

MEMORANDUM

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: October 21-22, 2020

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.13, Information Item

Prepared By: Bruce De Terra, Chief
Division of Financial Programming

Subject: **PROPOSITION 1B – SEMI-ANNUAL REPORTS – FISCAL YEAR 2019-20**

SUMMARY:

The attached package includes the California Department of Transportation's reports for the Proposition 1B Bond Program. These reports have been discussed with California Transportation Commission's (Commission) staff, and will be presented as an informational item at the October 21-22, 2020 Commission meeting.

The Proposition 1B 2019-20 Semi-Annual Reports are in the following order:

- ❖ Corridor Mobility Improvement Account
- ❖ State Route 99 Corridor Program
- ❖ Local Bridge Seismic Retrofit Program
- ❖ State-Local Partnership Program
- ❖ Traffic Light Synchronization Program
- ❖ Highway Railroad Crossing Safety Account
- ❖ Intercity Rail Improvement Program
- ❖ Trade Corridors Improvement Fund

BACKGROUND:

As approved by the voters in the November 2006 general election, Proposition 1B enacts the Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 to authorize \$19.925 billion of state general obligation bonds for specified purposes, including: high-priority transportation corridor improvements, State Route 99 corridor enhancements, trade infrastructure and port security projects, school bus retrofit and replacement purposes, State Transportation Improvement Program augmentation, transit and passenger rail improvements, state-local partnership transportation projects, transit security projects, local bridge seismic retrofit projects, highway-railroad grade separation and crossing improvement projects, state

*“Provide a safe, sustainable, integrated and efficient transportation system
to enhance California’s economy and livability”*

highway safety and rehabilitation projects, local streets and roads improvement projects, congestion relief, and traffic safety. The attached reports are submitted in compliance with the Bond Accountability Plan as outlined by the Commission in the Program Guidelines, requiring status report at least semi-annually.

Attachments

**Proposition 1B – Corridor Mobility Improvement
Account Program Report
January 1, 2020 thru June 30, 2020**

CMIA Program at a Glance

A total of 90 corridor projects received CMIA bond program funds. Some corridor projects were constructed in stages, resulting in a total of 129 construction contracts being administered.

Number of Completed Contracts 123 with \$4,100 million CMIA funds

Active Projects

Number of Active Contracts: 6 - See attachment

Unallocated Projects

N/A

Changes from Last Report

CMIA bond program construction contracts completed to date: 123.

CMIA bond program construction contracts completed reported last quarter: 122

Corrective Action Plans

Major Project Issues

Project # 89: Gerald Desmond Bridge (Also in the TCIF program) – \$47,960,000 in additional SHOPP were allocated at the October 2016 CTC meeting. The funds were used for Redesign of the tower - Construction Capital and Capital Outlay Support oversight to complete the project. The Main Span Bridge Construction was delayed as well as the main towers construction, the estimated end of construction date is December 31, 2020.

Project Action Plans

Project # 15.2 – Highway 101 Marin-Sonoma Narrows (MSN), Contract A – Project overrun (Con Cap \$4,290) will be addressed with non-bond funds. The MSN B2 construction capital has multiple funding sources and percent split by funding source caused over expenditure for CMIA funding source. The project expenditures are still under the project budget. Expenditure adjustments will be completed as soon as possible.

**Corridor Mobility
Improvement Account
Program (CMIA)**

Program Funding:

In the CMIA bond program, \$4,410 million was allocated for projects that commenced construction prior to December 31, 2012, and \$90 million was set aside for program administration costs. Subsequently, administration costs have been reduced. Administration savings totaling \$67 million were allocated to ongoing projects. A revised total of \$4,477 million of CMIA program funds have been allocated to projects, and \$23 million is set aside for program administration costs.

**CMIA Bond Program
Funding and Contributor
Funds:**

In the CMIA bond program's \$4,500 million budget, \$4,477 million has been allocated to projects from the CMIA bond program funds. In addition, \$7,888 million has been committed from other contributor funds to increase the total value of projects in the CMIA bond program to \$12,365 million. The table below shows how CMIA bond program funds and contributor funds were distributed by project components as well as expenditures to date for CMIA bond program funds.

Project # 67 – North Project Phase B Airport I/C. Route 101, Between Airport BLVD IC and Windsor River Road UC in Sonoma County EA:04-3A23U – Project overrun (Con Sup \$14,920) will be addressed with non-bond funds. The expenditure adjustments will be completed as soon as possible.

CMIA Project Status:

Total number of CMIA Corridor Projects Programmed	90
<ul style="list-style-type: none"> Total amount of CMIA Funds Programmed 	\$4,477 Million
<ul style="list-style-type: none"> Total Project Cost 	\$12,365 Million
Total number of Construction Contracts resulting from some Corridor Projects constructed in stages	129
Number of Contracts currently in construction	6
<ul style="list-style-type: none"> Amount of CMIA Funds 	\$377 Million
<ul style="list-style-type: none"> Total Project Cost 	\$3,042 Million
Total number of Construction Contracts (CCA) completed	123
<ul style="list-style-type: none"> Amount of CMIA Funds 	\$4,100 Million
<ul style="list-style-type: none"> Total Project Cost 	\$9,324 Million
Number of Project Bond Dollar Over Expended (See Corrective Actions below if required)	2
Number of Delinquent Final Delivery Reports	5

Comments:

None.

Program Savings:

Administration savings of \$67 million and project closeout savings of \$19.4 million (Total of \$86.4 million) in the CMIA program was re-allocated to ongoing projects.

Active Projects Status and Detail: Budget and Schedule

PROJECT NUMBER	DISTRICT	COUNTY	AGENCY	PROJECT DESCRIPTION (EA NUMBER)	TOTAL PROJECT COST X \$1,000	CMIA PROJECT COST X \$1,000	DATE OF ALLOCATION	AWARD DATE	APPROVED CONST COMPLETE DATE	CURRENT CONST COMPLETE DATE	CONST % COMPLETE	CONST SUPPORT BUDGET X \$1,000	CONST SUPPORT EXPENDED X \$1,000	CONST CAPITAL BUDGET X \$1,000	CONST CAPITAL EXPENDED X \$1,000	SCHEDULE
13.1	07	LA	Caltrans	Interstate 5 Carpool Lane from Route 134 to Route 170 - Corridor Project #1 (EA 12184)	\$137,366	-	Local	12/06/10	12/31/13	07/19/21	97	\$30,110	\$37,479	\$76,646	\$73,235	▶
13.3	07	LA	Caltrans	Interstate 5 Carpool Lane from Route 134 to Route 170 - Corridor Project #3 (EA 1218W)	\$402,385	\$64,713	05/23/12	11/29/12	05/30/16	07/14/22	83	\$43,211	\$36,227	\$232,506	\$191,878	▶
14.2	07	LA	Caltrans	I-5 Carpool Lane from Orange County Line to I-605 - Corridor Project #2 (EA 21592)(U)	\$631,125	-	06/23/15	03/14/16	03/31/17	07/14/23	66	\$34,534	\$22,010	\$170,000	\$99,986	▶
14.4	07	LA	Caltrans	I-5 Carpool Lane from Orange County Line to I-605 - Corridor Project #4 (EA 21594)	\$323,285	\$158,320	04/26/12	08/23/12	04/01/16	06/30/21	97	\$33,777	\$34,839	\$144,627	\$134,157	▶
14.5	07	LA	Caltrans	I-5 Carpool Lane from Orange County Line to I-605 - Corridor Project #5 (EA 21595)	\$211,747	-	08/06/13	04/24/14	12/01/16	03/30/22	90	\$25,768	\$26,241	\$116,632	\$82,743	▶
89	LA	SD	Port of Long Beach	Gerald Desmond Bridge (Design Build) (EA 22830)	\$1,336,061	\$153,657	10/24/12	10/01/12 06/11/13	03/22/19	12/31/20	98	\$97,000	\$107,586	\$864,260	\$648,158	▶
TOTAL					\$3,041,969	\$376,690										

● Project is on time, on budget, or within scope.
▶ Project Closeout is delayed by 6 months or longer.



Proposition 1B - State Route 99 Program Report Progress Report: January 1, 2020 to June 30, 2020

SR 99 Program at a Glance

A total of 26 projects received \$977 million SR99 bond program funds. Some projects were constructed in stages, resulting in a total of 33 construction contracts being administered.

Number of Completed Contracts 28 with \$947 million SR99 funds.

Active Projects

Number of Active Contracts: 5 with \$30 million SR99 funds
See attachment.

Unallocated Projects

3 Projects were programmed for preliminary engineering, right of way support and capital with \$6 million SR99 funds
See attachment.

Changes from Last Report

Due to cost savings, 3 new projects were programmed with SR99 funds and there is one outstanding Final Delivery Report.

At the June 2019 Commission meeting, the Commission approved allocation adjustments for eleven projects, due to cost savings at project completions and final delivery reporting. There were minor adjustments in support and increased allocation for a construction claim with a net overall savings to the program of \$15 million.

Corrective Action Plans

N/A

State Route 99 Program (SR99)

Program Objectives:

In the SR99 bond program's \$1 billion budget, \$977 million has been allocated to projects from SR99 bond program funds. Of the \$977 million, \$777 million was allocated for construction, \$200 million has been allocated for right of way and engineering support costs, \$6 million is set aside for bond administrative costs, leaving \$17 million uncommitted. In addition, \$813 million has been committed from other contributor funds to increase the total value of projects in the SR99 bond program to \$1,790 million.

American Recovery and Reinvestment Act (ARRA) of 2009 funding loans were made in 2009 to replace SR99 funding on a SR99 program project. The SR99 program project budget, as reported in this report includes \$19,061,000 of ARRA funding in accordance with Government Code, Section 8879.77. In 2009, limitations on bond sales and the enactment of the ARRA program led to legislation to allow for loans in order to allocate projects ready for construction.

SR 99 Project Status:

Total number of SR 99 Projects Programmed	29
• Total amount of SR 99 Funds Programmed	\$977 Million
• Total Project Cost	\$1,790 Million
Total number of Construction Contracts resulting from some Projects constructed in stages	33
Number of Contracts currently not Awarded	3
• Amount of SR 99 Funds	\$6 Million
• Total Project Cost	\$320 Million
Number of Contracts currently in Construction	2
• Amount of SR 99 Funds	\$24 Million
• Total Project Cost	\$138 Million
Total number of Construction Contracts (CCA) completed	28
• Amount of SR 99 Funds	\$947 Million
• Total Project Cost	\$1332 Million
Number of Delinquent Final Delivery Reports	1

Comments:

None.

Program Amendments:

None.

Program Savings:

In the SR99 bond program budget, \$777 million was allocated for construction. In addition, \$200 million has been allocated for right of way and engineering support costs. \$6 million is set aside for bond administrative costs, leaving \$16.9 million uncommitted.

Active Projects - Status and Detail: Scope Budget and Schedule

PROJECT NUMBER	DISTRICT	COUNTY	AGENCY	Project Description	TOTAL PROJECT COST X \$1,000	TOTAL SR 99 FUNDS X \$1,000	ALLOCATION	AWARD DATE	AWARD % COMPLETE	APPROVED CCA	CURRENT CCA	CCA % COMPLETE	FINAL DELIVERY REPORT	APPROVED CLOSEOUT	CURRENT CLOSEOUT
25	10	Mer	Caltrans	Livingston Widening Northbound	\$45,950	\$8,716	10/17/18	12/4/19	100	4/30/21	9/1/21			4/7/25	
26	6	Mad	Caltrans	Madera 99 Widening	\$92,567	\$14,970	10/17/18	3/15/19	100	7/1/22	7/1/21			7/1/26	
27	6	Mad	Caltrans	South Madera 6-Lane	\$188,373	\$3,060	-	-	-	-	-	-	-	-	-
28	6	Tul	Caltrans	Tulare City Widening	\$126,520	\$2,070	-	-	-	-	-	-	-	-	-
29	10	Mer	Caltrans	Plainsburg-Arboleda Mitigation Planting	\$4,506	\$1,478	-	-	-	-	-	-	-	-	-

Completed Projects - Status and Detail: Scope Budget and Schedule

PROJECT NUMBER	DISTRICT	COUNTY	AGENCY	PROJECT DESCRIPTION	TOTAL PROJECT COST X \$1,000	TOTAL SR 99 FUNDS X \$1,000	ALLOCATION	AWARD DATE	CONSTRUCTION COMPLETE DATE	FINAL DELIVERY REPORT	APPROVED CLOSEOUT	CURRENT CLOSEOUT
1	3	But	Caltrans	Butte SR 99 Chico Auxiliary Lanes – Phase II	\$38,349	\$20,969	1/20/11	7/8/11	2/18/15	●	10/15/15	4/30/23
2	6	Fre / Mad	Caltrans	Island Park 6-Lane – Corridor Project	\$85,927	\$85,927	1/13/10	8/10/10	5/20/16	●	7/1/18	7/1/20
3	6	Mad	Caltrans	Reconstruct Interchange at Avenue 12	\$93,802	\$59,402	6/27/12	12/7/12	6/13/16	●	8/1/17	4/1/20
4	10	Mer	Caltrans	Arboleda Road Freeway	\$115,560	\$79,227	12/15/11	5/14/12	5/18/15	●	5/1/16	12/1/23
5	10	Mer	Caltrans	Freeway Upgrade & Plainsburg Road I/C	\$70,911	\$60,169	2/23/12	7/12/12	5/10/16	●	8/1/16	12/30/22
6	3	Sac	Caltrans	Add Aux Lane Calvine to North of Mack Rd on 99	\$7,446	\$5,806	2/25/10	6/23/10	2/1/13	●	10/1/14	9/29/16
7	3	Sac	Sac Co	SR 99/Elverta Rd. Interchange	\$32,470	\$18,529	2/23/12	5/28/12	3/7/14	●	7/1/14	7/1/20
8	10	SJ	Caltrans	SR 99 (South Stockton) Widening	\$210,358	\$128,156	6/27/12	12/3/12	9/20/17	●	8/2/18	3/9/22
9	10	SJ	Caltrans	SR 99 Widening in Manteca and San Joaquin - Corridor Project	\$152,524	\$83,205	12/15/11	3/27/12	12/15/15	●	7/1/15	12/31/21
10	3	Sut	Caltrans	SR 99 / Riego Road Interchange	\$31,082	\$19,264	3/29/12	10/1/12	6/30/15	●	1/1/17	4/1/22
11	3	Sut	Caltrans	Sutter 99 Segment 2	\$56,725	\$53,211	1/13/10	7/14/10	5/15/15	●	5/1/14	4/30/19
12	2	Teh	Caltrans	Cartmill Interchange	\$7,574	\$4,705	1/25/12	5/31/12	5/15/13	●	12/31/13	2/28/14
13	6	Tul	Caltrans	Goshen to Kingsburg 6-Lane - Corridor Project	\$110,005	\$95,235	5/20/10	1/4/11	8/1/18	●	5/1/21	10/2/20
14	3	Sut	Caltrans	SR 99/113 Interchange	\$17,244	\$15,344	6/27/12	10/16/12	8/13/14	●	12/1/16	12/1/15
15	6	Tul	Caltrans	Tulare to Goshen 6 Ln	\$52,707	\$46,927	6/27/12	12/7/12	6/24/16	●	12/31/17	7/1/22
16	6	Ker	Caltrans	South Bakersfield Widening	\$27,130	\$24,380	6/27/12	10/24/12	9/18/14	●	11/15/16	3/23/18
17	10	Sta	Sta Co	Kiernan IC	\$42,849	\$33,401	6/27/12	12/11/12	10/17/17	●	1/22/18	9/15/21
18	6	Ker	Caltrans	North Bakersfield Widening	\$10,054	\$8,854	10/24/12	2/21/12	7/10/14	●	12/1/15	10/6/16
19	10	Mer	MCAG	Merced Atwater Expwy Ph 1A	\$61,010	\$41,651	3/5/13	6/19/13	10/12/16	●	12/1/16	3/1/21
20	3	Sac	Elk Grove	Elk Grove Blvd SR99 IC	\$8,981	\$5,000	3/5/13	8/1/13	10/16/15	●	12/1/14	1/31/18
21	3	Sac	City of Sac	Elkhorn Blvd IC	\$1,930	\$1,108	5/7/13	7/1/13	7/30/15	●	12/1/14	2/1/19
22	10	Sta	City of Modesto	Pelandale Ave IC	\$53,715	\$40,130	10/8/13	3/12/14	6/30/17	●	12/1/18	5/3/21
23	6	Tul	City of Tulare	Cartmill Interchange	\$36,050	\$7,000	1/29/14	6/3/14	6/7/16	●	7/1/18	7/20/23
24	3	Sac	Caltrans	West Elkhorn Auxiliary Lanes	\$7,095	\$5,295	3/29/18	5/10/18	10/1/19	●	7/1/24	

- Final Delivery Report has been completed
- ◆ Final Delivery Report is past due
- X Final Delivery Report is being reviewed



**Proposition 1B – Local Bridge Seismic Retrofit Program, Program Report
Progress Report: January 1, 2020 to June 30, 2020**

LBSRP Program at a Glance

- Pre-strategy complete 375 bridges
- Construction completed 318 bridges
- 18 bridges in construction
- 39 bridges in post-strategy design

Active Projects

There are 57 active projects. For the ten longest delivery schedules as reported by the local agencies, see page 3.

Programming and Allocation FFY 2020

There are 10 bridges that are programmed for delivery in FFY 2020. These projects are locked in for delivery in FFY 2020 and local agencies will not be allowed to change their schedules. See page 4.

0 Projects that were Programmed Projects that had Advanced Sub-allocation in FFY 2020. See page 4.

2 projects completed major project delivery milestones that went to construction. See page 3.

Bond funds committed and expended table. See page 5.

Local Bridge Seismic Retrofit Program (LBSRP)

Program Objectives

The purpose of this report is to provide information on program delivery status of the Local Bridge Seismic Retrofit Program (LBSRP) for the 479 bridges adopted by the California Transportation Commission (Commission) on May 28, 2007.

In previous quarterly reports, we have reported changes that had reduced the number of bond funded bridges to 375.



Local Bridge Seismic Retrofit Program Status
Third and Fourth Quarter Fiscal Year 2019-20

The Highway Safety, Traffic Reduction, Air Quality and Port Security Bond Act of 2006 (Prop 1B) provides \$125 million of state matching funds to complete LBSRP. These funds are to be allocated to provide the 11.47 percent required local match for right of way and construction phases of the remaining seismic retrofit work on local bridges, ramps, and overpasses, and includes \$2.5 million set aside for bond administrative costs. An additional \$32.9 million of state funds has been identified to cover the non-federal match. These funds are available through an exchange of a portion of local funds received from the federal Highway Bridge Program (HBP). These funds are available to accommodate the current \$6.35 million shortfall in required local match. Consistent with the Local Bridge Seismic Retrofit Account (LBSRA) Guidelines adopted by the Commission, the Department sub-allocates bond funds on a first come, first serve basis for new phases of right of way and construction.

The Commission has allocated \$13.50 million, \$21.15 million, \$12.15 million, \$5.15 million, \$4.04 million, \$11.20 million, \$7.03 million, \$10.24 million, \$9.79 million, \$2.19, and \$5.44 million bond funds for Fiscal Years (FYs) 2007-08, 2008-09, 2009-10, 2011-12, 2012-13, 2013-14, 2014-15, 2015-16, 2016-17, 2017-18, and 2019-20 respectively. The Department did not request a bond allocation from the Commission for FY 2010-11 and FY2018-19. The bond funds allocated by the Commission are available for sub-allocation in one fiscal year. Therefore, bond funds that were not sub-allocated from any of the previous FYs will

be available for future years. Consistent with the LBSRA Guidelines, the Department has exchanged \$24.3 million of the local share of funds received through the federal HBP for state funds to accommodate local non-federal match needs for Bay Area Rapid Transit (BART) and other bridges. To date, \$21.85 million of State match funds and \$64.72 million of seismic bond funds have been sub-allocated to local agency bridges for a total of \$86.57 million. The match needs for FY 2010/11 and 2018/19 used state funds remaining from the exchange mentioned above.

This report satisfies the Commission's semiannual reporting requirement for Proposition 1B Semiannual Report on the LBSRP.

Overall Bond Program Status

To date, pre-strategy work has been completed on all 375 bridges in the program, the design phase has been completed on 336 bridges, construction is underway on 18 bridges, and retrofit is complete on 318 bridges.

Caltrans and local agencies with seismic retrofit bridges that are not authorized for construction by December 31st, 2019 must have signed Project Deliver Agreements which are due to the CTC by March 31st, 2020, and later extended to August 31st, 2020 due to COVID-19. 40 bridges within 21 local agencies require an agreement.

Project Benefits

The result of seismically retrofitted bridges are bridges that are safe from collapse during a credible earthquake.

Local agencies have identified 10 bridges to be delivered in FFY 2020.

The following bridges completed major project delivery milestone in the last quarter:

FFY 2020 Bond Program Accomplishments

Progress continues to be made to deliver and implement the LBSRP.

Local Agency	Bridge Number	Project	Milestone
Vallejo	23C0152	Sacramento Street	Went to CON
San Bernardino	54C0066	Mount Vernon Avenue	Went to CON

Ten Longest Delivery Schedules Reported by Local Agencies

District	Local Agency	Bridge Number	Project Description	Estimated Bond Value	Estimated Construction Begin Date	Design phase (% Complete) as of 12/31/19	Design Phase (% Complete) as of 6/30/20
4	Sonoma County	20C0018	Bohemian Highway	\$1,912,508	9/30/2027	20	22
11	Oceanside	57C0010	Douglas Drive	\$1,319,050	5/26/2025	0	0
7	Los Angeles County	53C1403	The Old Road	\$289,044	10/5/2023	91	80
11	Imperial County	58C0014	Forrester Road	\$111,030	9/21/2023	50	0
4	Sonoma County	20C0017	Watmaugh Road	\$50,529	2/28/2023	90	91
8	Colton	54C0100	Mount Vernon Avenue	\$71,285	1/1/2023	90	90
4	Sonoma County	20C0155	Wohler Road	\$1,591,563	12/31/2022	100	100
8	Lake Elsinore	56C0309	Auto Center Drive	\$658,378	11/7/2022	1	0
10	Stanislaus County	39C0001	River Road	\$1,601,441	10/1/2022	46	47
8	Riverside County	56C0071	Mission Boulevard/ Buena Vista	\$5,613,303	9/6/2022	1	10

Program Management

The following table shows the list of LBSRP bridges that are programmed for delivery in FFY 2020. Each project in the LBSRP is monitored at the component level for potential scope, cost, and schedule changes to ensure timely delivery of the full scope as approved and adopted. The following projects are locked in for delivery in FFY 2020 and local agencies will not be allowed to change their schedules. Projects programmed in the current FFY, for which federal funds are not obligated by end of the FFY, may be removed from fundable element of the Federal Transportation Improvement Program at the discretion of the Department.

Bridges Programmed in FFY 2020

District	Agency	Bridge Number	Description	Phase	Prop 1B Bond 19/20	State R/W 19/20
01	Mendocino County	10C0034	Eureka Hill Road over Garcia River	Construction	\$315,425	
03	Vallejo	23C0152	Sacramento Street over US Navy RR	Construction	\$218,504	
04	San Francisco County Transportation Authority	YB11B	On east side of Yerba Buena Island, Reconstruct ramps on and off of I-80 (AC Conversion)	Construction and Right of Way	\$795,445	\$114,700
04	Sonoma County	20C0262	Boyes Boulevard over Sonoma Creek	Construction	\$73,809	
04	Oakland	33C0215	Leimert Boulevard over Sausal Creek	Right of Way		\$13,191
05	Monterey County	44C0009	Nacimiento Lake Drive over San Antonio River	Construction	\$805,194	
05	Santa Cruz	36C0108	Murray Ave over Woods Lagoon	Right of Way		\$11,470
07	Los Angeles	53C1880	Sixth Street, over Los Angeles River (AC Conversion)	Construction	\$2,265,088	
08	Indio	56C0084	Jackson Street (CON Increase due to award)	Construction	\$153,887	
08	Indio	56C0292	N/B Indio Boulevard over Whitewater River	Construction	\$241,868	
10	Stanislaus County	38C0010	Crows Landing over San Joaquin River	Construction	\$573,500	
			TOTAL		\$5,442,720	\$139,361

Programmed Projects that had Advanced Sub-allocation in FFY 2020

Dist rict	Agency	Bridge Number	Description	Phase	Bond Amount Programmed	Bond Funds Sub-Allocated as of 6/30/20	State Funds
				Total			

Allocation Summary

	Funds allocated for FY 2019-20	Sub-allocation as of 6/30/2020				Remaining Allocation for FFY 2020
		Projects programmed in FFY 2020		Projects advanced to FFY 2020		
		Number of Projects	Amount	Number of projects	Amount	
Bond	\$5,442,720	3	\$1,113,292			\$4,329,328
State	\$2,645,341*	2	\$127,890			\$2,517,451
Total	\$8,088,061	5	\$1,241,282			\$6,846,779

*Remaining state allocation carried over from FY 2008-09

LBSRP Bond and State Capital Allocations (millions)

	Prior	12-13	13-14	14-15	15-16	16-17	17-18	18-19	19-20	20-21	Total
Baseline (State, Bond)	\$55.80	\$5.10	\$12.50	\$7.80	\$14.80	\$9.80	\$4.50	\$10.40	\$8.00	\$6.00	\$134.70
Projection (State, Bond)*	\$51.50	\$4.20	\$11.00	\$7.90	\$10.03	\$7.45	\$3.30	\$5.90	\$26.15	\$3.28	\$130.71
Allocated (Bond)	\$51.81	\$4.04	\$11.20	\$7.03	\$10.24	\$9.79	\$2.19	\$0	\$5.44		\$101.74
Sub-Allocated (Bond)	\$30.49	\$3.95	\$7.12	\$1.31	\$9.02	\$9.06	\$2.03	\$0.61	\$1.13		\$64.72
Allocated (State)	\$24.30	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		\$24.30
Sub-Allocated (State)	\$20.59	\$0.75	\$0.17	\$0.14	\$0	\$0	\$0	\$0.09	\$0.13		\$21.64

Funds are tracked based on a Federal Fiscal Year. Sub-Allocation is based on the approved program supplement. The projected bond fund is lowered due to use of toll credit instead of bond match for R/W phase of 6th street in City of Los Angeles.

* Projection is based on LA-ODIS information for fourth quarter of FFY 2019-20. These Projections are not financially constraint and should not be used for budgeting purposes. High cost projects programmed after FY 2011-12 will be cash managed since there is not sufficient federal fund to fully fund these projects. Therefore, the need for bond funds matching federal funds for these cash managed projects will be well beyond 2020 federal fiscal year.

Bond Funds Committed and Expended (millions)

Component	Available	CTC Allocated	Expended
LBSRP Bond RW & Const.	\$122.50	\$101.74	\$64.72
State RW & Const.	\$32.90	\$24.30	\$21.85
Total	\$155.40	\$126.04	\$86.57
Bond Administrative Cost	\$2.5	\$2.5	\$2.5

Status of Local Bridges Identified to Receive Bond Match by Phase of Work

Agency Group	Number of Agencies	Bridges in Pre-Strategy	Bridges in Post-Strategy	Bridges in Construction	Completed	Total No.
Los Angeles Region (CITY and County)	2	0	6	2	61	69
Department of Water Resources	1	0	0	0	23	23
BART	1	0	0	0	152	152
San Francisco (YBI)		0	8	1	0	8
All Other Agencies	59	0	25	15	83	123
Total	63	0	39	18	318	375
Status per December 31, 2019 Report	63	0	41	16	318	375
Status per Year-End Report for September 30, 2019	63	0	44	13	318	375

Some agencies have requested to Re-Strategy two bridges that completed Pre-Strategy phase. They have not sent in their formal request. Status of phases provided in this table is confirmed by the Department and may be different from the attached report, which contains unconfirmed data submitted by local agencies.

Adjustment to the Number of Local Bridges Identified to Receive Bond Match

Total Bridges in the Program	Number of Bridges Removed	Number of Bridges Added	Responsible Agency	Justification	Remaining Bridges in the Bond Program
479	45		Bay Area Rapid Transit (BART)	Funded by other sources	434
434		8	YBI	Project Split	442
442	2		San Jose	Bridges Demolished	440
440	1		Monterey County	Private Ownership	439
439	3		Santa Barbara	Private Ownership	436
436	1		Department of Water Resources	Private Ownership	435
435	2		Los Angeles County	Previously Completed	433
433	1		Los Angeles County	Private Ownership	432
432	1		Merced County	Being replaced under a different program	431
431	1		Peninsula Joint Powers Board	Funded by other sources	430
430	2		Lassen County	Funded by other sources	428

Total Bridges in the Program	Number of Bridges Removed	Number of Bridges Added	Responsible Agency	Justification	Remaining Bridges in the Bond Program
428	1		Santa Barbra County	Funded by other sources	427
427	1		Santa Clara County	Funded by other sources	426
426	2		City of Oakland	Funded by other sources	424
424	2		BART	BART 4 contracts were not award on time	422
422	1		City of Larkspur	Funded by other sources	421
421	2		Nevada County	Funded by other sources	419
419	5		Sonoma County	Funded by other sources	414
414	1		Tehama County	Funded by other sources	413
413	27		BART	Funded by other sources	386
386	1		City of Los Angeles	Did not meet award deadline	385
385	1		Monterey County	Will not proceed	384
384	1		City of Oceanside	Funded by other sources	383
383	1		City of Indio	Did not meet award deadline	382
382	1		City of Newport Beach	Funded by other sources	381
381	1		City of San Diego	Funded by other sources	380
380	1		City of San Benito	Funded by other sources	379
379	1		San Francisco County Transportation Authority (YBI)	Combining two bridges into one	378
378	1		Peninsula Joint Power Board	Funded by local funds	377
377	1		City of Fairfax	Funded by other Sources	376
376	1		City of Santee	No Retrofit needed	375

375 Bridges Remaining in the Program – 318 Bridges Completed = 57 Bridges in Progress

**Proposition 1B - State and Local Partnership Program Report
Progress Report: January 1, 2020 to June 30, 2020**

SLPP Program at a Glance

Number of SLPP projects Programmed: 257 with \$980 million SLPP funds.

Number of Projects Completed Construction: 251 with \$831 million SLPP funds.

The SLPP Formula Program:

The five cycles of SLPP Formula programming resulted in a total of 185 projects programmed allocation a total of \$930M in SLPP funds.

The SLPP Competitive Program:

The five cycles of SLPP Competitive programming resulted in a total of 72 projects programmed allocation a total of \$50M in SLPP funds.

Active Projects

There are six active projects. See page 3.

Changes from Last Report

Two projects completed Final Delivery Reports and are now fully closed out. One project completed construction and is now in the closeout phase.

Corrective Action Plans

Doyle Drive – Project was complete with construction in May 2019, there hasn't been a Final Delivery Report submitted yet.

State and Local Partnership Program (SLPP)

Program Objectives: The SLPP was set at \$200 million (M) each year for five years, for a total of \$1 billion. It is split into two sub-programs, a "formula" based program and a "competitive" based program. The formula program matches local sales tax, property tax and/or bridge tolls and is 95 percent of the total SLPP. The competitive program matches local uniform developer fees and represents five percent of the SLPP. No single SLPP competitive grant could exceed \$1M. Any SLPP funds that were not programmed in either the "formula" or "competitive" programs in a given fiscal year remained available for future programming in the remaining cycles of the SLPP. The final year for allocations of SLPP projects was FY 12/13. Based on guidelines and legislation, the remaining funds after final expenditures are no longer available for programming. Baseline Agreements are not required for SLPP projects.

SLPP Formula Project Status:

Total number of SLPP Formula Projects Programmed	185
• Total amount of SLPP Formula Funds Programmed	\$930M
Projects Currently in Construction	6
• Amount of SLPP Formula Funds	\$131.8M
Projects in Final Closeout	6
• Amount of SLPP Formula Funds	\$149.3M
Number of Delinquent Final Delivery Reports (See Construction Complete chart on page 4)	1
Projects Completed and Closed	173
• Amount of SLPP Formula Funds	\$645.9M
Total Project Cost of Completed Projects	\$7.5B

SLPP Competitive Project Status:

Total number of SLPP Competitive Projects Programmed	72
• Total amount of SLPP Competitive Funds Programmed	\$50M
Projects Currently in Construction	0
• Amount of SLPP Competitive Funds	\$0
Projects in Final Closeout	2
• Amount of SLPP Competitive Funds	\$2M
Number of Delinquent Final Delivery Reports (See Corrective Actions below if required)	0
Projects Completed and Closed	70
• Amount of SLPP Competitive Funds	\$47.3M
Total Project Cost of Completed Projects	\$483M

SLPP Active Projects - Status and Detail: Scope Budget and Schedule

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME/ (SLPP Cycle) Formula or Competitive	TOTAL PROJECT COST X \$1,000	TOTAL CONST COST X \$1,000	TOTAL SLPP FUNDS X \$1,000	APPROVED BEGIN CONST/ AWARD DATE	DATE OF ALLOCATION	CONST % COMPLETE	DATE CONST COMPLETED	SCOPE	BUDGET	SCHEDULE
4	SM	PCJPB	7514	Positive Train Control (4,5)F	\$227,691	\$203,700	\$6,300	Oct-11	Oct-11 Mar-13	95%		●	●	●
4	SCL	Santa Clara Vly Trans Auth	7534	BART – Vehicle Procurement (4,5)F	\$213,112	\$213,112	\$34,865	Jun-12	May-13 May-13	21%		●	●	●
7	LA	LACMTA	7695	Crenshaw LAX Transit Corridor (5)F	\$1,762,725	\$1,571,975	\$49,529	Jul-13	May-13	91%		●	●	●
7	LA	SCRRA	7495	Positive Train Control (3,4)F	\$231,112	\$209,282	\$20,000	Jan-11	Jan-11 Aug-11	99%		●	●	●
7	LA	Caltrans		I-5 HOV Empire Ave I/C (4)F	\$341,859	\$195,787	\$13,061	Oct-12	May-12	82%		●	●	●
11	SD	Caltrans	7699	I-5 Genessee Avenue Interchange (5)F	\$83,944	\$64,857	\$8,000	Dec-14	May-13	99%		●	●	●
Totals					\$2.9B	\$2.5B	\$131.8M							

● Project is on time, on budget, or within scope.
 ◆ Schedule, scope and/or budget is unavailable or needs further action. See Corrective Actions.
 ▶ Project Closeout is delayed by 12 months or longer.



SLPP Projects – CONSTRUCTION COMPLETE – Closeout in progress

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME/ (SLPP Cycle) Formula or Competitive	TOTAL PROJECT COST X \$1,000	TOTAL CONST COST X \$1,000	TOTAL SLPP FUNDS X \$1,000	APPROVED BEGIN CONST/ AWARD DATE	DATE OF ALLOCATION	CONSTRUCTION % COMPLETE	DATE CONSTRUCTION COMPLETED	SCOPE	BUDGET	SCHEDULE
3	ED	El Dorado Cnty	7526	Silva Valley Parkway / US 50 IC (4)C	\$52,323	\$38,200	\$1,000	Sep-13	Jan-13	100%	Jul-19	●	●	●
4	CC	CCTA		SR4 East Widening Segment 3B (5)F	\$88,161	\$76,740	\$5,868	Oct-12	Aug-12	100%	Oct-19	●	●	●
4	Vari	Bay Area Rapid Transit	7489	BART - Warm Springs Extension (1,2,3,4,5)F	\$890,000	\$746,904	\$99,180	Jun-11	Jan-10 Jan-10 Jan-11 Oct-11 Sep-12	100%	Dec-18	●	●	☒
4	SF	Caltrans	7698	Doyle Drive (5)F P3 project	\$849,169	\$605,799	\$19,366	Jan-11	Jun-13	100%	Mar-19	●	●	▶
4	SON	Caltrans		101-Petaluma River Bridge (4)F	\$127,347	\$77,000	\$1,865	Oct-12	May-12	100%	Jun-17	●	●	☒
4	SBD	SANBAG	7538	I-15/Ranchero Rd Interchange (4)F	\$57,622	\$44,221	\$4,550	Nov-12	May-12	100%	Dec-15	●	●	☒
8	SBD	City of Rancho Cucamonga	7635	I-15 Baseline Rd Interchange Improvements (5)C	\$50,883	\$37,983	\$1,000	Apr-14	Jun-13	100%	Sep-18	●	●	☒
11	SD	SANDAG	7559	Blue Line Traction and Power Substation (5)F	\$19,019	\$16,587	\$4,658	Sep-12	Aug-12	100%	Jun-20	●	●	●
Totals					\$2.2B	\$1.7B	\$151.3M							

- Project is on time, on budget, or within scope.
- ◆ Schedule, scope and/or budget is unavailable or needs further action.
- ▶ Project Closeout is delayed by 12 months or longer.
- ☒ Closeout documents have been received and are being reviewed.



**Proposition 1B – Traffic Light Synchronization
Program Report
Progress Report: Jan. 1, 2020 to Jun. 30, 2020**

TLSP Program at a Glance

- The CTC has allocated a total of \$223,038,234 to 81 projects and the program is fully allocated
- All projects have completed construction
- The City of Los Angeles has completed construction on 22 projects with a total allocation of \$128,637,411
- Agencies other than the City of Los Angeles have completed construction on 59 projects with a total allocation of \$94,400,823
- The de-allocated savings to date for the City of Los Angeles: \$18,362,589
- The de-allocated savings to date for other agencies: \$3,918,178

Active Projects

- None

Unallocated Projects

- None

Changes from Last Report

- 1 final delivery report was submitted and accepted for a completed project
- The City of Los Angeles submitted a new application for a \$17 million-dollar project for review and approval by the CTC

**Traffic Light
Synchronization
Program (TLSP)**

Program Background: The Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006 (Proposition 1B) was passed by California voters on November 7, 2006 and created the Traffic Light Synchronization Program (TLSP). Proposition 1B provides \$250 million, upon appropriation by the Legislature, for TLSP projects approved by the California Transportation Commission (CTC). The California Department of Transportation is required to provide quarterly reports to the CTC on the status of progress by the local agencies on completing TLSP work funded by the Proposition 1B bond funds. The guidelines for the TLSP were adopted on February 13, 2008. The CTC has approved 22 TLSP projects for the City of Los Angeles, and 59 additional TLSP projects for agencies other than the City of Los Angeles.

TLSP Corrective Actions:

- None

TLSP City of Los Angeles Project Status:

Total number of TLSP Projects Allocated	22
• Total amount of TLSP Projects Allocated	\$128,637,411
Projects Currently in Construction	0
• Amount of TLSP Allocation	n/a
Projects in Final Closeout	0
• Amount of TLSP Allocation	n/a
Number of Delinquent Final Delivery Reports (See Corrective Actions below)	0
Projects Completed and Closed	22
• Amount of TLSP Allocation	\$128,637,411
Total Construction Cost of Completed Projects	\$138,922,113

TLSP Other Agencies Project Status:

Total number of TLSP Projects Allocated	59
• Total amount of TLSP Projects Allocated	\$94,400,823
Projects Currently in Construction	0
• Amount of TLSP Allocation	n/a
Projects in Final Closeout	0
• Amount of TLSP allocation	n/a
Number of Delinquent Final Delivery Reports (See Corrective Actions below)	0
Projects Completed and Closed	59
• Amount of TLSP Allocation	\$94,400,823
Total Construction Cost of Completed Projects	\$142,252,770

Comments:

- The total unprogrammed savings to date is \$22,280,767 (bond administration costs not included).

Active Project - Status and Detail: Scope Budget and Schedule

There are no active projects.

Completed Projects – FINAL DELIVERY REPORT IS DUE

There are no outstanding final delivery reports.

Completed Projects – City of Los Angeles

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
7	LA	Los Angeles	6762	ATCS - Echo Park / Silver Lake	\$3,215	\$3,215	\$3,215	Dec-08	Aug-12
7	LA	Los Angeles	6764	ATCS - Santa Monica Fwy Corridor Phase 1	\$4,576	\$4,577	\$4,576	Jun-12	Apr-15
7	LA	Los Angeles	6765	ATCS - Santa Monica Fwy Corridor Phase 2	\$4,018	\$4,019	\$4,018	Dec-13	May-16
7	LA	Los Angeles	6766	ATCS - West Adams	\$2,292	\$2,293	\$2,292	Jun-14	Mar-18
7	LA	Los Angeles	6826	ATCS - Echo Park / Silver Lake Phase 2	\$3,028	\$3,028	\$3,028	Mar-15	Jul-17
7	LA	Los Angeles	6768	ATCS - Wilshire East	\$4,349	\$4,349	\$4,349	Feb-14	Jul-16
7	LA	Los Angeles	6767	ATCS - Westwood / West Los Angeles	\$2,629	\$2,629	\$2,629	Jun-12	Oct-14
7	LA	Los Angeles	6769	ATSAC - Canoga Park	\$9,051	\$9,051	\$9,051	Jan-11	Oct-14
7	LA	Los Angeles	6770	ATSAC - Canoga Park Phase 2	\$8,899	\$8,900	\$8,899	Jan-11	Jul-14
7	LA	Los Angeles	6771	ATSAC - Foothill	\$8,615	\$8,616	\$8,615	Oct-11	Sep-14

Completed Projects – City of Los Angeles (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
7	LA	Los Angeles	6772	ATSAC - Harbor - Gateway 2	\$7,899	\$7,899	\$7,899	Apr-10	Jul-14
7	LA	Los Angeles	6773	ATSAC - Pacific Palisades / Canyons	\$6,992	\$6,922	\$6,922	Jan-11	Feb-15
7	LA	Los Angeles	6774	ATSAC - Platt Ranch	\$4,359	\$4,359	\$4,358	May-09	Dec-12
7	LA	Los Angeles	6775	ATSAC - Reseda	\$8,506	\$8,506	\$8,506	Oct-08	Feb-12
7	LA	Los Angeles	6776	ATSAC - Reseda Phase 2	\$7,221	\$7,221	\$7,221	Jan-10	Nov-13
7	LA	Los Angeles	6777	ATSAC - San Pedro	\$8,911	\$8,911	\$8,911	May-09	Oct-12
7	LA	Los Angeles	6778	ATSAC - Wilmington	\$10,441	\$10,442	\$10,441	Jan-11	Aug-14
7	LA	Los Angeles	6779	ATSAC - Coliseum / Florence	\$6,845	\$6,845	\$6,845	Oct-11	Oct-13
7	LA	Los Angeles	6780	ATSAC - Coliseum / Florence Phase 2	\$8,967	\$8,968	\$8,967	Oct-11	Jun-14
7	LA	Los Angeles	6760	ATCS - Central Business District	\$5,690	\$0	\$0	Oct-16	Nov-18

Completed Projects – City of Los Angeles (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
7	LA	Los Angeles	6761	ATCS - Central City East	\$3,908	\$0	\$0	-	Dec-18
7	LA	Los Angeles	6763	ATCS - Los Angeles	\$8,509	\$7,888	\$7,888	Oct-16	Mar-19
Totals					\$138,922	\$128,637	\$128,632		

Completed Projects – Other Agencies

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
3	Pla	Roseville	6794	East ITS Coordination	\$1,013	\$912	\$912	Sep-08	Nov-10
3	Sac	Citrus Heights	6745	TLSP Phase II Greenback Lane	\$218	\$180	\$180	Sep-08	Apr-10
3	Sac	Citrus Heights	6746	TLSP Phase III Antelope Road	\$124	\$102	\$102	Apr-10	Sep-11
3	Sac	Rancho Cordova	6792	Folsom Boulevard	\$380	\$180	\$180	May-09	May-10
3	Sac	Sacramento	6795	TLSP	\$3,857	\$2,862	\$2,862	Jan-10	May-11
3	Sac	Sacramento County	6796	Florin Road	\$501	\$401	\$401	Dec-08	Jul-10
3	Sac	Sacramento County	6797	Madison Avenue	\$627	\$142	\$142	Aug-08	Feb-09
4	Ala	Alameda County	6743	Redwood Road	\$131	\$121	\$121	May-09	Sep-10
4	Ala	Alameda CMA**	6744	San Pablo Corridor	\$21,615	\$18,715	\$18,715	Jan-11	Dec-19
4	Ala	San Leandro	6802	ATMS Expansion	\$558	\$350	\$350	Oct-08	Jun-11
4	CC	San Ramon	6806	Bollinger Canyon	\$709	\$475	\$474	Jan-10	Mar-10

**Represents projects that are segmented or phased, and/or have multiple funding sources.

Completed Projects – Other Agencies (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
4	CC	San Ramon	6807	Crow Canyon	\$405	\$310	\$310	Jan-10	Sep-10
4	CC	Walnut Creek	6824	Ygnacio Valley Road Corridor	\$1,717	\$1,461	\$1,461	Dec-08	Mar-10
4	Mm	Marin County	6781	Sir Francis Drake Boulevard	\$252	\$200	\$200	Sep-08	Dec-09
4	SCI	San Jose**	6801	TLSP	\$20,000	\$15,000	\$15,000	May-09	Jun-13
4	SCI	Santa Clara County	6814	County Expressway TDCS for TLSP	\$990	\$900	\$900	May-10	Nov-11
4	SF	SFMTA	6800	Franklin, Gough & Polk Streets	\$10,220	\$5,110	\$5,110	Oct-08	Aug-14
4	SM	San Mateo C/CAG**	6805	SMART Corridor Projects	\$29,512	\$16,238	\$16,237	Sep-12	Mar-18
4	Son	Santa Rosa	6816	Steele Lane / Guerneville	\$1,558	\$1,100	\$1,100	Aug-08	Oct-09
5	SCr	Watsonville	6825	Signal Corridor Upgrade	\$123	\$97	\$97	Apr-10	Apr-14
6	Fre	Fresno	6751	Clovis Avenue	\$2,884	\$1,959	\$1,959	Apr-10	Mar-12

* **Represents projects that are segmented or phased, and/or have multiple funding sources.

Completed Projects – Other Agencies (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
6	Fre	Fresno	6752	Shaw Avenue	\$3,003	\$1,687	\$1,686	Oct-11	Apr-14
6	Kin	Hanford	6757	12th Avenue	\$132	\$76	\$70	Sep-08	Dec-10
7	LA	Culver City	6749	Citywide TLSP	\$249	\$199	\$199	Jan-10	Mar-11
7	LA	Glendale	6754	Brand Boulevard	\$1,031	\$807	\$808	Jan-12	Apr-14
7	LA	Glendale	6755	Colorado Street / San Fernando Road	\$951	\$503	\$503	Jan-12	Apr-14
7	LA	Glendale	6756	Glendale Avenue / Verdugo Road	\$1,794	\$1,408	\$1,407	Jan-12	Jun-14
7	LA	Pasadena	6785	Del Mar Boulevard	\$172	\$138	\$138	Jan-12	May-14
7	LA	Pasadena	6787	Hill Avenue	\$70	\$56	\$55	Jan-12	May-14
7	LA	Pasadena	6789	Orange Grove Boulevard	\$235	\$188	\$188	Jan-12	May-14
7	LA	Pasadena	6784	California Boulevard	\$58	\$52	\$52	Jan-12	Feb-16

**Represents projects that are segmented or phased, and/or have multiple funding sources.

Completed Projects – Other Agencies (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
7	LA	Pasadena	6788	Los Robles Avenue	\$123	\$99	\$98	Jan-12	Mar-16
7	LA	Pasadena	6791	Sierra Madre Boulevard	\$160	\$110	\$110	Jan-12	Mar-16
7	LA	Compton	6747	Rosecrans Avenue	\$944	\$683	\$683	Apr-10	Jun-16
7	LA	Inglewood	6758	La Brea Avenue	\$606	\$389	\$388	Aug-13	May-16
7	LA	Santa Clarita	6815	Advanced System Detection Expansion	\$405	\$345	\$345	Dec-08	May-10
8	Riv	Murrieta	6782	Murrieta Hot Springs Road	\$427	\$335	\$335	Oct-08	Dec-10
8	Riv	Corona	6748	TLSP ATMS Phase II	\$5,511	\$4,488	\$4,487	Oct-08	Sep-11
8	Riv	Temecula	6819	Citywide Traffic Signal Synchronization	\$557	\$515	\$515	Apr-10	Dec-11
8	SBd	SANBAG	6808	TLSP Tier 3 & 4	\$3,824	\$1,537	\$1,537	Jan-11	Jan-12
8	SBd	Rancho Cucamonga	6793	Foothill Boulevard	\$675	\$225	\$225	Aug-08	Dec-09

**Represents projects that are segmented or phased, and/or have multiple funding sources.

Completed Projects – Other Agencies (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
10	SJ	Tracy	6820	Grant Line Road	\$173	\$163	\$163	May-09	Sep-10
10	SJ	Tracy	6821	Tracy Boulevard	\$116	\$111	\$111	May-09	Sep-10
11	SD	El Cajon	6750	Main Street	\$39	\$39	\$39	May-09	Apr-11
11	SD	San Diego County	6798	Bonita Road, Sweetwater Road, Briarwood Road	\$1,315	\$632	\$632	Aug-08	Dec-10
11	SD	San Diego County	6799	South Mission Road	\$100	\$78	\$78	Aug-08	Dec-10
11	SD	San Marcos	6803	Rancho Santa Fe Road	\$350	\$264	\$263	Aug-08	Oct-10
11	SD	San Marcos	6804	San Marcos Boulevard Smart Corridor	\$667	\$540	\$540	Aug-08	Jul-11
11	SD	SANDAG	6809	At-grade Crossing Traffic Synchronization	\$1,020	\$820	\$820	Oct-08	Oct-14
11	SD	SANDAG	6810	East-West Metro Corridor	\$1,417	\$1,267	\$1,267	Oct-08	May-11
11	SD	SANDAG	6811	I-15 Corridor	\$2,403	\$2,154	\$2,154	Oct-08	Jul-11

**Represents projects that are segmented or phased, and/or have multiple funding sources.



Completed Projects – Other Agencies (continued)

DIST	COUNTY	AGENCY	PROJECT ID	PROJECT NAME	TOTAL CONST COST X \$1,000	TLSP ALLOC X \$1,000	FINAL TLSP EXPEN X \$1,000	DATE OF ALLOC	DATE CONST COMPL
11	SD	SANDAG	6812	I-805 Corridor	\$338	\$274	\$274	Oct-08	Aug-09
11	SD	SANDAG	6813	Transit Signal Priority	\$2,919	\$942	\$942	Oct-08	Dec-12
11	SD	Santee	6817	Magnolia Avenue	\$116	\$93	\$93	May-09	Oct-10
11	SD	Santee	6818	Mission Gorge Road	\$403	\$322	\$322	May-09	Dec-10
11	SD	Vista	6822	North Santa Fe Avenue	\$194	\$156	\$156	Aug-08	May-09
11	SD	Vista	6823	South Melrose Drive	\$220	\$183	\$183	Aug-08	May-09
12	Ora	Garden Grove	6753	TMC Upgrade	\$4,454	\$1,859	\$1,859	Oct-08	Mar-12
12	Ora	OCTA**	6783	Countywide TLSP	\$7,691	\$3,847	\$3,846	Jan-11	May-14
7	LA	Long Beach	6759	Long Beach Area TLSP	\$0	\$0	\$0		
7	LA	Pasadena	6786	Fair Oaks Avenue	\$0	\$0	\$0		
7	LA	Pasadena	6790	San Gabriel Boulevard	\$0	\$0	\$0		
Totals					\$142,253	\$94,401	\$94,384		

**Represents projects that are segmented or phased, and/or have multiple funding sources.

Note: Projects 6759, 6786 and 6790 in Los Angeles county were withdrawn.

**Proposition 1B – Highway Railroad Crossing Safety Account (HRCSA)
Progress Report January 1, 2020 to June 30, 2020**

HRCSA Program at a Glance

As of the end of FY 2019-20, the Commission has programmed a total of **\$242.2** million to 38 projects. Of the 38 projects, 36 projects totaling **\$221.2** million have been completed and two projects totaling \$21 million are under construction. A total of \$5 million is reserved for bond administration and an additional \$2.3 million resulting from project cost savings remains unprogrammed.

Active Projects

- Project 1 – Fullerton Road Grade Separation
- Project 2 – Durfee Avenue Grade Separation

Unallocated Projects

- None

Changes from Last Report

- Total HRCSA funds programmed are adjusted to exclude funds for bond administration and project cost savings.
- Status updates are made to the percentage of construction completion and schedule status.
- Known schedule impacts and budget impacts are identified for 2 active projects:
 - Project 1 Fullerton Road Grade Separation
 - Project 2 Durfee Avenue Grade Separation
- Changes are in bold.

Highway Railroad Crossing Safety Account (HRCSA)

Program Objectives:

Proposition 1B was passed by California voters on November 7, 2006 and authorized \$250 million for the Highway Railroad Crossing Safety Account (HRCSA) in two parts, \$150 million for projects on the Public Utilities Commission (PUC) priority list and \$100 million for high-priority railroad crossing improvements, including grade separation projects. The Guidelines for HRCSA were adopted on March 12, 2008.

Corrective Action Plans

- **Project 1 – Fullerton Road Grade Separation**

The San Gabriel Valley Council of Governments (SGVCC) formerly known as Alameda Corridor East Construction Authority (ACE) will need to re-bid the project as the contractor ceased work on the project in April 2020, breaching the contract agreement and contributing to schedule delays. SGVCC has filed a breach of contract lawsuit and is re-packaging the remaining work as a new bid package. The new plan bid package is scheduled to be advertised in early September 2020 with closing bid-packages due in late October 2020. The agency anticipates contract award for the replacement contract by the end of the year and the notice to proceed in early 2021. Completion of construction is now targeted for December 2023 with project closeout by June 2024. Key tasks remaining include shoofly work, building the bridge, and installing permanent tracks. Since the initial budget was first established, the total project cost has increased to \$159,525,391 and SGVCC has secured the additional funding from other funding sources.

- **Project 2 – Durfee Avenue Grade Separation**

The San Gabriel Valley Council of Governments (SGVCC), formerly known as Alameda Corridor East Construction Authority (ACE), is working with the contractor to establish a new schedule based on the new Union Pacific Railroad (UPRR) corporate restructuring, major staff reductions, staff furloughs, and other impacts related to Coronavirus occurrences. This has impacted the construction schedule, particularly with track work which is to be performed by UPRR staff and their railroad contractors. SGVCC and their contractor are reaching out to UPRR for a new revised schedule by September 2020 and for their review and approval by October 2020. Construction is targeted for completion by April 2022 and final closeout by December 2022. Since the initial budget was first established, the total project cost has increased to \$100,504,000 and SGVCC has secured the additional funding from other funding sources.

HRCSA Project Status:

Total number of HRCSA Formula Projects Programmed	38
• Total amount of HRCSA Funds Programmed	\$242.2 Million
Projects Currently in Construction	2
• Amount of HRCSA Funds	\$21 Million
Projects in Final Closeout	0
• Amount of HRCSA Funds	\$0
Number of Delinquent Final Delivery Reports (See Corrective Actions below if required)	0
Projects Completed and Closed	36
• Amount of HRCSA Funds	\$221.2 Million

*Values are rounded

Comments:

Program Savings:

The total unprogrammed savings to date is \$2.3 million not including any savings from bond administration.

Table 1: Active Projects

DISTRICT	COUNTY	AGENCY	PROJECT ID	PROJECT NAME/ (SLPP Cycle)	TOTAL PROJECT COST X \$1,000	TOTAL HRCSA FUNDS	BEGIN CONST	DATE OF ALLOCATION	CONSTRUCTION % COMPLETE	DATE CONSTRUCTION COMPLETED	SCOPE	BUDGET	SCHEDULE
7	LA	ACE	1	Fullerton Road GS	\$159,525	\$18,306	Jul-16	12/9/2015	50%	N/A	●	◆	◆
7	LA	ACE/ SGVCOG	2	Durfee Avenue GS	\$100,504	\$2,706	Dec-18	6/27/2018	28%	N/A	●	◆	◆
Totals					\$260,029	\$21,012							

- No known scope, budget, or schedule impact
- ◆ Known scope, budget, or schedule impact
- ▶ Potential scope, budget, or schedule impact

Table 1: Projects Completed: Operational/Final Report Submitted

DISTRICT	COUNTY	AGENCY	PROJECT ID	PROJECT NAME/ (SLPP Cycle)	TOTAL PROJECT COST X \$1,000	TOTAL HRCSA FUNDS X \$1,000	BEGIN CONST DATE	DATE OF ALLOCATION	DATE CONSTRUCTION COMPLETED	SCOPE	BUDGET	SCHEDULE
3	SAC	City of Sacramento	11	6 th Street Overcrossing - Bridge	\$9,361	\$4,837	2/2010	12/9/09	6/2013	●	●	●
4	SF	PCJPB	5	Jerrold Avenue & Quint Street Bridges GS	\$10,749	\$2,668	11/2010	5/13/10	5/2013	●	●	●
4	SM	PCJPB	4	San Mateo Bridges GS	\$10,774	\$955	11/2010	5/19/10	5/2013	●	●	●
4	SM	PCJPB	8	San Bruno GS	\$160,169	\$26,727	9/2010	6/30/10	7/2014	●	●	●
6	TUL	City of Tulare	12	Cartmill Avenue GS	\$21,969	\$10,051	12/2010	6/30/10	9/2012	●	●	●
6	KER	County of Kern	7	Hageman Road/BNSF Railroad	\$35,997	\$13,759	10/2010	6/30/10	4/2013	●	●	●
6	TUL	County of Tulare	13	Betty Drive GS	\$14,070	\$4,885	11/2010	6/30/10	6/2013	●	●	●
6	KER	County of Kern	3	BNSF GS 7 th Standard Road/Santa Fe Way	\$18,924	\$7,044	2/2010	1/13/10	6/2013	●	●	●
7	LA	City of Los Angeles	18	Riverside Drive GS Replacement	\$60,964	\$5,000	6/20/11	6/30/10	10/2017	●	●	●
10	MER	City of Merced	6	G Street Undercrossing	\$18,162	\$7,413	11/2010	1/13/10	6/2012	●	●	●
10	SJ	Port of Stockton	14	Port of Stockton Expressway	\$8,424	\$1,537	11/2010	6/30/10	11/2012	●	●	●
10	SJ	City of Stockton	9	Lower Sacramento Road	\$23,619	\$6,484	7/2010	4/7/10	9/2014	●	●	●
10	SJ	City of Stockton	16	Eight Mile Road/UPRR (West) GS	\$22,751	\$7,424	7/2010	4/7/10	9/2014	●	●	●
10	SJ	City of Stockton	15	Eight Mile Road/UPRR (East) GS	\$22,023	\$5,280	7/2010	4/7/10	9/2014	●	●	●
11	SD	City of San Diego	10	Park Blvd. at Harbor Drive/Pedestrian Bridge	\$27,000	\$6,000	6/2008	12/10/08	10/2011	●	●	●
12	ORA	OCTA	17	Sand Canyon GS	\$55,590	\$6,618	9/2011	6/30/10	1/2016	●	●	●
3	SAC	City of Sacramento	20	6 th Street, Overcrossing Roadway	\$15,730	\$7,151	2/2012	6/27/12	6/2015	●	●	●
4	ALA	City of Fremont	21	Kato Road GS	\$52,265	\$9,124	9/2011	8/10/11	5/2015	●	●	●
4	ALA	City of Fremont	25	Warren Avenue GS	\$60,558	\$7,812	6/2012	3/28/12	1/2017	●	●	●

Table 2: Projects Completed: Operational/Final Report Submitted (continued)

DISTRICT	COUNTY	AGENCY	PROJECT ID	PROJECT NAME/ (SLPP Cycle)	TOTAL PROJECT COST X \$1,000	TOTAL HRCSA FUNDS X \$1,000	BEGIN CONST DATE	DATE OF ALLOCATION	DATE CONSTRUCTION COMPLETED	SCOPE	BUDGET	SCHEDULE
6	TUL	City of Tulare	23	Bardsley Avenue GS	\$18,498	\$7,027	2/2013	5/23/12	3/2015	●	●	●
7	LA	SCRRA	22	Broadway-Brazil Street Grade Crossing	\$9,100	\$233	3/2012	2/22/12	12/2013	●	●	●
7	LA	ACE	24	Nogales Street GS	\$117,742	\$25,600	2/2012	4/25/12	10/2017	●	●	●
7	LA	City of Los Angeles	26	North Spring Street GS	\$50,615	\$4,993	5/2013	5/23/12	8/2018	●	●	●
12	ORA	OCTA	19	San Clemente Beach Trail Crossing	\$4,500	\$2,170	5/2013	6/27/12	6/2015	●	●	●
3	SAC	City of Elk Grove	31	Grant Line Road GS Project	\$24,040	\$3,155	12/2013	5/3/13	4/2016	●	●	●
4	SM	PCJPB	37	San Mateo Bridges GS Project, Phase II	\$41,223	\$8,864	5/2014	5/21/14	9/2016	●	●	●
4	CC	City of Richmond	34	Officer Bradley A. Moody/Marina Bay	\$41,426	\$3,975	2/2013	5/5/13	7/2017	●	●	●
6	TUL	City of Tulare	35	Santa Fe Trail at UPRR GS	\$7,131	\$3,931	2/2014	6/25/14	7/2016	●	●	●
7	LA	SCRRA	28	Grandview Avenue Grade Crossing Safety	\$2,630	\$580	3/2013	5/7/13	10/2014	●	●	●
7	LA	SCRRA	29	Sonora Avenue Grade Crossing Safety	\$2,630	\$580	9/2012	5/7/13	10/2014	●	●	●
7	LA	SCRRA	30	Woodley Avenue Grade Crossing Safety	\$1,000	\$438	5/2013	12/10/16	5/2015	●	●	●
7	LA	SCRRA	36	Branford Road Grade Crossing Safety	\$2,526	\$1,220	3/2013	12/11/13	11/2016	●	●	●
7	LA	SCRRA	38	Moorpark Avenue GS Safety	\$5,041	\$4,812	12/2014	6/25/14	3/2017	●	●	●
10	SJ	City of Lathrop	32	Lathrop Road GS with UPRR	\$16,855	\$5,000	6/2013	5/7/13	4/2016	●	●	●
10	SJ	Port of Stockton	33.1	Navy Drive/BNSF Underpass (1 of 2)	\$6,530	\$3,173	12/2014	6/25/14	7/2016	●	●	●
10	SJ	Port of Stockton	33.2	Navy Drive/BNSF Underpass (2 of 2)	\$2,567	\$2,567	12/2014	6/25/14	7/2016	●	●	●
12	ORA	OCTA	27	Dana Point & San Clemente Crossing	\$4,075	\$2,100	2/2011	1/9/11	1/2014	●	●	●
Total					\$1,007,228	\$221,187						

● No known scope, budget, or schedule impact
 ◆ Known scope, budget, or schedule impact
 ▶ Potential scope, budget, or schedule impact



Proposition 1B – Intercity Rail Improvement (IRI) Program
Progress Report: January 1, 2020 to June 30, 2020

IRI Program at a Glance

As of the end of FY 2019-20, the Commission has programmed a total of \$391.7 million to 33 intercity rail projects and allocated \$357.6 million to 29 projects. Of the 29 projects allocated, 19 projects with allocations totaling \$153.3 million have been completed and 10 projects with allocations of more than \$204.2 million are being implemented. Funding of \$34 million for four projects is not yet unallocated. During FY 2019-20, \$123,000 was identified in cost savings and \$34.9 million was reprogrammed, replacing two unallocated projects with six new projects. A total of \$282,000 remains unprogrammed not including \$8 million retained for bond administration.

Active Projects

- 10 Projects – See Table 2: Active Projects

Unallocated Projects

- 4 Projects – See Table 1: Unallocated Projects

Changes from Last Report

- Six new projects were programmed – Projects 24.1, 24.2, 25, 26, 27, and 28.
- Three new projects were allocated – Projects 24.1, 24.2 and 25.
- Two projects, 9.1 and 20, were completed. See additional information under Corrective Action Plan for Project 9.1.
- Changes are bolded in Table 1 and Table 2 attached.

Intercity Rail Improvement (IRI) Program

Program Objectives:

Proposition 1B was passed by California voters on November 7, 2006, and provides \$400 million, upon appropriation by the Legislature, to the Department of Transportation (Department) for intercity passenger rail improvement projects. A minimum of \$125 million is designated for procurement of additional intercity passenger railcars and locomotives. This \$400 million program is part of the \$4 billion Proposition 1B Public Transportation Modernization, Improvement, and Service Enhancement Account (PTMISEA). This Account is to be used to fund public transportation projects. Pursuant to paragraph (2) of subdivision (f) of section 8879.23 of the Government Code, the Department is the administrative agency for PTMISEA.

The Commission approved the guidelines for intercity passenger rail projects in the PTMISEA. At its February 2008 meeting, the Commission approved the list of Proposition 1B intercity rail projects to be funded in the IRI.

Changes from Last Report (Continued)

- Two unallocated projects, 4.2 and 9.2, were unprogrammed.

Project 4.2 – Raymer to Bernson Double Track

Significant concerns were raised by residents of adjacent communities during the design phase regarding noise, vibrations, and other environmental impacts. The project has been deferred until further notice and IRI funds have been unprogrammed. See Corrective Action Plan for Project 4.2.

Project 9.2 – Seacliff Siding

Due to possible changes in the area that may impact the planned Seacliff Siding extension project, the project has been deferred until further notice and IRI funds have been unprogrammed.

Corrective Action Plans

- **Project 1.1 - 1.3 Procurement of Railcars and Locomotives**

Caltrans amended the contract with the contractor in November 2017, and a new car builder has been secured and is producing single-level railcars. A total of 49 railcars will be delivered to Caltrans. Currently, 9 railcars have been built and are in the process of testing and commissioning. Caltrans continues to monitor potential production and schedule impacts due to the Coronavirus and are receiving frequent updates from the contractor.

A total of 22 locomotives have been built and delivered to Caltrans and are running in revenue service on state-supported corridors in California. All locomotives are now out of warranty and are currently covered under technical support.

- **Project 4.1 - 4.2 Raymer to Bernson Double Track**

Significant concerns were raised by residents of adjacent communities during the design phase regarding noise, vibrations, and other environmental impacts. The project has been deferred until further notice and unallocated construction funds were unprogrammed. The design completed is usable as a starting point for future work on the project. While the funding for Construction of the project will not be from IRI, local partner agencies are in discussions on next steps to construct and implement the project and on how best to engage the community and address their concerns.

Corrective Action Plans (Continued)

- **Project 5.2 - Van Nuys North Platform**

The contractor identified additional signal work is needed for Gemco Yard, a Union Pacific switching yard just north of the newly constructed platform. Signals need to be tied in properly to existing infrastructure to allow Union Pacific freight trains to bypass the passenger facility as was defined in the scope of the project and the signals previously in place, before construction began, need to be replaced to meet modern standards. A task order was issued and completion of work is expected by September 2020. The additional work will be completed using contingency funds and no budget impact is anticipated.

- **Project 9.1 – 9.2 Seacliff Siding**

Due to protracted delays, design engineering and environmental review were not completed prior to the expiration of the respective contracts. The decision to not renew the contracts was informed by modeling efforts that identified the highest priority projects in the near-term in support of improved passenger rail service. Due to possible changes in the area that may impact the planned Seacliff Siding extension project, engineering and environmental review, as well as construction phases have been deferred until further notice. Construction funds have been unprogrammed from IRI and unexpended funds from the Project Approval and Environmental Document (PA&ED) phase will be de-allocated in the next quarter. Work completed to date under PA&ED and Plans, Specifications, and Estimates (PS&E) will be usable when the project proceeds.

- **Project 21.1 – Sacramento to Roseville Third Track Phase 1**

Capital Corridor Joint Powers Authority (CCJPA) experienced delays related to executing the third-party agreement, Union Pacific Railroad (UPRR) re-organization and staff reduction impacting the response time for design reviews and answering questions, on-site complications where a geotechnical exploration a diesel pipeline was struck which caused delays for repair and site clean-up, and finally the track alignment that was initially identified under the 10 percent design is unfeasible due to terrain and drainage requirements so a modified scope with an alternate track alignment has been submitted to UPRR for consideration. These complications necessitated revision of the 25 percent designs.

Corrective Action Plans (Continued)

- **Project 21.1 – Sacramento to Roseville Third Track Phase 1 (Continued)**

To minimize the impact of these complications, CCJPA is in extensive negotiations with UPRR. After renegotiating the improvements required by UPRR to still achieve the project benefits, CCJPA is approaching a revised 25 percent design for the PS&E phase. Once UPRR approves the revised 25 percent design, then an updated schedule for Right-of-Way (ROW) and Construction (CON) phases will be prepared. If UPRR approves 25 percent design on schedule, then no delays are anticipated for the PS&E phase, but there is a potential for delay to the ROW and CON phases due to the extensive revisions to the 25 percent designs over the last six months. CCJPA will conduct a benefit/cost analysis of the project and alternatives once 30 percent design is reached to determine budget and schedule impacts.

- **Project 22 – Capitalized Maintenance Southern California Signal and Track Modernization Project**

The Southern California Regional Rail Authority (SCRRA) received informal consent from the Los Angeles County Metropolitan Transportation Authority (LA Metro) and Amtrak to provide additional funding that enhances the project scope to take full advantage of the temporary facility closures while minimizing the risk of delays to service operations and addressing potential conflicts with the LA Metro Link US project and future High-Speed Rail. This work includes performing track and signal improvements on both Metrolink and LA Metro track at the lead in to LA Union Station. The original budget of \$16 million included track and signal work to improve reliability and increased speeds at the entrance and exit of LA Union Station. As additional funds became available, the budget was increased to \$22 million to include additional signal work expected to further enhance speed increases and to reduce duplication of efforts in constructing the new track layout at LA Union Station as part of Link US.

Following allocation, further discussions were needed with partner agencies including LA Metro, Los Angeles-San Diego-San Luis Obispo Rail Corridor Agency (LOSSAN), Amtrak, BNSF, and the State to ensure appropriate sequencing of work and scheduling of the track and signal improvements between this project and Link US project before an approach could be agreed upon and work could proceed. Discussions took longer than anticipated, and award of a third-party contract was delayed due to negotiations. Coordination with partner agencies continues and SCRRA anticipates Board approval to encumber the funds by September 2020. Construction is expected to begin by November 2020, to be completed by November 2022, with overall project completion anticipated by May 2023.

IRI Project Status:

Total number of IRI Projects Programmed	33
• Total amount of IRI Funds Programmed	\$391.7 Million
Projects yet to be Allocated (Unallocated)	4
• Amount of IRI Funds	\$34 Million
Projects Currently in Construction	10
• Amount of IRI Funds	\$204.2 Million
Projects Completed and Closed	19
• Amount of IRI Funds	\$153.3 Million

Comments:

Program Savings:

The total program savings to date is \$282,000 not including any savings from bond administration.

Table 1: Unallocated Projects

PROJECT ID	CORRIDOR	PROJECT NAME	AGENCY	TOTAL IRI FUNDS X \$1,000	PHASE	DATE OF ALLOCATION	END CONSTRUCTION PHASE	END CLOSEOUT PHASE	SCOPE	BUDGET	SCHEDULE
4.2	PS	Raymer to Bernson Double Track	LACMTA	\$42,980	CON	9/4/2020	2/29/2024	12/31/2024	●	▶	●
9.2	PS	Seacliff Siding	Caltrans, UPRR	\$20,526	CON	10/1/2020	12/31/2023	9/1/2024	●	●	●
21.2	CC	Sacramento to Roseville 3 rd Track	CCJPA	\$16,225	CON	3/1/2021	9/1/2022	3/1/2023	●	▶	▶
26	PS	Canada Honda Creek Bridge Replacement	LOSSAN	\$11,000	CON	6/30/2022	6/30/2023	12/31/2023	●	●	●
27	PS	Camarillo Station Improvements	LOSSAN	\$3,445	CON	6/30/2022	4/1/2023	4/1/2024	●	●	●
28	PS	Central Coast Layover Facility	LOSSAN	\$3,400	CON	6/30/2023	6/30/2024	12/31/2024	●	●	●
Total				\$34,070							

- No known scope, budget, or schedule impact
- ◆ Known scope, budget, or schedule impact
- ▶ Potential scope, budget, or schedule impact

Table 2: Allocated/Active/In-Construction projects.

PROJECT ID	CORRIDOR	PROJECT NAME	AGENCY	TOTAL IRI FUNDS X \$1,000	EXPENDITURES X \$1,000	PHASE	DATE OF ALLOCATION	END OF PHASE	END CLOSEOUT PHASE	SCOPE	BUDGET	SCHEDULE
1.1	CC, PS, SJ	Railcars	Caltrans	\$34,502	\$897	CON	Dec-11	Dec-25	Dec-25	●	●	▶
1.2	CC, PS, SJ	Procurement of Locomotives	Caltrans	\$1,658	\$528	CON	Dec-11	Mar-21	Mar-21	●	●	●
1.3	CC, PS, SJ	Procurement of Option Locomotives	Caltrans	\$113,840	\$83,010	CON	Dec-14	Mar-21	Mar-21	●	●	●
5.2	PS	Van Nuys North Platform	SCRRA	\$31,117	\$26,326	CON	Aug-17	Sep-20	Mar-21	●	●	◆
21.1	CC	Sacramento to Roseville 3 rd Track Phase 1	CCJPA	\$1,939 \$87	\$692 \$0	PS&E ROW	Jun-17	Feb-21	Feb-21	●	▶	▶
22	PS	Capitalized Maintenance Southern California Signal & Track Modernization Project	SCRRA	\$2,000	\$0	CON	Dec-18	Nov-22	May-23	●	◆	◆
23	PS	Passing Siding, Laguna Niguel – San Juan Capistrano	OCTA	\$2,000	\$1,607	CON	Dec-18	Mar-21	Mar-22	●	●	●
24.1	PS	Interim San Luis Obispo Layover Facility Expansion	LOSSAN	\$300	\$0	PS&E	May-20	Aug-20	May-21	●	●	●
24.2	PS	Interim San Luis Obispo Layover Facility Expansion	LOSSAN	\$1,300	\$0	CON	May-20	Nov-20	May-21	●	●	●
25	PS	Los Alamos Creek Bridge (Narlon) Replacement	LOSSAN	\$15,526	\$0	CON	May-20	Jun-21	Dec-21	●	●	●
Totals				\$204,269	\$113,060							

- No known scope, budget, or schedule impact
- ◆ Known scope, budget, or schedule impact
- ▶ Potential scope, budget, or schedule impact

Table 3: Completed/Closed Projects

PROJECT ID	CORRIDOR	PROJECT NAME	AGENCY	TOTAL IRI FUNDS X \$1,000	EXPENDITURES X \$1,000	PHASE	DATE OF ALLOCATION	END OF PHASE	END CLOSEOUT PHASE	CLOSEOUT REPORT RECIEVED
2.1	PS	San Onofre to Pulgas Double Track Phase 1	SANDAG	\$3,146	\$3,146	PA&ED	Jan-10	May-11	Jun-17	●
2.2	PS	San Onofre to Pulgas Double Track Phase 2	SANDAG	\$972	\$972	PS&E	Sep-15	Feb-15	Jun-17	●
2.3	PS	San Onofre to Pulgas Double Track Phase 1	SANDAG	\$25,284	\$25,284	CON	Mar-13	Jun-16	Jun-17	●
3	SJ	Oakley-Port Chicago Double Track Segment 3	Caltrans	\$23,150	\$23,150	CON	Oct-11	Feb-17	Aug-17	●
4.1	PS	Raymer to Bernson Double Track	LACMTA	\$6,081	\$6,081	PS&E	Jan-14	Jun-16	Dec-16	●
5.1	PS	Van Nuys North Platform	SCRRA	\$3,802	\$3,802	PS&E	Dec-13	Feb-17	Aug-17	●
6	CC	Capital Corridor Track, Bridge & Signal Upgrade	CCJPA	\$1,305	\$1,305	CON	May-14	May-17	Nov-17	●
7	PS	Ventura County Sealed Corridor Crossing Improvement	SCRRA	\$95	\$95	CON	Aug-14	Mar-18	Apr-17	●
8	CC	Wayside Power and Storage	CCJPA	\$900	\$900	CON	May-16	Dec-19	Jan-20	●
9.1	PS	Seacliff Siding	Caltrans, UPRR	\$1,000	\$298	PA&ED	Oct-16	Mar-20	Sep-20	▶
12	PS	Commerce/Fullerton Triple Track	Caltrans	\$31,992	\$31,992	CON	Aug-08	Jun-12	May-13	●
13	PS	New Station Track at LA Union Station	Caltrans	\$20,099	\$20,099	CON	Apr-08	Jun-15	Dec-15	●
14	SJ	Kings Park Track and Signal Improvements	Caltrans	\$3,500	\$3,500	CON	Aug-08	Jun-12	Oct-12	●
15	CC, SJ	Wireless Network for Northern CA IPR Fleet	Caltrans	\$2,927	\$2,927	CON	Jan-11	Jun-15	Jun-15	●
16	PS	Santa Margarita Bridge and Double Track	Caltrans	\$15,748	\$15,748	CON	Apr-08	May-14	Dec-15	●
17	CC, SJ	Emeryville Station and Track Improvements	Caltrans	\$6,151	\$6,151	CON	May-08	Jul-12	Jul-12	●
18	CC	Bahia Benicia Crossover	Caltrans	\$3,445	\$3,445	CON	Apr-08	Jul-12	Mar-14	●
19	PS	SCRRA Sealed Corridor	Caltrans	\$2,782	\$2,782	CON	Apr-08	Jul-12	Mar-14	●
20	PS	Left Hand Turnout Project	NCTD	\$1,000	\$966	CON	Mar-17	Mar-19	Jun-20	▶
Totals				\$153,379	\$152,643					

¹ Change to prior report – Project Number 9.1 and 20 added to the completed projects list.

●	Project Final Delivery Report received
◆	Project Delivery Report delayed by 6 months or more
▶	Project Delivery Report pending submission



**Proposition 1B – Trade Corridors Improvement Fund (TCIF) Program Report
Progress Report: January 1, 2020 to June 30, 2020**

TCIF Program at a Glance

Number of TCIF projects programmed: 108 with \$2.5 billion TCIF funds.

Number of Projects Completed Construction: 82 with \$1.4 billion TCIF funds.

Active Projects

There are 25 active projects.

Unallocated Projects

There is one unallocated project that is a SB1-TCEP project.

Changes from Last Report

Three projects came in for an allocation.

Three Baseline Agreements Signed.

One Baseline Agreement Amendment.

Per May 2019 Close-out Policy, no amendments or allocations after June 30, 2020. All remaining funds and savings will go to the SB1 – TCEP program.

Corrective Action Plans

Please see pages 10-12 for projects with Corrective Action Plans. Supplemental final delivery reports submittals delays are common and are primarily a result of completing and resolving claims.

Trade Corridors Improvement Fund Program (TCIF)

Program Objectives: The Highway Safety, Traffic Reduction, Air Quality, and Port Security Bond Act of 2006, approved by the voters as Proposition 1B on November 7, 2006, provided \$2 billion for the TCIF. In the TCIF Guidelines, the Commission recognized the need for goods movement improvements far exceed the amount authorized in the TCIF program, that other funding sources should be explored, and that delivery challenges could limit project funding. The Commission supported increasing TCIF funding by approximately \$500 million from the State Highway Account to fund state-level priorities that are critical to goods movement.

TCIF Project Status:

Total number of TCIF Projects Programmed	108
• Total amount of TCIF Funds Programmed	\$2.5 billion
Projects Currently in Construction	25
• Amount of TCIF Funds	\$978 million
Projects in Final Closeout	14
• Amount of TCIF Funds	\$168 million
Number of Delinquent Final Delivery Reports	13
Projects Completed and Closed	82
• Amount of TCIF Funds	\$1.4 billion
Total Project Cost of Completed Projects	\$4 billion

TCIF Funding Status:

	Target Available per AB 268	Programmed	Allocated	Available Funds Unallocated
SCCG Total	\$1,500,000,000	\$1,500,000,000	\$1,481,149,000	\$18,851,000
Bond	\$1,200,205,000	\$1,200,205,000	\$1,181,354,000	\$18,851,000
SHOPP	\$299,795,000	\$299,795,000	\$299,795,000	\$0
NCTCC Total	\$640,000,000	\$639,360,000	\$639,360,000	\$640,000
Bond	\$449,795,000	\$449,164,000	\$449,164,000	\$631,000
SHOPP	\$190,205,000	\$190,196,000	\$190,196,000	\$9,000
SDBR - Bond	\$250,000,000	\$248,291,960	\$248,291,960	\$1,708,040
OTHER - Bond	\$60,000,000	\$59,450,000	\$59,450,000	\$550,000
TOTAL	\$2,450,000,000	\$2,447,101,960	\$2,428,250,960	\$21,749,040

Program Savings:

As of June 30, 2020, there is \$2.8 million in TCIF program savings that will be transferred over to TCEP for future programming. Any additional saving at close-out of active projects will also be transferred to TCEP.

TCIF Projects – Allocated Projects - Status and Detail: Scope Budget and Schedule

PROJECT NUMBER	DISTRICT	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ALLOCATION DATE	AW ARD DATE	BEGIN CONSTR	APPROVED END CONSTR	CURRENT PHASE (% COMPLETE)	APPROVED END CLOSEOUT	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (x1,000)	CONSTR COST (x1,000)	TCIF EXPENDITURES (x1,000)	CONSTR EXPENDITURES (x1,000)	SCOPE	BUDGET	SCHEDULE
3.3	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) Segment 3 - City Site Prep Work and Backbone Infrastructure B)	05/07/13	10/14/13		10/15/18	Const 100% Design-Build	04/16/19	\$247,241	\$176,341	\$6,463	\$16,411	\$0	\$241,380	\$176,341	\$241,380			
3.4	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) Segment 4 - Recycling Facilities	N/A			07/31/18	Const 1%	12/31/18	\$46,600	\$0	\$0	\$600	\$0	\$46,000	\$0	\$46,000			
3.5	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) Segment 5 - City Trade and Logistics Facilities	N/A			12/31/19	Const 50%	06/30/20	\$99,400	\$0	\$0	\$3,500	\$0	\$95,900	\$0	\$62,356			
15.12	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program (Motobello Corridor - Match)	N/A		11/30/19	11/30/22	Const 0%	05/31/23	\$142,000	\$0		\$8,738	\$28,771	\$40,872					
23	7	LA	Port of Long Beach	710	Gerald Desmond Bridge Replacement (Design-Build) [SHOPPING/TCIF]	06/22/11	10/01/12	Design-Build	06/27/16	Const 95%	09/26/16	\$1,336,061	\$299,795	\$11,862	\$38,239	\$324,700	\$961,260	\$1,062	\$861,216			
68.2	11	SD	San Diego Association of Governments	11	SR 11/Otay Mesa East Port of Entry Segment 2 - SR 11 and Commercial Vehicle Enforcement Facility	N/A		10/30/13	06/30/16	Des 45% Const 0%	10/30/18	\$179,647	\$0	\$0	\$26,411	\$46,700	\$106,536	\$0	\$0			
68.2A	11	SD	San Diego Association of Governments	11	SR 11/Otay Mesa East Port of Entry Segment 2A - SR 11 - Construct 4-lane highway project	12/05/18	05/09/19	07/30/18	07/20/20	Const 20%	07/30/21	\$60,455	\$7,825	\$0	\$0	\$0	\$60,455	\$0	\$0			
68.3	11	SD	San Diego Association of Governments	11	SR 11/Otay Mesa East Port of Entry Segment 3 - East Otay Mesa Land POE	N/A		09/30/13	03/31/16	Des 40% Const 0%	04/30/18	\$325,983	\$0	\$0	\$10,000	\$30,983	\$285,000	\$0	\$0			
92.3	3	YOL	Port of West Sacramento		West Sacramento/Port of West Sacramento Rail Plan (Phase 3 - Washington Overpass)	N/A		06/01/13	07/01/13	Const 0%	12/01/13	\$1,540	\$0	\$0	\$0	\$0	\$1,540					
92.4	3	YOL	Port of West Sacramento		West Sacramento/Port of West Sacramento Rail Plan (Phase 4 - Loop Track)	N/A		01/15/14	08/15/14	Const 0%	12/01/14	\$1,124	\$0	\$3	\$100	\$5	\$1,016					
96	7	LA	Alameda Corridor East Construction Authority		ACE Fairway Drive Grade Separation	06/25/14	10/27/14		06/30/18	Const 50%	12/31/18	\$142,213	\$71,000	\$300	\$8,456	\$38,655	\$94,802	\$31,377	\$42,664			
114	7	LA	Alameda Corridor East Construction Authority		Fullerton Road Grade Separation Project	12/09/15	03/28/16		9/30/2019	Const 28%	03/30/20	\$145,184	\$35,060	\$0	\$11,107	\$32,123	\$101,954	\$11,369	\$36,238			
117	8	RIV	Riverside County		ACE Avenue 66/UP Railroad Grade Separation Bypass	08/14/19	02/11/20	02/28/20	11/30/2022	Env 100% Des 15% RW 10% Const	04/30/23	\$55,845	\$10,359	\$2,100	\$5,234	\$5,572	\$42,939					
118	11	SD	San Diego Association of Governments		San Elijo Lagoon Double Track	06/30/16	02/01/17		09/16/18	Const 94%	09/17/23	\$70,254	\$4,343	\$1,378	\$7,669	\$1,585	\$59,622	\$2,784	\$60,254			
120	8	SBD	SBCAG		Monte Vista Ave Grade Separation	08/17/16	07/12/17		05/01/19	Const 46%	03/05/20	\$24,138	\$1,019	\$0	\$0	\$0	\$24,138	\$1,019	\$22,413			
121	7	LA	Port of Long Beach		Middle Harbor Terminal Redevelopment Project Phase 2	06/28/17	11/21/17		09/30/20	Const 74%	11/30/20	\$156,355	\$15,436	\$0	\$0	\$0	\$156,355	\$11,437	\$88,382			
122	12	ORA	Orange County Transportation Authority		-405 HOV Lane (Design-Build)	10/19/16	01/13/17		08/31/26	Const 25%	08/31/27	\$1,506,136	\$7,771	\$84,622	\$269,052	\$298,651	\$853,771	\$0	\$283,580			
124	4	SON	Northern California Trade Corridors Coalition/Sonoma County Transportation Authority		JS-101 Marin Sonoma Narrows HOV Lane Project Phase 2	10/18/17	04/09/18		12/31/19	Const 90%	12/30/20	\$37,662	\$3,000	\$0	\$2,642	\$20	\$35,000					
125	7	LA	Alameda Corridor East Construction Authority		Durfee Avenue Grade Separation Project	06/27/18	12/31/18		10/31/18	Const 0%	07/31/21	\$91,143	\$2,620	\$0	\$9,046	\$32,624	\$49,473					
126	3	PLA	Northern California Trade Corridors Coalition/Placer County Transportation Planning Agency		-80/SR-85 Interchange Phase 1 - Third Lane Project	08/16/17	02/14/18		11/01/20	Const 100%	12/02/23	\$11,900	\$3,600	\$0	\$0	\$0	\$11,900					
127	3	SAC	Northern California Trade Corridors Coalition/Sacramento Area Council of Governments		SR99 Auxiliary Lanes Project	01/31/18	06/10/18		12/01/19	Const 100%	12/01/23	\$7,095	\$900	\$170	\$600	\$25	\$6,300					
128	8	SBD	San Bernardino Associated Governments	10	-10 Corridor Contract 1 Project	06/27/18	08/16/18		02/01/24	Const 6%	02/02/27	\$809,618	\$4,973	\$6,903	\$30,325	\$47,811	\$724,579					
129	7	LA	Port of Los Angeles		Everport Terminal Berth Efficiency and Emission Reduction Project	03/13/19	06/20/19	9/9/2019	04/02/21	Const 20%	04/30/22	\$26,846	\$5,430	\$4,270	\$1,189	\$0	\$15,387		\$24,438			
130	8	SBD	San Bernardino Associated Governments		State Route 60 Archibald Avenue Interchange Improvement Project	06/26/19		10/28/2019	03/01/21	Env 100% Des 40% RW 40% Const 0%	12/31/21	\$17,216	\$1,310	\$867	\$1,098	\$1,458	\$13,793					
131	12	ORA	Orange County Transportation Authority		-5 Improvement Project, from SR 73 to Oso Parkway Segment 1)	06/26/19		10/1/2019	01/01/24	Env 100% Des 55% RW 55% Const 0%	01/01/31	\$189,042	\$29,832	\$1,989	\$10,349	\$34,141	\$142,563					
133	11	SD	San Diego Association of Governments	905/125	Route 125/905 Connector	03/25/20		8/17/2020	08/15/22	Env 100% Des 50% RW 0% Const 0%	10/16/25	\$37,965	\$1,656	\$0	\$4,857	\$0	\$33,108					



TCIF Progress Report
January 1, 2020 – June 30, 2020

PROJECT NUMBER	DISTRICT	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ALLOCATION DATE	AWARD DATE	BEGIN CONSTR	APPROVED END CONSTR	CURRENT PHASE (% COMPLETE)	APPROVED END CLOSEOUT	TOTAL PROJECT COST (x1,000)	TOF COST (x1,000)	ENVIRO COST (PAREZ) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (X1,000)	CONSTR COST (X1,000)	TOF EXPENDITURES (X1,000)	CONSTR EXPENDITURES (X1,000)	SCOPE	BUDGET	SCHEDULE
134	3	SAC	Sacramento County	5	Metro Air Parkway Northbound Auxiliary Lane	06/24/20		12/15/2020	12/15/21	Env 0% Des 0% RW 0% Const 0%	12/15/22	\$4,000	\$1,940	\$0	\$700	\$0	\$3,300					
135	8	SBD	San Bernardino County Transportation Authority	60	State Route 60/Central Avenue interchange	06/24/20		9/2/2020	04/27/23	Env 0% Des 0% RW 0% Const 0%	10/28/23	\$32,667	\$8,638	\$1,083	\$1,898	\$711	\$28,975					
												\$5,805,330	\$692,848				\$4,237,918		\$5,137,182			

Behind Schedule
 Awarded / Begin Construction
 Allocated but Not Awarded

✓ No Known Scope, Budget, or Schedule Impact
✗ Known Scope, Budget, or Schedule Impact
◆ Potential Impact



TCIF Projects – Completed Projects

PROJECT NUMBER	DIST	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ACTUAL END CONSTR	APPROVED END CLOSEOUT	FORECAST END CLOSEOUT	FDR DUE DATE (Six months after Actual End Const)	SFDR DUE DATE (Six months after Actual End Closeout)	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (X1,000)	CONSTR COST (X1,000)	TCIF EXPENDITURES (X1,000)	CONSTR EXPENDITURES (X1,000)	FDR STATUS	SFDR STATUS
2	4	CC	Caltrans / BNSF		Richmond Rail Connector						\$21,214	\$9,555	\$1,001	\$143	\$4,188	\$15,883	\$9,555	\$15,883	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3.1	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) <i>[Segment 1-Environmental Remediation]</i>	12/30/19	04/16/19	04/16/19	06/30/19		\$11,400	\$0	\$0	\$0	\$0	\$11,400	\$0	\$11,487	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3.2	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) <i>[Segment 2 - Rail Access Improvements and Manifest Yard]</i>						\$74,600	\$65,800	\$100	\$8,700	\$0	\$65,800	\$65,800	\$74,600	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
3.6	4	ALA	Port of Oakland/City of Oakland		Outer Harbor Intermodal Terminals (OHIT) <i>[Segment 6 - Unit Train Support Rail Yard]</i>						\$20,000	\$0	\$0	\$5,000	\$0	\$15,000	\$0	\$19,428	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
4	4	ALA	Metropolitan Transportation Commission	880	I-880 Reconstruction, 29th & 23rd Avenues, Oakland <i>[SHOPP/TCIF]</i>	6/1/2019 4/1/19 11/1/19	08/31/18	04/30/20			\$97,912	\$73,000	\$4,200	\$7,387	\$6,325	\$80,000	\$0	\$64,913		
5	4	ALA	Metropolitan Transportation Commission	580	I-580 Eastbound Truck Climbing Lane <i>[SHOPP/TCIF]</i>					05/06/19	\$44,903	\$44,903	\$2,490	\$5,140	\$105	\$37,168	\$0	\$54,916	<input checked="" type="checkbox"/>	<input type="checkbox"/>
6	6	KER	Caltrans / BNSF		Tehachapi Trade Corridor Rail Improvement						\$26,040	\$12,270	\$9,500	\$1,000	\$0	\$15,540		\$12,270	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
9.1	3	SAC	City of Sacramento		Sacramento Intermodal Track Relocation <i>[Phase 1 - Initial Project]</i>						\$80,636	\$25,266	\$3,143	\$8,349	\$0	\$69,145		\$69,145	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
9.2	3	SAC	City of Sacramento		Sacramento Intermodal Track Relocation <i>[Phase 2 - West Ped-Bicycle Tunnel Ramps]</i>						\$3,747	\$0	\$0	\$0	\$0	\$3,747	\$0	\$3,747	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
10	10	SJ	San Joaquin Council of Governments	4	State Route 4 West Crosstown Freeway Extension Stage 1					06/10/19	\$165,678	\$69,458	\$4,000	\$10,400	\$44,600	\$106,678	\$69,458	\$79,838	<input checked="" type="checkbox"/>	<input type="checkbox"/>
11	10	SJ	Port of Stockton / Contra Costa County		San Francisco Bay to Stockton Ship Channel Deepening Project	11/30/2018 11/30/2019	05/30/14	07/01/17			\$15,000	\$7,200	\$100	\$500	\$0	\$14,400	\$5,476	\$5,476		
12	4	SOL	Metropolitan Transportation Commission	80	I-80 Eastbound Cordelia Truck Scales Relocation <i>[SHOPP/TCIF]</i>						\$88,392	\$38,292	\$6,800	\$12,200	\$7,500	\$61,892	\$13,031	\$63,056	<input checked="" type="checkbox"/>	<input type="checkbox"/>
15.01	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Phase I - Archaeological Services]</i>	10/28/18	10/31/18	11/30/18			\$4,000	\$4,000	\$0	\$0	\$0	\$4,000				
15.02	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Phase II - Trench and Fiber Optic relocation]</i>	10/28/18	10/31/18	11/30/18			\$302,758	\$233,778	\$0	\$34,021	\$33,034	\$235,703	\$207,902	\$336,647		
15.3	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Brea Canyon Grade Separation - Match]</i>	08/31/08	08/31/10	08/31/10	02/31/09		\$38,922	\$0	\$0	\$538	\$9,708	\$28,676			<input checked="" type="checkbox"/>	<input type="checkbox"/>
15.6	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Ramona Boulevard Grade Separation - Match]</i>	04/30/08	05/31/10	05/31/10	10/30/08		\$14,965	\$0	\$0	\$34	\$2,959	\$11,972			<input checked="" type="checkbox"/>	<input type="checkbox"/>
15.7	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Reservoir Street Grade Separation - Match]</i>	07/31/08	09/30/11	09/30/11	01/31/09		\$12,480	\$0	\$0	\$0	\$1,125	\$11,355			<input checked="" type="checkbox"/>	<input type="checkbox"/>
15.8	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Sunset Avenue Grade Separation - Match]</i>	12/31/10	06/31/12	06/31/12	06/30/11		\$35,208	\$0	\$0	\$339	\$3,226	\$31,643			<input checked="" type="checkbox"/>	<input type="checkbox"/>
15.9	7	LA	Alameda Corridor East Construction Authority		San Gabriel Valley Grade Separation Program <i>[Temple Avenue Train Diversion - Match]</i>	03/30/10	12/31/14	12/31/14	09/30/10		\$45,177	\$0	\$0	\$540	\$2,923	\$41,714			<input checked="" type="checkbox"/>	<input type="checkbox"/>

TCIF Progress Report
January 1, 2020 – June 30, 2020

PROJECT NUMBER	DIST	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ACTUAL END CONSTR	APPROVED END CLOSEOUT	FORECAST END CLOSEOUT	FDR DUE DATE (Six months after Actual End Const)	SFDR DUE DATE (Six months after Actual End Closeout)	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (x1,000)	CONSTR COST (x1,000)	TCIF EXPENDITURES (x1,000)	CONSTR EXPENDITURES (x1,000)	FDR STATUS	SFDR STATUS
17	7	LA	City of Santa Fe Springs		ACE: Gateway-Valley View Grade Separation Project						\$63,997	\$18,012	\$0	\$4,000	\$15,281	\$44,716	\$18,012	\$42,605	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
18	7	LA	Southern California Regional Rail Authority		New Siding on the Antelope Valley Line (MP44 to MP61) For Freight Trains						\$11,164	\$4,771	\$0	\$1,422	\$0	\$9,742		\$9,742	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
19	7	LA	Port of Los Angeles	47/110	I-110 Fwy Access Ramp Improvement SR 47/I-110 NB Connector Widening						\$40,773	\$13,205	\$700	\$5,568	\$0	\$34,505	\$13,062	\$31,296	<input type="checkbox"/>	<input type="checkbox"/>
20	7	LA	Port of Los Angeles	110	I-110 Freeway & C Street Interchange Improvements					04/30/19	\$38,427	\$7,836	\$687	\$3,491	\$0	\$34,248	\$7,836	\$29,568	<input checked="" type="checkbox"/>	<input type="checkbox"/>
21	7	LA	City of Commerce		Washington Boulevard Widening & Reconstruction						\$32,000	\$5,800	\$39	\$2,524	\$3,198	\$30,990	\$5,800	\$30,990	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
22	7	LA	Port of Los Angeles		South Wilmington Grade Separation					11/01/15	\$74,844	\$13,759	\$520	\$6,631	\$0	\$67,693	\$12,694	\$51,827	<input checked="" type="checkbox"/>	<input type="checkbox"/>
24	7	LA	Port of Long Beach		Ports Rail System - Tier 1 (Pier F Support Yard)						\$29,142	\$4,093	\$2,980	\$1,990	\$0	\$24,172		\$29,129	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
25	7	LA	Port of Long Beach		Ports Rail System - Tier 1 (Track Realignment at Ocean Boulevard)						\$55,540	\$16,216	\$4,270	\$2,850	\$0	\$48,420		\$34,233	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
32.1	7	LA	Port of Los Angeles		Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements) [Segment 1 - Berth 200 Rail Yard Improvements]					05/31/16	\$111,956	\$40,718	\$6	\$7,980	\$0	\$103,970		\$91,527	<input checked="" type="checkbox"/>	<input type="checkbox"/>
32.2	7	LA	Port of Los Angeles		Ports Rail System - Tier 1 (West Basin Road Rail Access Improvements)[Segment 2 - Berth 200 Rail Yard Track Connections]				06/30/17		\$23,141	\$9,423	\$0	\$1,000	\$0	\$22,141	\$9,423	\$19,381	<input type="checkbox"/>	<input type="checkbox"/>
34	12	ORA	Orange County Transportation Authority	91	State Route 91 Connect Aux. Lanes through Interchange on Westbound State Route 91 between State Routes 57 and I-5						\$44,267	\$25,438	\$1,080	\$2,681	\$1,883	\$38,623	\$25,438	\$40,703	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
35	12	ORA	Orange County Transportation Authority		State College Boulevard Grade Separation						\$70,754	\$32,800	\$305	\$3,595	\$19,092	\$47,762	\$32,800	\$49,831	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
36	12	ORA	Orange County Transportation Authority		Placentia Avenue Undercrossing						\$56,794	\$9,548	\$21	\$3,401	\$15,371	\$38,001	\$9,548	\$43,226	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
37	12	ORA	Orange County Transportation Authority		Orangethorpe Avenue Grade Separation						\$92,250	\$29,700	\$631	\$8,292	\$24,863	\$58,464	\$29,699	\$56,956	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
38	12	ORA	Orange County Transportation Authority		Kraemer Boulevard Undercrossing						\$53,185	\$15,513	\$631	\$5,043	\$9,382	\$38,129	\$15,508	\$40,099	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
40	12	ORA	Orange County Transportation Authority		Lakeview Avenue Overcrossing						\$91,149	\$27,520	\$631	\$7,867	\$39,688	\$42,963	\$27,520	\$36,142	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
41	12	ORA	Orange County Transportation Authority		Tustin Avenue / Rose Drive Overcrossing						\$78,052	\$22,534	\$601	\$7,085	\$32,245	\$38,121	\$22,534	\$38,947	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
42	8	RIV	City of Riverside		Columbia Avenue Grade Separation						\$33,002	\$4,952	\$143	\$1,657	\$6,800	\$24,402	\$4,952	\$21,594	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
43	8	RIV	City of Corona		Auto Center Drive Grade Separation						\$32,675	\$16,000	\$630	\$1,370	\$2,720	\$27,955	\$16,000	\$26,901	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
44	8	RIV	City of Riverside		Magnolia Avenue Grade Separation - UPRR						\$50,248	\$17,288	\$160	\$2,500	\$23,500	\$24,088	\$17,288	\$24,322	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
45	8	RIV	City of Riverside		Iowa Avenue Grade Separation					06/01/15	\$29,320	\$10,320	\$500	\$1,500	\$5,500	\$21,820	\$10,320	\$19,529	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
46	8	RIV	City of Banning		Sunset Avenue Grade Separation	12/31/18	08/01/16	08/02/16	06/30/19		\$30,429	\$7,388	\$900	\$2,300	\$1,142	\$26,087	\$7,388	\$25,887	<input type="checkbox"/>	<input type="checkbox"/>



TCIF Progress Report
January 1, 2020 – June 30, 2020

PROJECT NUMBER	DIST	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ACTUAL END CONSTR	APPROVED END CLOSEOUT	FORECAST END CLOSEOUT	FDR DUE DATE (Six months after Actual End Const)	SFDR DUE DATE (Six months after Actual End Closeout)	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (X1,000)	CONSTR COST (X1,000)	TCIF EXPENDITURES (X1,000)	CONSTR EXPENDITURES (X1,000)	FDR STATUS	SFDR STATUS
47	8	RIV	City of Riverside		Streeter Avenue Grade Separation					02/20/17	\$34,007	\$13,507	\$1,500	\$1,000	\$7,500	\$24,007	\$13,506	\$23,138	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
48	8	RIV	Riverside County		Avenue 56 Grade Separation						\$29,394	\$12,802	\$295	\$2,268	\$3,289	\$23,542	\$12,802	\$25,544	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
50	8	RIV	Riverside County		Grade Separation at Clay Street Railroad Grade Crossing						\$30,667	\$13,108	\$502	\$2,843	\$7,385	\$19,937	\$13,108	\$20,285	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
51	8	RIV	City of Riverside		Riverside Avenue Grade Separation					06/30/17	\$32,154	\$10,434	\$1,047	\$1,453	\$6,892	\$22,762	\$10,205	\$20,842	<input checked="" type="checkbox"/>	<input type="checkbox"/>
53	8	RIV	Riverside County		Grade Separation at Magnolia Avenue Railroad Grade Crossing - BNSF					06/10/19	\$50,569	\$16,670	\$563	\$3,700	\$1,923	\$44,383	\$16,670	\$43,512	<input checked="" type="checkbox"/>	<input type="checkbox"/>
54	8	RIV	City of Riverside	215	March Island Cargo Port Airport - 1-215 Van Buren Boulevard - Ground Access Improvements						\$53,392	\$6,451	\$3,222	\$4,957	\$7,317	\$37,896	\$6,450	\$37,897	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
56	8	SBD	San Bernardino Associated Governments	10	Route 10 Cherry Avenue Interchange Reconstruction						\$77,136	\$28,622	\$781	\$6,352	\$13,003	\$57,000	\$28,621	\$57,000	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
58	8	SBD	San Bernardino Associated Governments	10	Route 10 Riverside Ave Interchange Reconstruction						\$31,170	\$9,837	\$0	\$2,185	\$1,723	\$27,262	\$9,837	\$27,262	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
59	8	SBD	San Bernardino Associated Governments		ACE Glen Helen Parkway Grade Separation					05/19/16	\$25,885	\$7,172	\$0	\$2,650	\$6,400	\$16,835	\$7,172	\$18,081	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
61	8	SBD	San Bernardino Associated Governments		ACE South Milliken Avenue Grade Separation					04/18/19	\$72,718	\$20,633	\$678	\$5,652	\$14,490	\$51,897	\$20,536	\$48,534	<input checked="" type="checkbox"/>	<input type="checkbox"/>
63	8	SBD	San Bernardino Associated Governments		Palm Avenue Grade Separation						\$23,776	\$1,877	\$886	\$2,002	\$9,643	\$11,245	\$1,877	\$11,245	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
64	8	SBD	San Bernardino Associated Governments		Lenwood Road Grade Separation						\$28,593	\$7,311	\$0	\$3,963	\$4,527	\$20,102	\$7,310	\$20,102	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
66	7	VEN	City of Oxnard	101	Route 101 Rice Avenue Interchange Reconstruction					12/21/16	\$73,597	\$14,194	\$3,458	\$3,766	\$26,594	\$39,779	\$14,194	\$45,056	<input checked="" type="checkbox"/>	<input type="checkbox"/>
67	11	SD	San Diego Association of Governments	905	State Route 905					02/11/18	\$82,953	\$66,804	\$0	\$499	\$0	\$82,454	\$0	\$81,154	<input checked="" type="checkbox"/>	<input type="checkbox"/>
68	11	SD	San Diego Association of Governments	11	SR 11/Otay Mesa East Port of Entry [Parent - Environmental Programming for Entire Corridor]					06/30/19	\$12,480	\$0	\$12,480	\$0	\$0	\$0	\$0	\$0	<input checked="" type="checkbox"/>	<input type="checkbox"/>
68.1	11	SD	San Diego Association of Governments	11	SR 11/Otay Mesa East Port of Entry [Segment 1 - SR 11/SR 905 Freeway to Freeway Connectors]					03/30/18	\$106,560	\$65,560	\$0	\$7,300	\$33,700	\$65,560	\$65,017	\$65,017	<input checked="" type="checkbox"/>	<input type="checkbox"/>
69	11	SD	Port of San Diego	5/15	Bay Marina Drive at I-5 At-Grade Improvements					06/03/15	\$2,603	\$792	\$440	\$345	\$20	\$1,798	\$1,087	\$2,276	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
70	11	SD	Port of San Diego		10th Avenue/Harbor Drive At-Grade Improvements						\$3,953	\$598	\$1,163	\$1,031	\$0	\$1,760	\$597	\$1,759	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
72	11	SD	Port of San Diego	5	Civic Center Drive at Harbor Drive and I-5 At-Grade Improvements					06/03/15	\$1,731	\$361	\$531	\$300	\$37	\$863	\$1,087	\$1,956	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
74	11	SD	San Diego Association of Governments		Southern Rail Improvements - San Ysidro Yard Expansion						\$40,460	\$25,900	\$540	\$2,482	\$6,870	\$30,568	\$25,900	\$25,900	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
75.1	11	SD	San Diego Association of Governments		Southern Rail Improvements - Mainline Improvements [Phase 1 - Aerial Cabling]						\$4,458	\$4,458	\$0	\$0	\$0	\$4,458	\$4,458	\$4,458	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
75.2	11	SD	San Diego Association of Governments		Southern Rail Improvements - Mainline Improvements [Phase 2 - Signaling for Reverse Running and Initial Track Improvements]						\$10,010	\$10,010	\$0	\$0	\$0	\$10,010	\$10,010	\$10,010	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>



TCIF Progress Report
January 1, 2020 – June 30, 2020

PROJECT NUMBER	DIST	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ACTUAL END CONSTR	APPROVED END CLOSEOUT	FORECAST END CLOSEOUT	FDR DUE DATE (Six months after Actual End Const)	SFDR DUE DATE (Six months after Actual End Closeout)	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (x1,000)	CONSTR COST (x1,000)	TCIF EXPENDITURES (x1,000)	CONSTR EXPENDITURES (x1,000)	FDR STATUS	SFDR STATUS
75.3	11	SD	San Diego Association of Governments		Southern Rail Improvements - Mainline Improvements [Phase 3 - Palomar Siding and Mainline Track Improvements]						\$3,445	\$3,445	\$0	\$0	\$0	\$3,445		\$3,445	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
75.4	11	SD	San Diego Association of Governments		Southern Rail Improvements - Mainline Improvements [Phase 4 - Final Palomar Siding and System Upgrades]						\$30,591	\$21,621	\$220	\$8,750	\$0	\$21,621		\$21,621	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
76	11	SD	San Diego Association of Governments		LOSSAN N Rail Corridor at Sorrento						\$44,000	\$10,800	\$2,024	\$3,774	\$2,553	\$35,649		\$35,649	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
77	11	IMP	Imperial Valley Association of Governments	78/111	Brawley Bypass State Route 78/111						\$69,334	\$42,572	\$1,206	\$6,500	\$18,569	\$43,059	\$42,572	\$42,600	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
81	10	SJ	Northern California Trade Corridors Coalition		Sperry Road Extension					06/30/16	\$56,582	\$23,582	\$1,000	\$5,000	\$7,000	\$43,582	\$22,160	\$36,935	<input checked="" type="checkbox"/>	<input type="checkbox"/>
82	4	CC	Northern California Trade Corridors Coalition		Marina Bay Parkway Grade Separation						\$41,618	\$18,413	\$500	\$2,780	\$100	\$38,238	\$18,395	\$37,351	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
83	8	SBD	Caltrans / BNSF / UP		Colton Crossing Project						\$83,477	\$27,847	\$3,689	\$5,570	\$433	\$73,785		\$73,784	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
84	8	SBD	San Bernardino Associated Governments		Laurel Street/BNSF Grade Separation						\$58,215	\$22,727	\$0	\$4,376	\$11,774	\$42,065	\$22,727	\$41,802	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
85	8	RIV	Riverside County		Avenue 52 Grade Separation						\$33,516	\$9,766	\$2,668	\$0	\$3,000	\$27,848	\$9,766	\$27,848	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
86	7	LA	Port of Los Angeles		Alameda Corridor West Terminus Intermodal Railyard -West Basin Railyard Extension						\$72,987	\$20,712	\$0	\$3,292	\$0	\$69,695	\$20,712	\$72,751	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
87.1	7	LA	Port of Los Angeles		Cargo Transportation Improvement Emission Reduction Program - Phase 1						\$26,695	\$12,705	\$0	\$1,285	\$0	\$25,410		\$39,166	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
87.2	7	LA	Port of Los Angeles		Cargo Transportation Improvement Emission Reduction Program - Phase 2						\$120,555	\$22,960	\$0	\$4,714	\$0	\$115,841	\$22,960	\$105,684	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
88	7	LA	Alameda Corridor East Construction Authority		Baldwin Avenue Grade Separation						\$71,625	\$27,739	\$0	\$1,902	\$41,930	\$27,739	\$27,738	\$27,738	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
89	4	SOL	Northern California Trade Corridors Coalition	80/680/12	Solano I-80/680/12 Connector [SHOPP/TCIF]	12/30/18	01/31/17	12/31/19	06/30/19		\$101,580	\$22,847	\$3,500	\$8,880	\$23,160	\$66,040	\$14,068	\$63,151	<input type="checkbox"/>	<input type="checkbox"/>
90	7	VEN	Ventura County Transportation Commission / Alameda Corridor Transportation Authority		Hueneme Road Widening					03/31/17	\$2,924	\$1,462	\$0	\$0	\$0	\$2,924	\$1,436	\$2,785	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
91	7	VEN	Ventura County Transportation Commission	101	Route 101 Improvements			10/29/21			\$46,525	\$10,346	\$1,600	\$5,197	\$500	\$39,228	\$8,694	\$38,350		
92.1	3	YOL	Port of West Sacramento		West Sacramento/Port of West Sacramento Rail Plan [Phase 1 - UPRR Track Improvements]	01/25/12	06/30/12		09/30/12		\$7,500	\$0	\$0	\$0	\$0	\$7,500			<input checked="" type="checkbox"/>	<input type="checkbox"/>
92.2	3	YOL	Port of West Sacramento		West Sacramento/Port of West Sacramento Rail Plan [Phase 2 - Cemex Track/Unit Track 2]	01/25/12	06/28/12		07/25/12		\$1,800	\$0	\$0	\$100	\$0	\$1,700			<input checked="" type="checkbox"/>	<input type="checkbox"/>
92.5	3	YOL	Port of West Sacramento		West Sacramento/Port of West Sacramento Rail Plan [Phase 5 - Pioneer Bluff Bridge]					09/24/17	\$10,561	\$9,678	\$210	\$653	\$20	\$9,678	\$9,678	\$11,350	<input checked="" type="checkbox"/>	<input type="checkbox"/>
93	11	SD	San Diego Association of Governments		Sorrento Valley Double Track						\$32,634	\$12,056	\$3,393	\$1,513	\$396	\$27,331	\$12,056	\$27,331	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>
94	4	SCL	Metropolitan Transportation Commission	101	US-101 Freeway Performance Initiative (FPI) [SHOPP/TCIF]					11/25/18	\$24,764	\$13,840	\$2,120	\$2,120	\$67	\$20,457	\$0	\$17,149	<input checked="" type="checkbox"/>	<input type="checkbox"/>
95	7	LA	Alameda Corridor East Construction Authority		ACE Puente Avenue Grade Separation	12/30/18	03/31/18	08/31/18	06/30/19		\$99,019	\$44,309	\$300	\$9,090	\$32,868	\$56,761	\$44,309	\$52,461	<input checked="" type="checkbox"/>	
97	3	YUB	Yuba County	70	SR 70 / Feather River Boulevard Interchange				05/30/16		\$19,350	\$4,361	\$900	\$950	\$1,000	\$16,500	\$4,020	\$16,500	<input type="checkbox"/>	<input type="checkbox"/>



TCIF Progress Report
January 1, 2020 – June 30, 2020

PROJECT NUMBER	DIST	COUNTY	NOMINATED BY	ROUTE	PROJECT DESCRIPTION	ACTUAL END CONSTR	APPROVED END CLOSEOUT	FORECAST END CLOSEOUT	FDR DUE DATE (Six months after Actual End Const)	SFDR DUE DATE (Six months after Actual End Closeout)	TOTAL PROJECT COST (x1,000)	TCIF COST (x1,000)	ENVIRO COST (PAED) (x1,000)	DESIGN COST (PSE) (x1,000)	RIGHT OF WAY COST (x1,000)	CONSTR COST (x1,000)	TCIF EXPENDITURES (x1,000)	CONSTR EXPENDITURES (x1,000)	FDR STATUS	SFDR STATUS	
98	3	SAC	Northern California Trade Corridors Coalition	50	Natoma Overhead Widening and Onramp Improvements[SHOPP/TCIF]				06/30/17		\$8,459	\$7,959	\$125	\$198	\$253	\$7,883	\$0	\$6,604	☒	☐	
99	12	ORA	Orange County Transportation Authority		Raymond Avenue Grade Separation						\$110,700	\$10,400	\$0	\$5,370	\$34,901	\$70,429	\$10,400	\$61,453	☑	☑	
100	8	SBD	San Bernardino Associated Governments	10	Tippecanoe Interchange Improvements, Phase II						\$56,186	\$8,598	\$0	\$5,189	\$34,175	\$16,822	\$8,598	\$20,425	☑	☑	
101	10	SJ	San Joaquin Council of Governments /Caltrans	99	State Route 99 Ramp Improvements [SHOPP/TCIF]					06/30/19	\$2,973	\$2,333	\$130	\$400	\$110	\$2,333	\$0	\$2,728	☑	☐	
102	7	LA	Port of Los Angeles		TraPac Terminal Automation-Automated Shuttle Carrier Maintenance & Repair						\$5,681	\$2,841	\$0	\$376	\$0	\$5,305	\$2,841	\$8,484	☑	☑	
103	4	SOL	City of Fairfield		Fairfield/Vacaville Intermodal Station - New track and Grade Separation						\$22,600	\$11,000	\$0	\$0	\$0	\$22,600	\$11,000	\$21,654	☑	☑	
104	11	SD	San Diego Association of Governments	905/125	State Route 905/State Route 125 Northbound Connectors						\$18,628	\$13,719	\$0	\$2,700	\$521	\$15,407	\$13,512	\$15,113	☑	☑	
105	5	MON	City of Salinas	101	Sanborn Rd/US 101 Interchange Improvements & Elvee Drive Extension	07/29/2020	07/26/16	08/04/17			\$4,300	\$1,700	\$0	\$0	\$0	\$4,300	\$1,700	\$4,341			
106	7	LA	Southern California Regional Rail Authority		Vincent Siding at CP Quartz and 2nd Platform at Vincent Grade/Acton						\$17,400	\$8,200	\$350	\$650	\$0	\$16,400	\$8,155	\$16,851	☑	☑	
107	10	SJ	San Joaquin Council of Governments /Caltrans	99	Southbound State Route 99 from Hammer Lane to Fremont Street Interchanges Ramp Metering [SHOPP/TCIF]					03/20/19	\$2,000	\$2,000	\$0	\$0	\$0	\$2,000	\$0	\$6,091	☑	☐	
108.1	7	LA	Port of Los Angeles		YTI Terminal Enhancement & Truck Trip Reduction Program [Phase 1 - Berth/Wharf Improvements]				06/30/18		\$45,115	\$8,401	\$2,600	\$2,549		\$39,966	\$8,401	\$41,084	◆	☐	
108.2	7	LA	Port of Los Angeles		YTI Terminal Enhancement & Truck Trip Reduction Program [Phase 2 - On-Dock Railyard]				09/30/18		\$6,083	\$1,132	\$0	\$357		\$5,726	\$1,132	\$2,851	◆	☐	
109	8	SBD	San Bernardino Associated Governments	10	I-10 Pepper Avenue Interchange	06/30/18	8/17/18	9/15/2020	12/31/2018		\$10,111	\$1,158	\$64	\$561	N/A	\$9,486	\$1,050	\$9,660	☑		
110	8	SBD	Southern California Regional Rail Authority		Hellman Avenue Crossing Improvements						\$3,580	\$1,790		\$200		\$3,380	\$1,465	\$1,916	☑		
111	7	LA	Southern California Regional Rail Authority		Citrus Avenue Crossing Improvements						\$3,485	\$1,455	\$250	\$325		\$2,910	\$1,351	\$2,723	☑		
112	7	LA	Southern California Regional Rail Authority		Ramona Boulevard Crossing Improvements						\$3,485	\$1,455	\$250	\$325		\$2,910	\$1,339	\$2,704	☑		
113	7	LA	Southern California Regional Rail Authority		Control Point Soledad Speed Increase Project						\$6,648	\$2,708	\$616	\$616		\$5,416	\$2,578	\$5,156	☑		
115.1	4	ALA	Port of Oakland		Cool Port Oakland Project	12/30/2018	10/01/17	1/30/2019	6/30/2019		\$8,605	\$5,000	\$105	\$300	\$0	\$8,200	\$5,000	\$11,086	☒		
115.2	4	ALA	Port of Oakland		Cool Port Oakland Project	12/30/2018	10/01/17	1/30/2019	6/30/2019		\$83,300	\$0	\$0	\$1,700	\$0	\$81,600	\$0	\$81,600	☒		
119	10	SJ	Port of Stockton		Navy Drive Widening	06/18/2019	06/01/18				\$6,813	\$2,000	\$200	\$650	\$0	\$5,963	\$250	\$500	☒		
											\$4,559,856	\$1,751,094									\$5,065,907

Phase Complete
Behind Schedule

- ☑ No Known Scope, Budget, or Schedule Impact
- ◆ FDR is under review
- ☒ Known Scope, Budget, or Schedule Impact
- ◆ Potential Impact



TCIF Project Action Plan Report

Each project in the program is being monitored at the component level for potential scope, cost, and schedule changes to ensure timely delivery of the full scope as approved and adopted. Listed below are project action plans that have been identified to address known scope, cost, or schedule issues on projects.

Project Action Plan – TCIF Project 3:

TCIF 3.3 City of Oakland: Outer Harbor Intermodal Terminals (OHIT) Segment 3 – City Site Prep Work and Backbone Infrastructure: The total scope of the Funded Segment, Segment 3.3-City Site Prep and Public Backbone Infrastructure Improvements (except for private wharf improvements) are complete and accepted by the City June 14, 2019. The City submitted a Baseline Agreement amendment request to the California Transportation Commission (CTC) to :1) Shift scope and budget for private wharf improvements and investment from Segment 3.3, City Site Prep Improvements to Segment 3.5, City Trade and Logistics Facilities (which includes the Bulk Cargo and Marine Terminal component); and 2) Formally provide updated uses and sources for the completion of Segment 3.3 and to highlight additional local funding received from the Alameda County Transportation Commission totaling \$41M towards roadway improvements, and \$5M to construct a truck parking area required by the Bay Conservation and Development Commission as a mitigation to help keep trucks out of the neighboring community. The contract has been extended to remain open until April 2022.

TCIF 3.4 City of Oakland: Outer Harbor Intermodal Terminals (OHIT) Segment 4 – Recycling Facilities: The Project milestone schedule for Segment 4 is delayed because of requirement to renegotiation of price and terms for the sale of an adjoining 1.6-acre parcel which will provide primary and emergency access as well as additional on-site parking at the southern end of the North Gateway parcel for one of the two proposed Recycling Facilities. The schedule is also delayed due to litigation which continued through 2017 and delayed development negotiations under the joint agreement. The City authorized a new agreement with one recycler in July 2018 and is also negotiating a new agreement with the second recycler. The City remains committed to relocating the two recyclers and anticipates that completion of construction by December 2022.

TCIF 3.5 City of Oakland: Outer Harbor Intermodal Terminals (OHIT) Segment 5 – City Trade and Logistics Facilities: The Project milestone schedule for Segment 3.5-City Trade and Logistics Facilities is delayed due to prior and current litigation by and between the City and the ground lessee and developers of the Bulk Cargo Marine Terminal, associated wharf improvements, and development of private rail which extends west of the Northern Union Pacific Rail Interface. While a total of 677,924 square feet of logistics warehouse space and a 718,740 square foot trade and logistics container depot will have been developed prior to current Matching Segment delivery milestone date of June 30, 2020; the City will be submitting a Baseline Agreement amendment to the CTC for the delivery of the Bulk Cargo and Marine Terminal component, associated wharf improvements and rail extension which is currently projected out to June 30, 2027 based on a conceptual schedule timeframe to deliver these facilities.

Project Action Plan – TCIF Project 4:

TCIF 4 I-880 Reconstruction, 29th & 23rd Avenues, Oakland: Construction was delayed due to Buy America issues. Project was awarded 4/30/14. Project completed construction 05/28/20.

Project Action Plan – TCIF Project 11:

TCIF 11 San Francisco Bay to Stockton Ship Channel Deepening Project: Due to US Army Corps of Engineers scheduling of annual over dredging, annual contract specifications require work to commence in the Sacramento River, the Stockton Deep Water Channel work is scheduled to be the last reach of the contract. To maximize work in the annual dredging window, the Port has solicited for a supplemental Operations and Maintenance over dredging contract to advance the dredging work typically delayed by the USACOE contractor to the end of the dredging season. The dredging contractor hired by the Port may operate under the supplemental contract within the Stockton Deep Water Channel while the USACOE contractor is working in the Sacramento River. The contract completed November 2019 and FDR is pending and final close-out July 2021.

Project Action Plan – TCIF Project 15:

TCIF 15.01 San Gabriel Valley Grade Separation Program (Phase I – Archaeological Services) & TCIF 15.02 San Gabriel Valley Grade Separation Program (Phase II – Trench and Fiber Optic relocation): Baseline Amendment was approved that changed match project

Project Action Plan – TCIF Project 23:

TCIF 23 Gerald Desmond Bridge Replacement: Gerald Desmond Bridge (Also in the CMIA program) –The Main Span Bridge Construction was delayed as well as the main towers construction, the estimated end of construction is December 31, 2020. The project is currently wrapping up and addressing all the administrative paperwork for acceptance and approval. This is a Design/Build contract this has exceeded end construction by 36 months due to the complexity of the project.

Project Action Plan – TCIF Project 68:

TCIF 68.2 Segment 2 – SR 11 and Commercial Vehicle Enforcement Facility & TCIF 68.3 Segment 3 – East Otay Mesa Land Port of Entry: Project delivery was delayed due to negotiation to achieve consensus in some areas, including the Intelligent Transportation Systems concept of operations on both sides of the border (i.e., flexible lanes, Port of Entry approach lanes), and agreements for the proposed facility regarding operations, maintenance and staffing commitments. This segment was split into two phases, 68.2 and 68.2A. Project 68.2A was combined with a SHOPP project and awarded and is progressing.

Project Action Plan – TCIF Project 91:

TCIF 91 Route 101 Improvements: Construction completion was delayed due to additional work needed on a retaining wall/sound wall. Approval of additional Local funds for retaining wall delayed construction completion for approximately 6 months. Project is CCA.

Project Action Plan – TCIF Project 92:

TCIF 92.3 West Sacramento/Port of West Sacramento Rail Plan [Phase 3 – Washington Overpass] & TCIF 92.4 West Sacramento/Port of West Sacramento Rail Plan [Phase 4 – Loop Track]: Construction was delayed due additional roadway improvements needed. This work affected the overall project schedule. The completion of the match project schedule and delivery remains to be resolved. Updated schedule and plan has been requested with expectation of proposal next quarter.

Project Action Plan – TCIF Project 96:

TCIF 96 ACE Fairway Drive Grade Separation: The construction phase delay is due to the addition to the contract scope subsequent to contract award of the Lemon Avenue freeway ramp project on State Route 60. ACE assumed responsibility for the construction phase of the project from Caltrans which had handled the earlier project phases. The assignment of the project to ACE was intended to expedite the Lemon Avenue project schedule within the programmed budget. ACE agreed to assume the Lemon Avenue project because the three new freeway ramps constructed provide a more effective traffic detour route during closure of Fairway Drive for construction of the grade separation project. The Lemon Avenue project is being funded by the Cities as a betterment and has no impact on the Fairway Drive project scope or cost for TCIF purposes. The project scheduled to complete construction on February 15, 2021.

Project Action Plan – TCIF Project 105:

TCIF 105 Sanborn Rd/US 101 Interchange Improvements & Elvee Drive Extension: The project completed construction on July 29, 2020.

Project Action Plan – TCIF Project 113:

TCIF 113 Control Point Soledad Speed Increase Project: There are a few additional items of track work that needs to be completed and billed, including: Install derail sign and switch, regulate ballast and replace bridge ties. Closeout completed in March 25, 2020.

Project Action Plan – TCIF Project 118:

TCIF 118 San Elijo Lagoon Double Track: The construction contract acceptance milestone date has been delayed due to delay in the Begin Construction Phase. The negotiation of the guaranteed maximum price took longer than anticipated due to the redesign efforts to incorporate value engineering suggestions proposed by contractor. The project completed construction July 30, 2020.

Project Action Plan – TCIF Project 119:

TCIF 119 Navy Drive Widening: The project is currently behind schedule. The federal matching funds caused a delay in awarding the project, however the project was awarded in July 11, 2017. The annual dredging cycle occurs between June 1 and December 31. Project completed construction September 15, 2019 FDR is pending.

Project Action Plan – TCIF Project 125:

TCIF 125 Durfee Avenue Grade Separation Project: The construction start schedule is delayed due to complications with Disadvantage Business Enterprise contract, agency anticipates starting construction soon.