

Memorandum

To: CHAIR AND COMMISSIONERS

CTC Meeting: October 13-14, 2021

From: MITCH WEISS, Executive Director

Reference Number: 4.13, Information

Prepared By: Elika Changizi
Associate Governmental Program Analyst

Published Date: October 1, 2021

Subject: 2021 Active Transportation Program Status Report

Summary:

The California Transportation Commission (Commission) publishes an annual Active Transportation Program Status Report to summarize project progress and improve program transparency. The 2021 Active Transportation Program Status Report provides the status of over 900 projects that the Commission programmed during the Active Transportation Program's first five cycles. This includes all project allocations, time extensions, and advances for the Statewide, Small Urban and Rural, Metropolitan Planning Organization, Quick-Build and Greenhouse Gas Reduction Fund components of the program, through the end of Fiscal Year 2020-21. The California Department of Transportation, the Regional Transportation Planning Agencies and the Rural Counties Task Force reviewed the 2021 Status Report and provided comments and revisions which were incorporated into the final version of the report.

Background:

The Active Transportation Program was created by Senate Bill 99 (Chapter 359, Statutes of 2013) and Assembly Bill 101 (Chapter 354, Statutes of 2013) to encourage increased use of active modes of transportation, such as biking and walking. Senate Bill 1 (Chapter 2031, Statutes of 2017) directs additional funding from the Road Maintenance and Rehabilitation Account to the Active Transportation Program. Along with the program's overall purpose of encouraging walking and biking, the program aims to increase the share of walking and biking trips, increase safety and mobility for non-motorized users, help regional agencies achieve greenhouse gas reduction goals, enhance public health, ensure that disadvantaged communities fully share in program benefits, and provide a broad spectrum of projects to benefit many types of active transportation users.

Attachments:

- Attachment A: 2021 Active Transportation Program Status Report



California Transportation
Commission

2021

**Active Transportation
Program
Status Report**

HILARY NORTON, Chair
BOB ALVARADO, Vice Chair
JON ROCCO DAVIS
LEE ANN EAGER
CLARISSA FALCON
DARNELL GRISBY
CARL GUARDINO
FRAN INMAN
JOSEPH K. LYOU, PH.D.
MICHELE MARTINEZ
JOSEPH TAVAGLIONE

STATE OF CALIFORNIA

GAVIN NEWSOM, Governor



Reference No. 4.13
October 13-14, 2021
Attachment A

ASSEMBLY MEMBER LAURA FRIEDMAN, Ex Officio
SENATOR JOSH NEWMAN, Ex-Officio

MITCH WEISS, Executive Director

CALIFORNIA TRANSPORTATION COMMISSION

1120 N STREET, MS-52
SACRAMENTO, CA 95814
P. O. BOX 942873
SACRAMENTO, CA 94273-0001
(916) 654-4245
FAX (916) 653-2134
<http://www.catc.ca.gov>

October 1, 2021

2021 Active Transportation Program Status Report

The Active Transportation Program was created by Senate Bill 99 (Chapter 359, Statutes of 2013) and Assembly Bill 101 (Chapter 354, Statutes of 2013) to encourage increased use of active modes of transportation, such as biking and walking. Senate Bill 1 (Chapter 2031, Statutes of 2017) directs additional funding from the Road Maintenance and Rehabilitation Account to the Active Transportation Program. Along with the program's overall purpose of encouraging walking and biking, the Legislature also intended for the program to increase the share of walking and biking trips, increase safety and mobility for non-motorized users, help regional agencies achieve greenhouse gas reduction goals, enhance public health, ensure that disadvantaged communities fully share in program benefits and provide a broad spectrum of projects to benefit many types of users.

The California Transportation Commission (Commission) has programmed the first five cycles of the Active Transportation Program. Through these five cycles, the Commission has funded over 900 projects throughout the state. The 2021 Active Transportation Program Status Report summarizes the program's activities for these projects including all allocations, time extensions, baseline agreements, approved scope changes, and advances through the end of Fiscal Year 2020-21. The Commission has worked with the California Department of Transportation and Regional Transportation Planning Agencies to ensure the accuracy of the report.

It is the Commission's intent to publish the Active Transportation Program Status Report every year to increase the transparency of the program and to show the progress of the projects.

Please direct any comments or questions regarding this report to the Commission's Program Analyst, Erika Changizi, at (916) 653-3159 or by email at Erika.Changizi@catc.ca.gov.

Sincerely,

MITCH WEISS
Executive Director

Active Transportation Green Book Key

Baseline Agreement: "Date" - When the Baseline Agreement was approved at a Commission Meeting

Baseline Agreement: "Pending" - Baseline Agreement Required for Project, but not yet due

Project Closed Out (Fully Allocated or Cancelled)

Voted Column Designations:

Month-Year -- Commission meeting where project phase was allocated

Lapsed -- Project/Phase was not allocated in allotted schedule or time extension

Savings -- Agency allocated less than what was programmed for a phase or agency elected to use local funds for a phase

Withdrawn -- Project was deprogrammed or cancelled by agency

Deallocated -- ATP funds were allocated by Commission and were not expended. Commission deallocated and returned funds to Program.

Abbreviations:

PA&ED: Environmental Phase

PS&E: Plans, Specifications, & Estimate Phase

ROW: Right-of-Way Phase

CON: Construction Phase

NI: Non-Infrastructure

SRTS: Safe Routes to School

DAC: Benefits to Disadvantaged Communities

COG: Council of Governments

AOG: Association of Governments

TPA: Transportation Planning Agency

TD: Transportation Department

RTC: Regional Transportation Commission

DPW: Department Public Works

DPH: Department of Public Health

MTA: Metropolitan Transportation Authority

DOT: Department of Transportation

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component					
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON	CON NI
ED	South Lake Tahoe	TMPO	1221	AI Tahoe Blvd Safety and Mobility Enhancement Project				2	Jan-17	2,228	117	0	0	117	0	0	0	0	0	0	0	0	117	0	0	0	0
ED	South Lake Tahoe	TMPO	1221	AI Tahoe Blvd Safety and Mobility Enhancement Project (ext. 6-17)	10/31/2018			2	Oct-18		162	0	0	162	0	0	0	0	0	0	0	0	0	162	0	0	0
ED	South Lake Tahoe	TMPO	1221	AI Tahoe Blvd Safety and Mobility Enhancement Project (ext. 5-18)	12/31/2019			2	Dec-19		1,866	0	0	0	1,866	0	0	0	0	0	0	0	0	0	0	1,866	0
ED	El Dorado Co	SACOG	1224A	El Dorado Trail - Missouri Flat Road to El Dorado (ext. 5-18)	6/30/2019			3A	Jan-19	4,394	3,374	0	0	0	3,374	0	0	0	0	0	0	0	0	0	0	3,374	0
ED	El Dorado Co	SACOG	1224B	El Dorado Trail - Missouri Flat Road to El Dorado (ext. 6-18)	6/1/2019			3A	Jan-19		45	0	0	0	45	0	0	0	0	0	0	0	0	0	0	0	45
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	May-18	2,206	327	0	0	0	327	0	0	0	0	0	0	0	0	0	327	0	0
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	May-18		173	0	0	0	173	0	0	0	0	0	0	0	0	173	0	0	0
ED	Placerville	SACOG	1225	Upper Broadway Pedestrian Connection				3A	Jun-19		1,386	0	0	0	0	1,386	0	0	0	0	0	0	0	0	0	1,386	0
ED	El Dorado Co	SACOG	1228	Pollock Pines - Pony Express Trail Bicycle and Pedestrian Improvements				5		2,000	1,440	0	0	0	0	0	0	1,440	0	0	0	0	0	0	0	1,440	0
FRE	CSU Fresno	FCOG	6744	Barstow Ave. Bikeways (ext. 6-15)(allocated 12-15)	12/31/2015			1	Deallocated	2,075	650	650	0	0	0	0	0	0	0	0	0	0	0	0	0	650	0
FRE	CSU Fresno	FCOG	6744	Barstow Ave. Bikeways (ext. 6-15)(allocated 8-15)	8/31/2015			1	Deallocated		222	222	0	0	0	0	0	0	0	0	0	0	0	222	0	0	0
FRE	FCOG	6745		Regional Active Transportation Plan				1	Jan-15	150	150	150	0	0	0	0	0	0	0	0	0	0	0	0	0	0	150
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	Aug-16	3,228	75	0	0	75	0	0	0	0	0	0	0	0	75	0	0	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	Aug-17		460	0	0	0	460	0	0	0	0	0	0	0	0	460	0	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk				2	May-18		60	0	0	0	60	0	0	0	0	0	0	0	0	0	60	0	0
FRE	Fresno Co	FCOG	6848	Laton Sidewalk (ext. 5-19)	6/30/2020			2	Jun-20		2,633	0	0	0	0	2,633	0	0	0	0	0	0	0	0	0	2,633	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Jun-19	695	392	0	0	0	0	392	0	0	0	0	0	0	0	0	0	392	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Oct-17		50	0	0	0	50	0	0	0	0	0	0	0	0	0	50	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	Jun-17		43	0	0	43	0	0	0	0	0	0	0	0	0	43	0	0	0
FRE	Parlier	FCOG	6850	Manning Ave. Sidewalk Project				2	May-17		10	0	0	10	0	0	0	0	0	0	0	0	10	0	0	0	0
FRE	Sanger	FCOG	6849	Sanger SRTS				2	Mar-18	580	460	0	0	0	460	0	0	0	0	0	0	0	0	0	0	460	0
FRE	Sanger	FCOG	6849	Sanger SRTS - Advance				2	Jun-16		53	0	0	53	0	0	0	0	0	0	0	0	0	53	0	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project				3	Oct-19	1,401	43	0	0	0	0	43	0	0	0	0	0	0	43	0	0	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project				3	Mar-20		101	0	0	0	0	101	0	0	0	0	0	0	0	101	0	0	0
FRE	Fresno	FCOG	6910	Midtown Fresno School Area Multimodal Interconnectivity Project (ext. 5-21)	6/30/2022			3			1,097	0	0	0	0	0	1,097	0	0	0	0	0	0	0	0	1,097	0
FRE	Fresno	FCOG	6907	Midtown Fresno Trail: McKinley Ave. Gap Closure (ext. 12-20)	8/31/2022			3		3,519	1,556	0	0	0	0	1,556	0	0	0	0	0	0	0	0	0	1,556	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	Jun-19	915	715	0	0	0	715	0	0	0	0	0	0	0	0	0	0	715	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	Oct-18		66	0	0	0	66	0	0	0	0	0	0	0	0	66	0	0	0
FRE	Fresno	FCOG	6902	Downtown Fresno Courthouse Park Interconnectivity Project				3A	May-18		28	0	0	28	0	0	0	0	0	0	0	0	28	0	0	0	0
FRE	Mendota	FCOG	6998	City of Mendota SRTS Master Plan				4	Dec-20	110	110	0	0	0	0	110	0	0	0	0	0	0	0	0	0	0	110
FRE	Parlier	FCOG	6996	Parlier Bicycle and Trails Master Plan				4	Jun-20	209	209	0	0	0	0	209	0	0	0	0	0	0	0	0	0	0	209
FRE	Fresno Co	FCOG	7074	Kids Crossing: Safe Routes to School in South Fresno				5		1,636	1,636	0	0	0	0	0	1,636	14	1,481	0	0	3	138	14	1,441	40	
FRE	Huron	FCOG	6947	Bisla Community Sidewalks				5		1,498	1,255	0	0	0	0	0	0	1,255	0	0	0	0	0	0	0	1,255	0
FRE	Huron	FCOG	7079	City of Huron Bicyclist and Pedestrian Safety Improvement Project				5		1,969	25	0	0	0	0	0	25	0	0	0	0	25	0	0	0	0	0
FRE	Huron	FCOG	7079	City of Huron Bicyclist and Pedestrian Safety Improvement Project				5			1,744	0	0	0	0	0	0	100	1,644	0	0	0	100	0	0	1,644	0
HUM	Humboldt Co		2401	Redwood Mobility Education Program				1	Jan-15	600	600	600	0	0	0	0	0	0	0	0	0	0	0	0	0	0	600
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	Jan-16	800	5	0	5	0	0	0	0	0	0	0	0	0	0	0	5	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	May-15		60	60	0	0	0	0	0	0	0	0	0	0	60	0	0	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements				1	Jan-15		5	5	0	0	0	0	0	0	0	0	0	5	0	0	0	0	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements - NI				1	Oct-15		75	0	75	0	0	0	0	0	0	0	0	0	0	0	0	75	0
HUM	Humboldt Co		2402	Lafayette Elementary School Safe Routes Improvements (ext. 6-18)	6/30/2017			1	Mar-17		655	0	655	0	0	0	0	0	0	0	0	0	0	0	0	655	0
HUM	Fortuna		2441B	South Fortuna Elementary School SRTS Project				2	Aug-18	893	31	0	0	0	31	0	0	0	0	0	0	0	0	0	0	31	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project				2	Jun-18		135	0	0	135	0	0	0	0	0	0	0	0	0	85	50	0	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project				2	May-17		15	0	15	0	0	0	0	0	0	0	0	15	0	0	0	0	0
HUM	Fortuna		2441A	South Fortuna Elementary School SRTS Project (ext. 6-19)	12/31/2019			2	Dec-19		712	0	0	0	712	0	0	0	0	0	0	0	0	0	0	712	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 6-17)	2/28/2019			2	Jan-19	1,392	24	0	0	24	0	0	0	0	0	0	0	24	0	0	0	0	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 6-18)	2/29/2020			2			54	0	0	54	0	0	0	0	0	0	0	0	49	5	0	0	0
HUM	Hoopa Valley Tribe		2440A	SRTS Project (ext. 5-19)	2/28/2021			2			1,180	0	0	0	1,180	0	0	0	0	0	0	0	0	0	0	1,180	0
HUM	Hoopa Valley Tribe		2440B	SRTS Project (ext. 6-18)	2/29/2020			2			43	0	0	43	0	0	0	0	0	0	0	0	0	0	0	43	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-19	1,533	1,177	0	0	0	1,177	0	0	0	0	0	0	0	0	0	0	1,177	0
HUM	Rio Dell		2443B	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-19		36	0	0	0	36	0	0	0	0	0	0	0	0	0	0	36	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jun-18		100	0	0	0	100	0	0	0	0	0	0	0	0	100	0	0	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Jan-18		140	0	0	0	140	0	0	0	0	0	0	0	140	0	0	0	0
HUM	Rio Dell		2443A	K-8 Schools Safety Improvement & Community Outreach Program			X	2	Oct-16		80	0	0	80	0	0	0	0	0								

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component							
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON	CON NI		
LA	Inglewood	SCAG	4901	Active Transportation Plan & SRTS Plan				1	Mar-15	486	486	486	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	486
LA	Lancaster	SCAG	4881	5th St East Corridor Improvements				1	Jan-15	1,438	85	85	0	0	0	0	0	0	0	0	0	0	0	0	85	0	0	0	0
LA	Lancaster	SCAG	4881	5th St East Corridor Improvements (ext. 6-16)	1/31/2017			1	Jan-17		1,353	0	1,353	0	0	0	0	0	0	0	0	0	0	0	0	0	1,323	30	
LA	Los Angeles	SCAG	4309	Beverly Blvd. Transportation Enhancements (ext. 6-16)	6/30/2017			1	Jun-17	1,374	992	0	992	0	0	0	0	0	0	0	0	0	0	0	0	0	0	992	0
LA	Los Angeles	SCAG	5197	Cesar E Chavez Connections (ext. 6-16)	5/30/2017			1	Jun-17	2,350	1,565	0	1,565	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,565	0
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones Elementary SRTS			X	1	Jan-15	4,292	686	686	0	0	0	0	0	0	0	0	0	0	0	686	0	0	0	0	0
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones Elementary SRTS (ext. 6-16)	12/31/2016		X	1	Dec-16		3,434	0	3,434	0	0	0	0	0	0	0	0	0	0	0	0	0	3,434	0	
LA	Los Angeles	SCAG	4872	Delores Huerta Elementary & Quincy Jones ES SRTS (ext. 6-15)	2/29/2016		X	1	Mar-16		172	172	0	0	0	0	0	0	0	0	0	0	0	172	0	0	0	0	0
LA	Los Angeles	SCAG	4870	Eastside Active Transportation Linkages, Phase 2				1	May-16	3,651	1,855	0	1,855	0	0	0	0	0	0	0	0	0	0	0	0	0	1,855	0	0
LA	Los Angeles	SCAG	4870	Eastside Active Transportation Linkages, Phase 2				1	Mar-15		382	382	0	0	0	0	0	0	0	0	0	0	0	382	0	0	0	0	0
LA	Los Angeles	SCAG	4869	Expo Line, Bundy Stn First-Last Mile Improvements				1	May-15	3,450	2,766	0	2,766	0	0	0	0	0	0	0	0	0	0	0	0	0	2,766	0	0
LA	Los Angeles	SCAG	4869	Expo Line, Bundy Stn First-Last Mile Improvements				1	Jan-15		287	287	0	0	0	0	0	0	0	0	0	0	0	287	0	0	0	0	0
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS (ext. 6-15)				1	Jan-15	3,412	529	529	0	0	0	0	0	0	0	0	0	0	0	529	0	0	0	0	0
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS (ext. 6-15)	2/29/2016			1	Mar-16		132	132	0	0	0	0	0	0	0	0	0	0	0	132	0	0	0	0	0
LA	Los Angeles	SCAG	4866	Hollywood High School & Selma Ave. Elementary, SRTS (ext. 6-16)	12/31/2016			1	Oct-16		2,751	0	2,751	0	0	0	0	0	0	0	0	0	0	0	0	0	2,751	0	0
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-15)	2/29/2016			1	Jan-16	3,923	64	64	0	0	0	0	0	0	0	0	0	0	0	64	0	0	0	0	0
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements				1	Jan-15		258	258	0	0	0	0	0	0	0	0	0	0	0	258	0	0	0	0	0
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-16)				1	Savings		438	0	438	0	0	0	0	0	0	0	0	0	0	0	0	0	438	0	0
LA	Los Angeles	SCAG	4871	Hollywood Western Pedestrian Improvements (ext. 6-16)	12/31/2016			1	Oct-16		1,528	0	1,528	0	0	0	0	0	0	0	0	0	0	0	0	0	1,528	0	0
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety				1	Jan-15	4,439	530	530	0	0	0	0	0	0	0	0	0	0	0	530	0	0	0	0	0
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety (ext. 6-15)	2/29/2016			1	Lapsed		133	133	0	0	0	0	0	0	0	0	0	0	0	133	0	0	0	0	0
LA	Los Angeles	SCAG	4873	Little Tokyo Pedestrian Safety (ext. 6-16)	6/30/2017			1	Jun-17		2,653	0	2,653	0	0	0	0	0	0	0	0	0	0	0	0	0	2,653	0	0
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS			X	1	Jan-15	4,742	758	758	0	0	0	0	0	0	0	0	0	0	0	758	0	0	0	0	0
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS (ext. 6-15)	2/29/2016		X	1	Jan-16		190	190	0	0	0	0	0	0	0	0	0	0	0	190	0	0	0	0	0
LA	Los Angeles	SCAG	4867	Menlo Ave. Elementary & West Vernon Elementary SRTS (ext. 6-16)	12/31/2016		X	1	Dec-16		3,794	0	3,794	0	0	0	0	0	0	0	0	0	0	0	0	0	3,794	0	0
LA	Los Angeles	SCAG	4917	North Abwater Non-Motorized Multimodal Bridge (ext. 6-15)	6/30/2016			1	Mar-16	9,038	3,660	3,660	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3,660	0	0
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS				1	Dec-14	5,092	814	814	0	0	0	0	0	0	0	0	0	0	0	814	0	0	0	0	0
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS (ext. 6-15)	2/29/2016			1	Savings		204	204	0	0	0	0	0	0	0	0	0	0	0	204	0	0	0	0	0
LA	Los Angeles	SCAG	4864	Sheridan St. Elementary & Breed St. Elementary SRTS (ext. 6-16)	6/30/2017			1	Jun-17		4,074	0	4,074	0	0	0	0	0	0	0	0	0	0	0	0	0	4,074	0	0
LA	Los Angeles	SCAG	4876	SRTS Education and Enforcement Program	Deferred			1	Jun-16	2,829	2,829	0	2,829	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2,829	0
LA	Los Angeles	SCAG	5199	Top 50 SRTS Safety Assess. & Travel Plans	Deferred			1	Jun-16	1,900	1,900	0	1,900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,900	0
LA	Los Angeles	SCAG	4877	Yale St. Pedestrian Linkages, Phase 1				1	Jan-16	690	580	580	0	0	0	0	0	0	0	0	0	0	0	0	0	0	580	0	0
LA	Los Angeles	SCAG	4877	Yale St. Pedestrian Linkages, Phase 1				1	Mar-15		110	110	0	0	0	0	0	0	0	0	0	0	0	110	0	0	0	0	0
LA	Los Angeles Co	SCAG	4914A	East Los Angeles Community SRTS Program				1	Aug-15	925	100	100	0	0	0	0	0	0	0	0	0	0	0	100	0	0	0	0	0
LA	Los Angeles Co	SCAG	4914B	East Los Angeles Community SRTS Program - NI (ext. 6-16)	8/31/2016			1	Aug-16		160	160	0	0	0	0	0	0	0	0	0	0	0	0	0	0	160	0	0
LA	Los Angeles Co	SCAG	4914A	East Los Angeles Community SRTS Program (6-16)	12/31/2016			1	Dec-16		550	0	550	0	0	0	0	0	0	0	0	0	0	0	0	0	550	0	0
LA	Los Angeles Co	SCAG	5195	Eastside Light Rail Bike Interface Project (ext. 6-16)				1	Mar-17	1,861	1,305	0	1,305	0	0	0	0	0	0	0	0	0	0	0	0	0	1,305	0	0
LA	Los Angeles Co	SCAG	4538	Florence Metro Blue Line Stn Bikeway Access Improvements (ext. 6-16)	3/31/2017			1	Mar-17	1,624	1,188	0	1,188	0	0	0	0	0	0	0	0	0	0	0	0	0	1,188	0	0
LA	Los Angeles Co	SCAG	4959	Florence-Firestone Community SRTS				1	Oct-15	1,092	110	110	0	0	0	0	0	0	0	0	0	0	0	110	0	0	0	0	0
LA	Los Angeles Co	SCAG	4960	Florence-Firestone Community SRTS - NI (ext. 6-16)	8/31/2016			1	Aug-16		105	105	0	0	0	0	0	0	0	0	0	0	0	0	0	0	105	0	0
LA	Los Angeles Co	SCAG	4959	Florence-Firestone Community SRTS (ext. 6-16)	12/31/2016			1	Dec-16		745	0	745	0	0	0	0	0	0	0	0	0	0	0	0	0	745	0	0
LA	Los Angeles Co	SCAG	5200	Quarry Clasp Peck Rd-Peck Park Bike Project (ext. 6-16)	6/30/2017			1	Lapsed		2,575	1,546	0	1,546	0	0	0	0	0	0	0	0	0	0	0	0	1,546	0	0
LA	Los Angeles Co	SCAG	4909	Unincorporated County Pedestrian Plans & Programs				1	Aug-15	1,498	1,445	0	1,445	0	0	0	0	0	0	0	0	0	0	0	0	0	1,445	0	0
LA	Los Angeles Co	SCAG	4537	Vermont Ave. Bike Lane, Manchester-El Segundo (ext. 6-16)	2/28/2017			1	Jan-17	1,317	676	0	676	0	0	0	0	0	0	0	0	0	0	0	0	0	676	0	0
LA	Los Angeles Co	SCAG	4310	Willowbrook Area Pedestrian Access Improvements To MLK				1	May-16	5,555	3,865	0	3,865	0	0	0	0	0	0	0	0	0	0	0	0	0	3,865	0	0
LA	Palmdale	SCAG	4879	Active Transportation Program Plan				1	Jan-15	595	595	595	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	595	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes				1	Jan-15	6,669	140	140	0	0	0	0	0	0	0	0	0	0	0	140	0	0	0	0	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes (ext. 6-15)	6/30/2016			1	Lapsed		440	440	0	0	0	0	0	0	0	0	0	0	0	440	0	0	0	0	0
LA	Palmdale	SCAG	4878	Ave. R Complete Streets & Safe Routes (ext. 5-16)	6/30/2017																								

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component						
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON	CON NI	
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Aug-16	1,883	240	0	0	240	0	0	0	0	0	0	0	0	240	0	0	0	0	
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Savings		110	0	0	110	0	0	0	0	0	0	0	0	110	0	0	0	0	
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements				2	Aug-17		222	0	0	0	222	0	0	0	0	0	0	0	0	222	0	0	0	0
LA	Los Angeles	SCAG	5105	Pedestrian & Bicycle Neighborhood Intersection Enhancements (ext. 6-19) (Time Ext. Amended 6-20)	12/31/2020 (previously 6/30/2020)			2	Dec-20		934	0	0	0	0	934	0	0	0	0	0	0	0	0	0	934	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages				2	Oct-16	2,578	80	0	0	80	0	0	0	0	0	0	0	0	80	0	0	0	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages (ext. 6-18)	3/31/2019			2	Savings		240	0	0	0	240	0	0	0	0	0	0	0	0	240	0	0	0	
LA	Los Angeles Co	SCAG	5117	Aviation/LAX Green Line Station Community Linkages (ext. 6-19)	12/31/2020			2	Withdrawn		1,621	0	0	0	0	1,621	0	0	0	0	0	0	0	0	0	1,621	0	
LA	Los Angeles Co	SCAG	5110	Hawthorne/Lennox Green Line Station Linkages				2	Oct-16	3,070	100	0	0	100	0	0	0	0	0	0	0	0	100	0	0	0	0	
LA	Los Angeles Co	SCAG	5110	Hawthorne/Lennox Green Line Station Linkages (ext. 6-18)	10/1/2018			2	Lapsed		280	0	0	0	280	0	0	0	0	0	0	0	0	280	0	0	0	
LA	Los Angeles Co	SCAG	5110	Hawthorne/Lennox Green Line Station Linkages (ext. 6-19)	12/31/2020			2	Withdrawn		2,026	0	0	0	0	2,026	0	0	0	0	0	0	0	0	0	2,026	0	
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS - Phase I				2	Oct-16	1,847	40	0	0	40	0	0	0	0	0	0	0	0	40	0	0	0	0	
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS - Phase I				2	Jun-18		240	0	0	0	240	0	0	0	0	0	0	0	0	240	0	0	0	
LA	Los Angeles Co	SCAG	5103	Los Nietos SRTS - Phase I (ext. 6-19) (Time Ext. Amendment 12-20)	12/31/2021 (previously 12/31/2020)			2			1,321	0	0	0	0	1,321	0	0	0	0	0	0	0	0	0	1,321	0	
LA	Los Angeles Co	SCAG	5106	Rosemead Blvd. Complete Street Improvements Phase 1				2	Oct-16	1,250	1,000	0	0	1,000	0	0	0	0	0	0	0	0	1,000	0	0	0	0	
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways			X	2	Oct-16	4,399	200	0	0	200	0	0	0	0	0	0	0	0	200	0	0	0	0	
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways (ext. 6-18)	12/31/2018 (previously 6/30/2022)		X	2	Dec-18		400	0	0	0	400	0	0	0	0	0	0	0	0	400	0	0	0	
LA	Los Angeles Co	SCAG	5111	Vincent Community Bikeways (ext. 6-19) (Time Ext. Amendment 12-20)	12/31/2020		X	2			2,919	0	0	0	0	2,919	0	0	0	0	0	0	0	0	2,919	0	0	
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways				2	Oct-16	531	18	0	0	18	0	0	0	0	0	0	0	0	18	0	0	0	0	
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways				2	Jun-18		56	0	0	0	56	0	0	0	0	0	0	0	0	56	0	0	0	
LA	Los Angeles Co	SCAG	5108	West Carson Community Bikeways (ext. 6-19)	12/31/2020			2	Dec-20		351	0	0	0	351	0	0	0	0	0	0	0	0	0	0	351	0	
LA	Los Angeles Co MTA	SCAG	5121	Union Station Master Plan: Alameda Esplanade			X	2	Oct-16	12,340	2,150	0	0	2,150	0	0	0	0	0	0	0	0	2,150	0	0	0	0	
LA	Los Angeles Co MTA	SCAG	5121	Union Station Master Plan: Alameda Esplanade (ext. 5-19) (Time Ext. Amendment 12-20)	2/28/2022 (previously 2/28/2021)		X	2			10,190	0	0	0	0	10,190	0	0	0	0	0	0	0	0	0	10,190	0	
LA	Los Angeles Co MTA	SCAG	5104A	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	May-18	3,662	1,976	0	0	0	1,976	0	0	0	0	0	0	0	0	0	0	1,976	0	
LA	Los Angeles Co MTA	SCAG	5104B	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	May-18		488	0	0	0	488	0	0	0	0	0	0	0	0	0	0	488	0	
LA	Los Angeles Co MTA	SCAG	5104A	Willowbrook/Rosa Parks Pedestrian & Bicycle Mobility Hub				2	Oct-16		445	0	0	0	445	0	0	0	0	0	0	0	0	445	0	0	0	
LA	Los Angeles Unified School District	SCAG	5109	Los Angeles Unified School District Middle School Bicycle Safety Physical Education Program				2	Savings	1,360	1	0	0	1	0	0	0	0	0	0	0	0	0	0	0	1	0	
LA	Los Angeles Unified School District	SCAG	5109	Los Angeles Unified School District Middle School Bicycle Safety Physical Education Program (ext. 5-17)	3/31/2018			2	Dec-17		1,359	0	0	1,359	0	0	0	0	0	0	0	0	0	0	0	0	1,359	
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-17)	12/31/2017		X	2	Dec-17	4,917	463	0	0	463	0	0	0	0	0	0	0	0	463	0	0	0	0	
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-18)	6/30/2019		X	2	Aug-19		409	0	0	0	409	0	0	0	0	0	0	0	0	309	100	0	0	
LA	Pico Rivera	SCAG	5113	Regional Bikeway Project (ext. 6-19) (Time Ext. Amendment 12-20)	10/31/2022 (previously 2/28/2021)		X	2			3,060	0	0	0	0	3,060	0	0	0	0	0	0	0	0	0	3,060	0	
LA	Rosemead	SCAG	5123	Rosemead SRTS Project				2	Jan-17	842	702	0	0	702	0	0	0	0	0	0	0	0	0	0	0	702	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages				2	Dec-16	2,016	120	0	0	120	0	0	0	0	0	0	0	0	120	0	0	0	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages - Advance				2	Mar-17		160	0	0	120	40	0	0	0	0	0	0	0	0	120	40	0	0	
LA	Santa Monica	SCAG	5125	Expo Station 4th St. Linkages (ext. 5-19) (Time Ext. Amendment 12-20)	10/31/2021 (previously 2/28/2021)			2			1,333	0	0	0	0	1,333	0	0	0	0	0	0	0	0	0	1,333	0	
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway: Completing Connection				2	Dec-16	1,234	72	0	0	72	0	0	0	0	0	0	0	0	72	0	0	0	0	
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway: Completing Connection				2	May-18		75	0	0	0	75	0	0	0	0	0	0	0	0	75	0	0	0	
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway: Completing Connection				2	May-18		42	0	0	0	42	0	0	0	0	0	0	0	0	0	42	0	0	
LA	Santa Monica	SCAG	5114	Michigan Ace Greenway: Completing Connection (ext. 5-19) (Time Ext. Amendment 12-20)	2/28/2022 (previously 2/28/2021)			2			798	0	0	0	0	798	0	0	0	0	0	0	0	0	0	798	0	
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements				2	Aug-16	2,586	65	0	0	65	0	0	0	0	0	0	0	0	65	0	0	0	0	
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements				2	May-18		262	0	0	0	262	0	0	0	0	0	0	0	0	262	0	0	0	
LA	South Gate	SCAG	5124	Long Beach Blvd. Pedestrian Improvements (ext. 6-19) (Time Ext. Amendment 3-21)	2/28/2022 (previously 2/28/2021)			2			1,923	0	0	0	0	1,923	0	0	0	0	0	0	0	0	0	1,923	0	
LA	Whittier	SCAG	5115	Whittier Greenway Trail East Extension Gap Closure				2	Aug-16	5,332	1,366	0	0	1,366	0	0	0	0	0	0	0	0	0	150	1,216	0	0	
LA	Whittier	SCAG	5115	Whittier Greenway Trail East Extension Gap Closure (ext. 6-18)	6/30/2019			2	Jun-19		3,150	0	0	0	3,150	0	0	0	0	0	0	0	0	0	0	3,150	0	
LA	Compton	SCAG	5326	Compton-Carson Regional Safe Bicycling & Wayfinding (Advance in 3A) (ext. 5-19)	3/31/2020			3	Mar-20	1,868	1,617	0	0	0	0	1,617	0	0	0	0	0	0	0	0	0	1,617	0	
LA	Cudahy	SCAG	5326	Atlantic Ave. Bicycle and Pedestrian Enhancement Project				3	Withdrawn		5,068	1,784	0	0	0	0	114	1,670	0	0	0	0	20	94	0	1,670	0	
LA	Huntington Park	SCAG	5328	Uncontrolled Crosswalk SRTS Pedestrian Safety Project				3	Jun-20	1,054	9	0	0	0	0	9	0	0	0	0	0	0	9	0	0	0	0	
LA	Huntington Park	SCAG	5328	Uncontrolled Crosswalk SRTS Pedestrian Safety Project				3	Lapsed		78	0	0	0	0	78	0	0	0	0	0	0	0	78	0	0	0	
LA	Huntington Park	SCAG	5328	Uncontrolled Crosswalk SRTS Pedestrian Safety Project (ext. 6-21)	12/31/2022			3			945	0	0	0	0	0	0	945	0	0	0	0	0	0	0	945	0	
LA	Lancaster	SCAG	5325	2020 SRTS Pedestrian Improvements (Advance in 3A)				3	Mar-19	7,443	5,272	0	0	0	0	5,272	0	0	0	0	0	0	0	0	0	5,272	0	
LA	Long Beach	SCAG	5329A	Citywide "8-90" Connections (ext. 12-20)	8/31/2022		X	3		7,987	6,454	0	0	0	0	6,454	0	0	0	0	0	0	0	0	0	6,454	0	
LA	Long Beach	SCAG	5329B	Citywide "8-90" Connections (ext. 12-20)	8/31/2022		X	3			300	0	0	0	0	300	0	0	0	0	0	0	0	0	0	300	0	
LA	Los Angeles DPW Bureau of Engineering	SCAG	5332																									

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component						
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON	CON NI	
LA	Los Angeles Co DPW	SCAG	5330	Slauson Blue Line Station Intersection Improvements				3	Jun-20	1,456	60	0	0	0	0	0	60	0	0	0	0	0	60	0	0	0	0	
LA	Los Angeles Co DPW	SCAG	5330	Slauson Blue Line Station Intersection Improvements (ext. 5-21)	6/30/2022			3			1,405	0	0	0	0	0	0	0	0	0	0	0	0	200	0	1,205	0	
LA	Paramount	SCAG	5333	West Santa Ana Branch Bikeway Phase 2 (Advance in 3A)				3	May-18	4,550	345	0	0	0	0	0	0	0	0	0	0	0	0	345	0	0	0	
LA	Paramount	SCAG	5333	West Santa Ana Branch Bikeway Phase 2 (Advance in 3A) (ext. 5-19) (Time Ext. Amended 12-20)	2/28/2022 (previously 2/28/2021)			3			3,078	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3,078	0	
LA	San Fernando	SCAG	5334	City of San Fernando Pacoima Wash Bike/Pedestrian Path, Phase 1 (ext. 12-20)	12/31/2021			3			3,543	973	0	0	0	0	973	0	0	0	0	0	0	0	0	0	973	0
LA	Signal Hill	SCAG	5336	Spring St. Bicycle Lane Gap Closure Project - Advance				3	Jun-19	2,599	44	0	0	0	0	0	44	0	0	0	0	0	44	0	0	0	0	
LA	Signal Hill	SCAG	5336	Spring St. Bicycle Lane Gap Closure Project				3	Oct-20		332	0	0	0	0	0	332	0	0	0	0	0	0	332	0	0	0	
LA	Signal Hill	SCAG	5336	Spring St. Bicycle Lane Gap Closure Project				3	Jun-21		1,703	0	0	0	0	0	0	1,703	0	0	0	0	0	0	0	1,703	0	
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor - Advance				3	May-18	826	32	0	0	0	0	0	32	0	0	0	0	0	32	0	0	0	0	
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor - Advance				3	May-19		92	0	0	0	0	0	84	8	0	0	0	0	0	84	8	0	0	
LA	South Gate	SCAG	5337	Garfield Ave. Complete Streets Corridor (ext. 5-21)	6/30/2022			3			536	0	0	0	0	0	536	0	0	0	0	0	0	0	0	536	0	
LA	Baldwin Park	SCAG	5427A	Walnut Creek-San Gabriel River East Bank Greenway & Neighborhood Connections (ext. 12-20)	12/31/2021			3A			2,193	573	0	0	0	0	573	0	0	0	0	0	0	0	0	573	0	
LA	Baldwin Park	SCAG	5427B	Walnut Creek-San Gabriel River East Bank Greenway & Neighborhood Connections (ext. 12-20)	12/31/2021			3A			782	0	0	0	0	0	782	0	0	0	0	0	0	0	0	0	782	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase 2				3A	Jun-18	1,301	129	0	0	0	0	0	0	0	0	0	0	0	0	129	0	0	0	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase 2				3A	Mar-18		43	0	0	0	43	0	0	0	0	0	0	0	43	0	0	0	0	
LA	Glendale	SCAG	5422	Glendale Transportation Center 1st/Last Mile Regional Improvs Phase 2 (ext. 6-19)	6/30/2020			3A	Mar-20		929	0	0	0	0	0	929	0	0	0	0	0	0	0	0	929	0	
LA	Los Angeles Co DPW	SCAG	5428A	Puente Creek Bikeway				3A	Jun-19	3,700	400	0	0	0	0	400	0	0	0	0	0	0	0	400	0	0	0	
LA	Los Angeles Co DPW	SCAG	5428A	Puente Creek Bikeway (ext. 5-21)	2/28/2023			3A			2,360	0	0	0	0	0	2,360	0	0	0	0	0	0	0	0	2,360	0	
LA	Los Angeles Co DPW	SCAG	5428B	Puente Creek Bikeway (ext. 5-21)	2/28/2023			3A			200	0	0	0	0	0	200	0	0	0	0	0	0	0	0	0	200	
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement				3A	Jun-18	973	12	0	0	0	0	0	0	0	0	0	0	0	12	0	0	0	0	
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement (ext. 6-19) (Time Ext. Amended 6-20)	2/28/2021 (previously 6/30/2020)			3A	Jan-21		138	0	0	0	0	0	138	0	0	0	0	0	0	138	0	0	0	
LA	Norwalk	SCAG	5426	Alondra Active Transportation Improvement (ext. 6-21)	2/28/2023			3A			813	0	0	0	0	0	813	0	0	0	0	0	0	0	0	813	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets				X	3A	Jan-18	2,564	66	0	0	0	0	66	0	0	0	0	0	66	0	0	0	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets (ext. 5-19)	8/30/2019			X	3A	Aug-19	212	0	0	0	0	0	212	0	0	0	0	0	0	212	0	0	0	
LA	Palmdale	SCAG	5423	City of Palmdale - Civic Center Complete Streets (ext. 5-21)	12/31/2021			X	3A		1,422	0	0	0	0	0	1,422	0	0	0	0	0	0	0	0	1,422	0	
LA	Rosemead	SCAG	5424	SRTS Sidewalk Gap Closure on Delta Ave. (ext. 12-20)	12/31/2021			3A			1,100	0	0	0	0	0	1,100	0	0	0	0	0	0	0	0	1,100	0	
LA	Santa Monica	SCAG	5425	Active Aging - Safe Routes for Seniors				3A	May-19	500	400	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	400	
LA	Duarte	SCAG	5578	Duarte Active Transportation Safety Project				4	Dec-20	2,293	97	0	0	0	0	0	97	0	0	0	0	0	97	0	0	0	0	
LA	Duarte	SCAG	5578	Duarte Active Transportation Safety Project (ext. 6-21)				4			150	0	0	0	0	0	150	0	0	0	0	0	0	150	0	0	0	
LA	Duarte	SCAG	5578	Duarte Active Transportation Safety Project	6/30/2022			4			2,023	0	0	0	0	0	0	0	2,023	0	0	0	0	0	0	2,023	0	
LA	LA Co DPH	SCAG	5582	Pedestrian Plans for Disadvantaged Communities in Unincorporated Los Angeles County				4	Jan-20	1,550	1,550	0	0	0	0	0	1,550	0	0	0	0	0	0	0	0	0	1,550	
LA	Long Beach	SCAG	5581	Orange Ave. Backbone Bikeway & Complete Streets Improvements		8/12/2020		4	Aug-19	15,526	127	0	0	0	0	0	127	0	0	0	0	0	127	0	0	0	0	
LA	Long Beach	SCAG	5581	Orange Ave. Backbone Bikeway & Complete Streets Improvements (ext. 6-21)	10/31/2021	8/12/2020		4			566	0	0	0	0	0	566	0	0	0	0	0	566	0	0	0	0	
LA	Long Beach	SCAG	5581	Orange Ave. Backbone Bikeway & Complete Streets Improvements		8/12/2020		4			12,670	0	0	0	0	0	0	0	12,670	0	0	0	0	0	0	12,670	0	
LA	Los Angeles DOT	SCAG	5579	112th St. & Flornoy Elementary Schools Safety Improvements Project				4	Dec-19	6,999	725	0	0	0	0	0	725	0	0	0	0	0	725	0	0	0	0	
LA	Los Angeles DOT	SCAG	5579	112th St. & Flornoy Elementary Schools Safety Improvements Project				4	May-21		242	0	0	0	0	0	242	0	0	0	0	0	0	242	0	0	0	
LA	Los Angeles DOT	SCAG	5579	112th St. & Flornoy Elementary Schools Safety Improvements Project				4			4,633	0	0	0	0	0	0	185	4,448	0	0	0	0	185	4,448	0	0	
LA	Los Angeles DOT	SCAG	5586	Alexandria Ave. Elementary School Neighborhood Safety Improvements Project				4	Dec-19	5,600	549	0	0	0	0	0	549	0	0	0	0	0	549	0	0	0	0	
LA	Los Angeles DOT	SCAG	5586	Alexandria Ave. Elementary School Neighborhood Safety Improvements Project				4	May-21		183	0	0	0	0	0	183	0	0	0	0	0	0	183	0	0	0	
LA	Los Angeles DOT	SCAG	5586	Alexandria Ave. Elementary School Neighborhood Safety Improvements Project				4			3,748	0	0	0	0	0	0	382	3,366	0	0	0	0	382	3,366	0	0	
LA	Los Angeles DOT	SCAG	5576	Liechty Middle & Neighborhood Elementary Schools Safety Improvements Project		Pending		4	Dec-19	29,000	2,959	0	0	0	0	0	2,959	0	0	0	0	0	2,959	0	0	0	0	
LA	Los Angeles DOT	SCAG	5576	Liechty Middle & Neighborhood Elementary Schools Safety Improvements Project		Pending		4	May-21		986	0	0	0	0	0	986	0	0	0	0	0	0	986	0	0	0	
LA	Los Angeles DOT	SCAG	5576	Liechty Middle & Neighborhood Elementary Schools Safety Improvements Project		Pending		4			19,253	0	0	0	0	0	0	1,096	18,157	0	0	0	0	1,096	18,157	0		
LA	Los Angeles DOT	SCAG	5580	Safe Routes for Seniors				4	Jun-21	1,750	1,750	0	0	0	0	0	0	1,750	0	0	0	0	0	0	0	0	1,750	
LA	Los Angeles MTA	SCAG	5583	Doran St. Grade Separation Active Transportation Access Project (ext. 5-21)	2/28/2023	10/19/2020		4			22,219	16,319	0	0	0	0	16,319	0	0	0	0	0	0	0	0	16,319	0	
LA	Monterey Park	SCAG	5587	Monterey Park School and Crosswalk Safety Enhancement Project				4	Oct-19	1,367	15	0	0	0	0	0	15	0	0	0	0	0	15	0	0	0	0	
LA	Monterey Park	SCAG	5587	Monterey Park School and Crosswalk Safety Enhancement Project (ext. 12-20)	6/30/2021			4	Jun-21		140	0	0	0	0	0	140	0	0	0	0	0	0	140	0	0	0	
LA	Monterey Park	SCAG	5587	Monterey Park School and Crosswalk Safety Enhancement Project (ext. 6-21)	6/30/2022			4			1,212	0	0	0	0	0	1,212	0	0	0	0	0	0	0	0	1,212	0	
LA	Palmdale	SCAG	5584	Ave. R Complete Streets & Safe Routes Project - Construction Phase (ext. 12-20)	9/30/2021			4			9,630	5,150	0	0	0	0	5,150	0	0	0	0	0	0	0	0	5,150	0	
LA	Pomona	SCAG	5577	Pomona Multi-Neighborhood Pedestrian and Bicycle Improvements				4	Aug-19	9,864	220	0	0	0	0	0	220	0	0	0	0	0	220	0	0	0	0	
LA	Pomona	SCAG	5577	Pomona Multi-Neighborhood Pedestrian and Bicycle Improvements (ext. 6-21)	6/30/2022			4			490	0	0	0	0	0	490	0	0	0	0	0	0	490	0	0	0	
LA	Pomona	SCAG	5577	Pomona Multi-Neighborhood Pedestrian and Bicycle Improvements (ext. 6-21)	6/30/2022			4			25	0	0															

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component				
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON
LA	Long Beach	SCAG	5865A	Downtown Long Beach Walkable Corners				5		8,771	7,350	0	0	0	0	0	0	225	450	0	6,675	225	450	0	6,675	0
LA	Long Beach	SCAG	5865B	Downtown Long Beach Walkable Corners				5			543	0	0	0	0	0	0	543	0	0	0	0	0	0	0	543
LA	Long Beach	SCAG	5867A	Pacific Avenue Cycle Track				5		8,332	6,640	0	0	0	0	0	0	225	675	0	5,740	225	675	0	5,740	0
LA	Long Beach	SCAG	5867B	Pacific Avenue Cycle Track				5			858	0	0	0	0	0	0	0	858	0	0	0	0	0	0	858
LA	Los Angeles	SCAG	5862	Connecting Canoga Park Through Safety and Urban Cooling Improvements				5		38,655	3,567	0	0	0	0	0	0	3,567	0	0	0	3,567	0	0	0	0
LA	Los Angeles	SCAG	5862	Connecting Canoga Park Through Safety and Urban Cooling Improvements				5			27,164	0	0	0	0	0	0	0	0	1,921	25,243	0	1,921	0	25,243	0
LA	Los Angeles	SCAG	5859	SRTS Carver Middle, Ascot Avenue and Harmony Elementary Schools Project				5		6,700	6,030	0	0	0	0	0	0	801	0	290	4,939	801	290	0	4,939	0
LA	Los Angeles	SCAG	5864	SRTS Berendo Middle and 3 Feeder Elementary Schools Safety Project				5		11,057	9,951	0	0	0	0	0	0	188	0	1,588	8,175	188	1,588	0	8,175	0
LA	Los Angeles	SCAG	5866	SRTS Panorama City Elementary School Project				5		6,532	6,149	0	0	0	0	0	0	756	0	329	5,064	756	329	0	5,064	0
LA	Maywood	SCAG	5860	City of Maywood Active Transportation Plan				5			263	0	0	0	0	0	0	263	0	0	0	0	0	0	0	263
LA	Santa Monica	SCAG	5861A	Stewart-Pennsylvania Safety Enhancement Project				5		4,000	3,171	0	0	0	0	0	0	3,171	0	0	0	0	0	0	3,171	0
LA	Santa Monica	SCAG	5861B	Stewart-Pennsylvania Safety Enhancement Project				5			25	0	0	0	0	0	0	25	0	0	0	0	0	0	0	25
LA	South El Monte	SCAG	5858	South El Monte Safe Routes to School Pedestrian Safety Project				5		1,637	1,637	0	0	0	0	0	0	10	130	1,497	0	10	130	0	1,497	0
MAR	Mariposa Co		3514	Mariposa Creek Parkway				5		5,176	200	0	0	0	0	0	0	200	0	0	0	200	0	0	0	0
MAR	Mariposa Co		3514	Mariposa Creek Parkway				5			4,215	0	0	0	0	0	0	0	0	0	1,200	0	450	750	3,015	0
MAR	Mariposa Co		3513	Mariposa Elementary School Connectivity Project				5		1,900	100	0	0	0	0	0	0	100	0	0	0	100	0	0	0	0
MAR	Mariposa Co		3513	Mariposa Elementary School Connectivity Project				5			1,800	0	0	0	0	0	0	0	0	0	1,800	0	0	0	1,800	0
MEN	Mendocino COG		4610A	Covelo Route 162 Corridor Multi-Purpose Trail - NI				1	Mar-15	904	233	233	0	0	0	0	0	0	0	0	0	0	0	0	0	233
MEN	Mendocino COG		4610B	Covelo Route 162 Corridor Multi-Purpose Trail, Phase 1				1	Mar-15		430	430	0	0	0	0	0	0	0	0	0	0	0	0	0	430
MEN	Mendocino COG		4610B	Covelo Route 162 Corridor Multi-Purpose Trail, Phase 1 (ext. 6-19)	12/31/2017			1	Jan-18		184	0	184	0	0	0	0	0	0	0	0	0	184	0	0	0
MEN	Mendocino COG		4611	SRTS				1	Mar-15	871	871	871	0	0	0	0	0	0	0	0	0	0	0	0	0	871
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail				2	Jun-18	2,578	119	0	0	0	0	0	0	0	0	0	0	0	0	119	0	0
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail (ext. 6-17)	6/30/2018			2	Jun-18		48	0	0	48	0	0	0	0	0	0	0	0	48	0	0	0
MEN	Mendocino COG		4634	SR 162 Corridor Multi-Purpose Trail (ext. 6-19) (Time Ext. Amendment 10-20)	10/31/2021 (previously 2/28/2021)			2			1,720	0	0	0	1,720	0	0	0	0	0	0	0	0	0	1,720	0
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2 - Advance				2	Jun-16	1,252	146	0	0	146	0	0	0	0	0	0	0	146	0	0	0	0
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2				2	Jun-18		40	0	0	40	0	0	0	0	0	0	0	40	0	0	0	0
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2				2	Jun-18		94	0	0	94	0	0	0	0	0	0	0	0	94	0	0	0
MEN	Mendocino COG		4632	SR 162 Corridor Multi-Purpose Trail Phase 2 (ext. 6-19) (Time Ext. Amendment 10-20)	10/31/2021 (previously 2/28/2021)			2			952	0	0	0	952	0	0	0	0	0	0	0	0	0	952	0
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2 - Advance				2	Jun-16	1,850	99	0	0	99	0	0	0	0	0	0	0	99	0	0	0	0
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2				2	Mar-17		248	0	0	248	0	0	0	0	0	0	0	0	198	50	0	0
MEN	Ukiah		4633	Northwestern Pacific Rail Trail Phase 2 (ext. 6-18)	6/19/2019			2	Jan-19	1,484	1,484	0	0	1,484	0	0	0	0	0	0	0	0	0	0	1,484	0
MER	Merced		3181	Active Transportation Plan/SRTS Plan - Advance				2	Jun-16	135	135	0	0	135	0	0	0	0	0	0	0	0	0	0	0	135
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade				3A	Dec-17	1,688	76	0	0	76	0	0	0	0	0	0	0	76	0	0	0	0
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade				3A	Oct-18		200	0	0	0	200	0	0	0	0	0	0	0	200	0	0	0
MER	Merced Co PW		3282A	Plainsburg Road Complete Street Upgrade (ext. 5-21)	12/31/2022			3A			1,351	0	0	0	0	1,351	0	0	0	0	0	0	0	0	1,351	
MER	Merced Co PW		3282B	Plainsburg Road Complete Street Upgrade (ext. 5-21)	2/28/2023			3A			44	0	0	0	44	0	0	0	0	0	0	0	0	0	0	44
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	Jun-18	1,531	178	0	0	178	0	0	0	0	0	0	0	0	178	0	0	0
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	Dec-17		88	0	0	88	0	0	0	0	0	0	0	88	0	0	0	0
MER	Merced Co PW		3284A	Delhi Community Pedestrian & Bike Connectivity Project				3A	May-20		1,221	0	0	0	1,221	0	0	0	0	0	0	0	0	0	1,221	0
MER	Merced Co PW		3284B	Delhi Community Pedestrian & Bike Connectivity Project				3A	Jun-20		44	0	0	0	44	0	0	0	0	0	0	0	0	0	0	44
MER	Gustine	MCA	3452	City of Gustine Active Transportation Plan				4	Dec-20	147	147	0	0	0	147	0	0	0	0	0	0	0	0	0	0	147
MON	Monterey Co	AMBAG	2296	Castroville Bike/Pedestrian Overcrossing (RIP)				1	May-16	8,931	913	0	913	0	0	0	0	0	0	0	0	0	0	0	913	0
MON	Salinas	AMBAG	2692	Alvin Dr. and Linwood Drive SRTS Improvements				2	Jun-19	2,959	2,395	0	0	0	2,395	0	0	0	0	0	0	0	0	0	2,395	0
MON	Salinas	AMBAG	2692	Alvin Dr. and Linwood Drive SRTS Improvements				2	Savings		42	0	0	42	0	0	0	0	0	0	0	0	42	0	0	0
MON	Salinas	AMBAG	2692	Alvin Dr. and Linwood Drive SRTS Improvements				2	May-17		472	0	0	472	0	0	0	0	0	0	0	0	472	0	0	0
MON	Salinas	AMBAG	2692	Alvin Dr. and Linwood Drive SRTS Improvements				2	Aug-16		50	0	0	50	0	0	0	0	0	0	0	50	0	0	0	0
MON	Seaside	AMBAG	2670	West Broadway Urban Village Infrastructure Improvements				2	Oct-16	7,832	3,964	0	0	3,964	0	0	0	0	0	0	0	0	0	0	3,964	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project - Advance				3A	Mar-18	3,168	98	0	0	98	0	0	0	0	0	0	0	98	0	0	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project				3A	Mar-19		270	0	0	0	270	0	0	0	0	0	0	0	270	0	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project - Advance				3A	Mar-19		95	0	0	0	0	95	0	0	0	0	0	0	95	0	0	0
MON	Monterey Co Resource Management Agency DPW	AMBAG	2810	Las Lomas Dr. Bicycle Lane & Pedestrian Project (ext. 3-21)	2/28/2023			3A			2,431	0	0	0	0	2,431	0	0	0	0	0	0	0	2,431	0	
MON	Transportation Agency for Monterey Co	AMBAG	2990	Every Child: Community-Supported SRTS				4	Aug-19	2,225	2,143	0	0	0	2,143	0	0	0	0	0	0	0	0	0	0	2,143
MON	Transportation Agency for Monterey Co	AMBAG	2936	Fort Ord Regional Trail & Greenway: Highway 218 Segment		8/12/2020		4	Aug-20	12,397	1,198	0	0	0	1,198	0	0	0	0	0	0	0	0	1,198	0	0
MON	Transportation Agency for Monterey Co	AMBAG	2936	Fort Ord Regional Trail & Greenway: Highway 218 Segment		8/12/2020		4			9,181	0	0	0	0	0	9,181	0	0	0	0	0	0	9,181	0	
MONO	Mono Co		2651	Mono County Complete Streets: Bridgeport Main St. Revitalization				3A	Withdrawn	434	23</															

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component								
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&E	PS&E	ROW	CON	CON NI			
SD	San Diego	SANDAG	1150	Linda Vista SRTS				1	Mar-15	500	500	500	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	500		
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School				1	Dec-14	2,760	360	360	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-15)	6/30/2016			1	Jun-16	334	334	334	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-16)	6/30/2017			1	Jun-17	1,900	1,900	0	1,900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,900	0	
SD	San Diego Co	SANDAG	1158	SRTS Live Oak Elementary & Potter Junior High School (ext. 5-16)	12/31/2016			1	Jun-16	166	166	0	166	0	0	0	0	0	0	0	0	0	0	0	0	0	166	0	0	
SD	Vista	SANDAG	1160	Maryland Elementary Pedestrian Mobility Improvement				1	May-16	792	627	0	627	0	0	0	0	0	0	0	0	0	0	0	0	0	0	627	0	
SD	Vista	SANDAG	1160	Maryland Elementary Pedestrian Mobility Improvement				1	Mar-15	85	85	85	0	0	0	0	0	0	0	0	0	0	0	0	0	85	0	0	0	
SD	Vista	SANDAG	1159	SRTS Master Plan				1	Mar-15	120	120	120	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	120	0
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Oct-17	1,154	50	0	0	0	50	0	0	0	0	0	0	0	0	0	0	0	50	0	0	
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Jun-17	165	165	0	0	165	0	0	0	0	0	0	0	0	0	0	0	165	0	0	0	
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Dec-16	25	25	0	0	25	0	0	0	0	0	0	0	0	0	0	0	25	0	0	0	
SD	National City	SANDAG	1212	Sweetwater River Bikeway Connections/30th St. Bicycle Improvements				2	Mar-19	889	889	0	0	0	0	889	0	0	0	0	0	0	0	0	0	0	0	889	0	
SD	SANDAG	SANDAG	1231	San Diego Bayshore Bikeway, Barrio Logan Segment (ext. 6-18)	12/31/2019			2	Jan-20	13,571	4,944	0	0	0	4,944	0	0	0	0	0	0	0	0	0	0	0	0	4,944	0	
SD	Encinitas	SANDAG	1211A	El Portal Pedestrian and Bike Underpass				2	Aug-16	5,400	196	0	0	196	0	0	0	0	0	0	0	0	0	0	0	196	0	0	0	
SD	Encinitas	SANDAG	1211A	El Portal Pedestrian and Bike Underpass				2	Jan-18	602	602	0	0	602	0	0	0	0	0	0	0	0	0	0	0	602	0	0	0	
SD	Encinitas	SANDAG	1211A	El Portal Pedestrian and Bike Underpass				2	Jun-18	53	53	0	0	53	0	0	0	0	0	0	0	0	0	0	0	53	0	0	0	
SD	Encinitas	SANDAG	1211A	El Portal Pedestrian and Bike Underpass (ext. 6-19)	2/28/2021			2	Mar-20	3,802	3,802	0	0	0	3,802	0	0	0	0	0	0	0	0	0	0	0	0	3,802	0	
SD	Encinitas	SANDAG	1211B	El Portal Pedestrian and Bike Underpass (ext. 6-19)	2/28/2021			2	Jan-21	44	44	0	0	44	0	0	0	0	0	0	0	0	0	0	0	0	0	44	0	
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project				2	Savings	5,990	109	0	0	109	0	0	0	0	0	0	0	0	0	0	0	109	0	0	0	
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project				2	Aug-16	260	260	0	0	260	0	0	0	0	0	0	0	0	0	0	0	260	0	0	0	
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project (ext. 6-17)	6/30/2018			2	May-18	480	480	0	0	480	0	0	0	0	0	0	0	0	0	0	0	480	0	0	0	
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project (ext. 6-17)	6/30/2018			2	May-18	420	420	0	0	420	0	0	0	0	0	0	0	0	0	0	0	0	420	0	0	
SD	San Diego	SANDAG	1210	Euclid + Market Complete Streets Project (ext. 5-18)	6/30/2019			2	Jun-19	2,747	2,747	0	0	0	2,747	0	0	0	0	0	0	0	0	0	0	0	0	2,747	0	
SD	SANDAG	SANDAG	1288	Imperial Ave. Bikeway (ext. 12-20)	8/31/2022			3		11,037	4,450	0	0	0	0	4,450	0	0	0	0	0	0	0	0	0	0	0	4,450	0	
SD	Chula Vista	SANDAG	1297	Class 2 Bike Lanes on Broadway in Chula Vista, CA				3A	Oct-18	1,466	747	0	0	0	747	0	0	0	0	0	0	0	0	0	0	0	0	747	0	
SD	Chula Vista	SANDAG	1297	Class 2 Bike Lanes on Broadway in Chula Vista, CA				3A	Mar-18	104	104	0	0	104	0	0	0	0	0	0	0	0	0	0	0	104	0	0	0	
SD	El Cajon	SANDAG	1298	Cajon Valley Union School District SRTS Plan (Phase 2)				3A	Jan-18	500	500	0	0	500	0	0	0	0	0	0	0	0	0	0	0	0	0	0	500	
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements				3A	May-18	1,142	41	0	0	0	41	0	0	0	0	0	0	0	0	0	0	41	0	0	0	
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements (ext. 12-10)	12/31/2021			3A	Mar-21	148	148	0	0	0	148	0	0	0	0	0	0	0	0	0	0	148	0	0	0	
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements (ext. 12-10)	12/31/2021			3A	Mar-21	25	25	0	0	0	25	0	0	0	0	0	0	0	0	0	0	0	25	0	0	
SD	Encinitas	SANDAG	1299A	Santa Fe Drive Corridor Bike & Pedestrian Improvements (ext. 5-21)	2/28/2023			3A		742	742	0	0	0	0	742	0	0	0	0	0	0	0	0	0	0	0	742	0	
SD	Encinitas	SANDAG	1299B	Santa Fe Drive Corridor Bike & Pedestrian Improvements (ext. 5-21)	2/28/2023			3A		40	40	0	0	0	0	40	0	0	0	0	0	0	0	0	0	0	0	40	0	
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Dec-18	5,175	2,193	0	0	0	2,193	0	0	0	0	0	0	0	0	0	0	0	0	2,193	0	
SD	Imperial Beach	SANDAG	1296B	Imperial Beach Blvd. Improvement to SRTS			X	3A	Aug-18	65	65	0	0	65	0	0	0	0	0	0	0	0	0	0	0	0	0	65	0	
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Mar-18	9	9	0	0	9	0	0	0	0	0	0	0	0	0	0	0	9	0	0	0	
SD	Imperial Beach	SANDAG	1296A	Imperial Beach Blvd. Improvement to SRTS				3A	Jan-18	303	303	0	0	303	0	0	0	0	0	0	0	0	0	0	0	303	0	0	0	
SD	National City	SANDAG	1155	National City SRTS Pedestrian Enhancements				3A	Oct-20	2,028	1,678	0	0	0	1,678	0	0	0	0	0	0	0	0	0	0	0	0	1,678	0	
SD	National City	SANDAG	1361	Bayshore Bikeway - Segment 5				4		6,391	5,421	0	0	0	0	0	5,421	0	0	0	0	0	0	0	0	0	0	5,421	0	
SD	National City	SANDAG	1360	Central Community Mobility Enhancements				4	Mar-20	1,483	43	0	0	0	43	0	0	0	0	0	0	0	0	0	0	43	0	0	0	
SD	National City	SANDAG	1360	Central Community Mobility Enhancements (ext. 6-21)	6/30/2022			4		104	104	0	0	0	104	0	0	0	0	0	0	0	0	0	0	104	0	0	0	
SD	National City	SANDAG	1360	Central Community Mobility Enhancements (ext. 6-21)	6/30/2022			4		44	44	0	0	0	44	0	0	0	0	0	0	0	0	0	0	44	0	0	0	
SD	National City	SANDAG	1360	Central Community Mobility Enhancements				4		1,095	1,095	0	0	0	0	1,095	0	0	0	0	0	0	0	0	0	0	0	1,095	0	
SD	National City	SANDAG	1362	National City Bike Wayfinding				4	Mar-20	942	15	0	0	0	15	0	0	0	0	0	0	0	0	0	0	15	0	0	0	
SD	National City	SANDAG	1362	National City Bike Wayfinding (ext. 6-21)	12/31/2021			4		95	95	0	0	0	95	0	0	0	0	0	0	0	0	0	0	95	0	0	0	
SD	National City	SANDAG	1362	National City Bike Wayfinding				4		832	832	0	0	0	0	832	0	0	0	0	0	0	0	0	0	0	0	832	0	
SD	Vista	SANDAG	1363	Townsite Complete Street Improvements				4	Oct-19	4,177	100	0	0	0	100	0	0	0	0	0	0	0	0	0	0	100	0	0	0	
SD	Vista	SANDAG	1363	Townsite Complete Street Improvements				4	Jun-21	400	400	0	0	0	400	0	0	0	0	0	0	0	0	0	0	400	0	0	0	
SD	Vista	SANDAG	1363	Townsite Complete Street Improvements				4		3,468	3,468	0	0	0	0	3,468	0	0	0	0	0	0	0	0	0	0	0	3,468	0	
SD	Imperial Beach	SANDAG	1440	9th St Active Transportation Corridor				5		3,354	3,018	0	0	0	0	0	539	2,479	0	0	0	0	0	0	0	539	0	2,479	0	
SD	National City	SANDAG	1441	Highland Avenue Inter-City Bike Connection				5																						

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component								
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI			
SJ	Stockton	SJCOG	3098	Bicycle Master Plan Update				1	Jan-15	550	550	550	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	550	
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	Jun-16	728	649	0	649	0	0	0	0	0	0	0	0	0	0	0	0	0	0	649	0	
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	May-15	69	69	69	0	0	0	0	0	0	0	0	0	0	0	0	0	0	69	0	0	
SJ	Stockton	SJCOG	5001	Fremont Square Sidewalk Reconstruction				1	Jan-15	10	10	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	
SJ	Stockton	SJCOG	3099	San Joaquin Trail				1	Jun-16	1,479	1,145	0	1,145	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,145	0	
SJ	Stockton	SJCOG	3099	San Joaquin Trail				1	May-15	239	239	239	0	0	0	0	0	0	0	0	0	0	0	0	0	0	239	0	0	
SJ	Stockton	SJCOG	3099	San Joaquin Trail				1	Jan-15	10	10	10	0	0	0	0	0	0	0	0	0	0	0	0	0	0	10	0	0	
SJ	Stockton	SJCOG	3097	SRTS Plan				1	Jan-15	350	350	350	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	350	0	
SJ	Stockton	SJCOG	3182	Active Transportation Plan in Greater Downtown District				2	May-17	396	396	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	396	0	
SJ	Stockton	SJCOG	3265	Minor Ave. Complete Streets				3A	Jun-19	5,347	3,816	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3,816	0	
SJ	Stockton	SJCOG	3455	California St. Separated Bikeway Project				4	Jun-21	6,390	4,390	0	0	0	0	3,816	0	0	0	0	0	0	0	0	0	0	0	0	4,390	0
SJ	Stockton	SJCOG	3454	Stockton SRTS Safety and Connectivity Improvements				X	4	Dec-20	3,225	127	0	0	0	0	0	127	0	0	0	0	0	0	0	127	0	0	0	
SJ	Stockton	SJCOG	3454	Stockton SRTS Safety and Connectivity Improvements (ext. 6-21)	4/30/2022			X	4		380	0	0	0	0	0	0	0	380	0	0	0	0	0	0	0	380	0	0	
SJ	Stockton	SJCOG	3454	Stockton SRTS Safety and Connectivity Improvements				X	4		2,331	0	0	0	0	0	0	0	0	0	2,331	0	0	0	0	0	0	2,331	0	
SLO	San Luis Obispo	SLOCOG	2671	Railroad Safety Trail - Taft to Pepper Segment (ext. 5-18)	12/31/2019			2	Dec-19	4,244	3,244	0	0	0	3,244	0	0	0	0	0	0	0	0	0	0	0	0	0	3,244	0
SLO	SLO Regional Rideshare	SLOCOG	2677	SRTS Learn-by-Doing Active Transportation Program - Advance				2	Jun-16	437	295	0	0	295	0	0	0	0	0	0	0	0	0	0	0	0	0	0	295	
SLO	San Luis Obispo Co	SLOCOG	3060	San Luis Obispo County-Bob Jones Trail Gap Closure		Pending		5		23,414	18,248	0	0	0	0	0	0	2,295	15,953	0	0	0	0	0	0	321	1,974	15,953	0	
SM	Co Office of Education	MTC	1040B	San Mateo County SRTS for Health & Wellness (ext. 6-16)	Deferred 4/4/2022			1	May-17	4,036	900	0	900	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	900	0
SM	East Palo Alto	MTC	1040A	Highway 101 Pedestrian/Bike Overcrossing (ext. 5-16)	12/31/2016			1	Dec-16	9,400	8,600	0	8,600	0	0	0	0	0	0	0	0	0	0	0	0	0	0	8,600	0	
SM	Daly City	MTC	2140W	Central Corridor Bike/Pedestrian Safety Improvements				2	Mar-17	2,276	300	0	0	300	0	0	0	0	0	0	0	0	0	0	0	0	300	0	0	
SM	Daly City	MTC	2140W	Central Corridor Bike/Pedestrian Safety Improvements (ext. 6-19)	6/30/2020			2	Jun-20	1,719	0	0	0	0	1,719	0	0	0	0	0	0	0	0	0	0	0	0	1,719	0	
SM	San Mateo Co	MTC	2140X	2020 Sustainable Transportation Encouragement Program				2	Savings	966	3	0	0	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	
SM	San Mateo Co	MTC	2140X	2020 Sustainable Transportation Encouragement Program - Advance				2	Jun-16	963	0	0	963	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	963	
SM	South San Francisco	MTC	2140Y	Linden/Spruce Ave. Traffic Calming Improvements				2	Jan-19	1,038	713	0	0	0	0	713	0	0	0	0	0	0	0	0	0	0	0	713	0	
SM	South San Francisco	MTC	2140Y	Linden/Spruce Ave. Traffic Calming Improvements				2	Mar-17	155	0	0	0	155	0	0	0	0	0	0	0	0	0	0	0	0	155	0	0	
SOL	Solano Transportation Agency		2230A	Solano County SRTS - Ingrading Walk/Roll into School Culture				1	May-15	388	388	388	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	388	
SOL	Fairfield	MTC	2315	East Tabor/Tolenas SRTS Gap Closure Project				3	Aug-19	1,860	88	0	0	0	0	88	0	0	0	0	0	0	0	0	0	88	0	0	0	
SOL	Fairfield	MTC	2315	East Tabor/Tolenas SRTS Gap Closure Project - Advance				3	Jan-20	172	0	0	0	0	0	0	172	0	0	0	0	0	0	0	0	0	0	34	138	0
SOL	Fairfield	MTC	2315	East Tabor/Tolenas SRTS Gap Closure Project (ext. 6-21)	2/28/2023			3		1,440	0	0	0	0	0	0	1,440	0	0	0	0	0	0	0	0	0	0	0	1,440	
SOL	Fairfield	MTC	2343A	West Texas Street Complete Streets Project		Pending		5		16,922	10,903	0	0	0	0	0	0	0	838	9,948	0	0	0	0	0	838	0	9,948	0	
SOL	Fairfield	MTC	2343B	West Texas Street Complete Streets Project		Pending		5		10,903	0	0	0	0	0	0	0	0	117	0	0	0	0	0	0	0	0	0	117	
SON	SMART	MTC	2318	SMART Pathway - Petaluma (Payran to Southpoint) (Advance in 3A)				3	May-18	3,272	1,461	0	0	0	1,461	0	0	0	0	0	0	0	0	0	0	0	0	0	1,461	
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements				2	Mar-17	550	15	0	0	15	0	0	0	0	0	0	0	0	0	0	0	15	0	0	0	
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements (ext. 6-17)	3/31/2018			2	Jan-18	29	0	0	0	29	0	0	0	0	0	0	0	0	0	0	0	0	29	0	0	
STA	Turlock	StanCOG	3184A	Christofferson Parkway Pedestrian & Bike Improvements				2	Jun-18	220	0	0	0	0	220	0	0	0	0	0	0	0	0	0	0	0	0	220	0	
STA	Turlock	StanCOG	3184B	Christofferson Parkway Pedestrian & Bike Improvements				2	Jun-18	82	0	0	0	0	82	0	0	0	0	0	0	0	0	0	0	0	0	82	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements				2	Mar-17	1,000	50	0	0	50	0	0	0	0	0	0	0	0	0	0	0	50	0	0	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements (ext. 6-17)	3/31/2018			2	May-18	50	0	0	0	50	0	0	0	0	0	0	0	0	0	0	0	0	50	0	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements				2	May-18	220	0	0	0	0	220	0	0	0	0	0	0	0	0	0	0	0	0	220	0	
STA	Turlock	StanCOG	3183	Linwood Ave. Pedestrian and Bicycle Improvements (ext. 5-19) (Time Ext. Amended 6-20)	2/28/2021 (previously 6/30/2020)			2	Jan-21	416	0	0	0	0	416	0	0	0	0	0	0	0	0	0	0	0	0	416	0	
STA	Ceres	StanCOG	3262	Ceres-Citywide Active Transportation Plan				3	Dec-19	131	104	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	104	
STA	Modesto	StanCOG	3263	Paradise Road Area Pedestrian & Bicycle Safety Improvements				3	Aug-19	3,983	388	0	0	0	0	388	0	0	0	0	0	0	0	0	0	0	388	0	0	
STA	Modesto	StanCOG	3263	Paradise Road Area Pedestrian & Bicycle Safety Improvements (ext. 5-21)	2/28/2023			3		3,555	0	0	0	0	0	0	3,555	0	0	0	0	0	0	0	0	0	0	0	3,555	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Oct-18	907	68	0	0	0	68	0	0	0	0	0	0	0	0	0	0	68	0	0	0	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Dec-17	75	0	0	0	0	75	0	0	0	0	0	0	0	0	0	0	75	0	0	0	
STA	Patterson	StanCOG	3279	Ninth St. Improvements				3A	Mar-19	764	0	0	0	0	764	0	0	0	0	0	0	0	0	0	0	0	0	764	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4	Oct-19	703	5	0	0	0	0	5	0	0	0	0	0	0	0	0	0	5	0	0	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4	May-20	40	0	0	0	0	40	0	0	0	0	0	0	0	0	0	0	0	40	0	0	
STA	Oakdale	StanCOG	3456	High School G St. Bike/Pedestrian Corridor Improvements				4	Mar-21	658	0	0	0	0	0	658	0	0	0	0	0	0	0	0	0	0	0	658	0	
STA	Stanislaus Co	StanCOG	3453B	Airport Neighborhood Active Transportation Connectivity & Safety Project				4	Jan-20	6,161	19</																			

Statewide

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component									
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI				
TUO	Sonora		3283	Red Church Pedestrian & Circulation Improvement				3A	Dec-17	815	76	0	0	0	0	76	0	0	0	0	0	0	0	0	0	67	9	0	0	0	
TUO	Sonora		3283	Red Church Pedestrian & Circulation Improvement (ext. 5-19) (Time Ext. Amended 6-20)	2/28/2021 (previously 6/30/2020)			3A	Jan-21		331	0	0	0	0	0	331	0	0	0	0	0	0	0	0	0	0	0	331	0	0
TUO	Sonora		3283	Red Church Pedestrian & Circulation Improvement (ext. 5-19) (Time Ext. Amended 6-20)	2/28/2021 (previously 6/30/2020)			3A	Savings		315	0	0	0	0	0	315	0	0	0	0	0	0	0	0	0	0	0	315	0	0
VAR	Caltrans		773	State Technical Assistance Resource Center				1	Dec-14	1,875	625	625	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	625	0
VAR	Caltrans		773	State Technical Assistance Resource Center				1	Aug-15	1,250	1,250	0	1,250	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,250	0
VAR	OmniTrans		1165	West Valley Connector Corridor (ext. 3-16)	6/30/2017			1	Jun-17	25,125	2,975	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2,975	0	
VAR	OmniTrans		1165	West Valley Connector Corridor (ext. 5-15)	6/30/2016			1	Jun-16	525	525	525	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	525	0	0
VAR	SCAG		4875	SCAG Active Transportation Safety & Encouragement Campaign				1	Jan-15	2,333	2,333	2,333	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2,333	0	0
VAR	Caltrans		0774	Active Transportation Resource Center				2	Jan-19	3,570	1,190	0	0	0	0	0	1,190	0	0	0	0	0	0	0	0	0	0	0	0	1,190	0
VAR	Caltrans		0774	Active Transportation Resource Center				2	Dec-16	1,190	1,190	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,190	0
VAR	Caltrans		0774	Active Transportation Resource Center				2	Oct-16	1,190	1,190	0	0	1,190	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1,190	0
VAR	Caltrans		0775	Active Transportation Resource Center				3	Mar-19	5,058	2,529	0	0	0	0	0	0	2,529	0	0	0	0	0	0	0	0	0	0	0	2,529	0
VAR	Caltrans		0775	Active Transportation Resource Center				3	May-21	2,529	2,529	0	0	0	0	0	0	2,529	0	0	0	0	0	0	0	0	0	0	0	2,529	0
VAR	Caltrans		0776	Active Transportation Resource Center - Cycle 4				4		4,630	4,630	0	0	0	0	0	0	0	2,310	2,320	0	0	0	0	0	0	0	0	0	4,630	0
VAR	Caltrans		0777	Active Transportation Center - Cycle 5				5		4,000	4,000	0	0	0	0	0	0	0	0	0	2,000	2,000	0	0	0	0	0	0	0	4,000	0
VEN	Ventura Co		5863	El Rio Pedestrian Improvement and Safe Route to School Project				5		6,960	222	0	0	0	0	0	0	0	222	0	0	0	0	0	222	0	0	0	0	0	
VEN	Ventura Co		5863	El Rio Pedestrian Improvement and Safe Route to School Project				5		5,973	5,973	0	0	0	0	0	0	0	0	884	5,089	0	0	0	0	884	0	0	5,089	0	0
YOL	Davis	SACOG	1919	SRTS Program				1	May-15	562	562	562	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	562	0	0
YOL	Woodland	SACOG	1920	2014 SRTS (ext. 6-15)	1/31/2016			1	Jan-16	539	539	539	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	539	0	0
YOL	Davis	SACOG	1924	Providing Safe Passage: Connecting Montgomery Elementary & Olive Dr.				3A	Mar-20	4,425	3,540	0	0	0	0	0	0	3,540	0	0	0	0	0	0	0	0	0	0	3,540	0	0
YOL	West Sacramento	SACOG	2215	Sycamore Trail (Phase 2) Bicycle/Pedestrian Overcrossing				5		11,538	3,500	0	0	0	0	0	0	0	3,500	0	0	0	0	0	0	0	0	0	3,500	0	0
YUB	Marysville	SACOG	2012	SRTS Project & Programs				1	Jun-15	489	448	448	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	448	116	0
YUB	Marysville	SACOG	2012	SRTS Project & Programs				1	Jan-15	41	41	41	0	0	0	0	0	0	0	0	0	0	0	0	0	41	0	0	0	0	0
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements - Advance				2	Jun-16	40	40	0	0	40	0	0	0	0	0	0	0	0	0	0	40	0	0	0	0	0	0
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements - Advance				2	Mar-17	164	164	0	0	0	164	0	0	0	0	0	0	0	0	0	124	40	0	0	0	0	
YUB	Yuba Co	SACOG	2015	7th Ave. Bicycle Path and Pedestrian Route Improvements				2	Jan-19	960	726	0	0	0	0	726	0	0	0	0	0	0	0	0	0	0	0	726	0	0	0
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements				3	Dec-17	1,701	57	0	0	0	57	0	0	0	0	0	0	0	0	57	0	0	0	0	0	0	0
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements				3	Jun-18	170	170	0	0	0	170	0	0	0	0	0	0	0	0	170	0	0	0	0	0	0	0
YUB	Yuba Co	SACOG	2017B	Eleventh Ave. Pedestrian & Bicyclist Route Improvements (ext. 5-19)	6/30/2020			3	Mar-20	25	25	0	0	0	0	25	0	0	0	0	0	0	0	0	0	0	0	0	25	0	
YUB	Yuba Co	SACOG	2017A	Eleventh Ave. Pedestrian & Bicyclist Route Improvements (ext. 5-19) (Time Ext. Amendment 10-20)	12/31/2020 (previously 6/30/2020)			3	Dec-20	1,253	1,253	0	0	0	0	1,253	0	0	0	0	0	0	0	0	0	0	0	1,253	0	0	0
YUB	Marysville	SACOG	2016	Marysville Bicycle & Pedestrian Improvement Project				3	Dec-19	583	63	0	0	0	0	0	63	0	0	0	0	0	0	0	63	0	0	0	0	0	0
YUB	Marysville	SACOG	2016	Marysville Bicycle & Pedestrian Improvement Project				3	Dec-20	452	452	0	0	0	0	0	452	0	0	0	0	0	0	0	0	0	0	0	452	0	0
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3	Dec-17	1,559	54	0	0	0	54	0	0	0	0	0	0	0	0	54	0	0	0	0	0	0	0
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A)				3	Jun-18	162	162	0	0	0	162	0	0	0	0	0	0	0	0	0	162	0	0	0	0	0	0
YUB	Yuba Co	SACOG	2018A	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A) (ext. 12-20)	8/31/2022			3		1,000	1,000	0	0	0	0	1,000	0	0	0	0	0	0	0	0	0	0	0	1,000	0	0	0
YUB	Yuba Co	SACOG	2018B	McGowan Parkway Bicycle Lane & Pedestrian Route Improvements (Advance in 3A) (ext. 12-20)	8/31/2022			3		30	30	0	0	0	0	30	0	0	0	0	0	0	0	0	0	0	0	30	0	0	0

Small Urban and Rural

County	Agency	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year										Project Totals by Component						
											14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI	
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Aug-16	1,099	10	0	0	10	0	0	0	0	0	0	0	0	0	10	0	0	0	0
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Jun-17	301	0	0	0	301	0	0	0	0	0	0	0	0	0	0	156	145	0	0
AMA	Plymouth	3178	Main St./Shenandoah Routes to School Project			X	2	Jun-18	770	0	0	0	770	0	0	0	0	0	0	0	0	0	0	0	0	770	0
BUT	Biggs	1016	SRTS Project				1	Jan-16	860	760	0	760	0	0	0	0	0	0	0	0	0	0	0	0	0	720	40
BUT	Biggs	1016	SRTS Project				1	Jan-15	60	60	0	60	0	0	0	0	0	0	0	0	0	0	0	0	0	60	0
BUT	Biggs	1016	SRTS Project				1	Jan-15	40	40	0	40	0	0	0	0	0	0	0	0	0	0	0	0	0	40	0
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Jun-16	968	837	0	837	0	0	0	0	0	0	0	0	0	0	0	0	0	771	66
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Jun-15	98	98	0	98	0	0	0	0	0	0	0	0	0	0	0	0	98	0	
BUT	Paradise	1017	Maxwell Dr. SRTS Project				1	Dec-14	33	33	0	33	0	0	0	0	0	0	0	0	0	0	0	33	0	0	
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement			X	2	Aug-17	819	90	0	90	0	0	0	0	0	0	0	0	0	0	0	0	0	90	0
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement (ext. 6-17)	8/31/2017		X	2	Aug-17	90	90	0	90	0	0	0	0	0	0	0	0	0	0	0	0	0	90	0
BUT	Biggs	1022	SRTS-B St. and 2nd St. Sidewalk Improvement			X	2	Mar-18	689	0	0	689	0	0	0	0	0	0	0	0	0	0	0	0	0	689	0
BUT	Chico	10238	State Route 99 Bikeway Phase 4 Improvements				2	Savins	1,781	12	0	12	0	0	0	0	0	0	0	0	0	0	0	0	0	12	0
BUT	Chico	10238	State Route 99 Bikeway Phase 4 Improvements (ext. 5-18)	6/30/2019			2	Jun-19	788	788	0	788	0	0	0	0	0	0	0	0	0	0	0	0	0	788	0
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project - Advance				2	May-16	553	24	0	24	0	0	0	0	0	0	0	0	0	0	0	24	0	0	
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Dec-16	24	0	0	24	0	0	0	0	0	0	0	0	0	0	0	0	24	0	
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Aug-17	49	0	0	49	0	0	0	0	0	0	0	0	0	0	0	0	49	0	
BUT	Paradise	1025	Downtown Paradise Equal Mobility Project				2	Mar-18	442	0	0	442	0	0	0	0	0	0	0	0	0	0	0	0	0	442	0
BUT	Paradise	10244	Ponderosa Elementary SRTS Project - Advance			X	2	May-16	1,736	66	0	66	0	0	0	0	0	0	0	0	0	0	66	0	0	0	
BUT	Paradise	10244	Ponderosa Elementary SRTS Project			X	2	Dec-16	135	0	0	135	0	0	0	0	0	0	0	0	0	0	0	135	0	0	
BUT	Paradise	10244	Ponderosa Elementary SRTS Project			X	2	Dec-17	80	0	0	80	0	0	0	0	0	0	0	0	0	0	0	0	80	0	
BUT	Paradise	10244	Ponderosa Elementary SRTS Project			X	2	Jun-19	1,113	0	0	1,113	0	0	0	0	0	0	0	0	0	0	0	0	0	1,113	0
BUT	Paradise	10248	Ponderosa Elementary SRTS Project			X	2	Jun-19	90	0	0	90	0	0	0	0	0	0	0	0	0	0	0	0	0	90	0
BUT	Paradise	1028	ATP Gap Closure Complex	12/31/2019			3A	Jun-18	4,995	3,787	0	3,787	0	0	0	0	0	0	0	0	0	0	0	0	0	3,787	0
BUT	Chico	1031	Bikeway Phase 5 - 20th St. Pedestrian/Bicycle Overcrossing		3/25/2020		4	Mar-20	15,464	10,104	0	10,104	0	0	2,252	0	0	0	0	0	10,104	0	0	0	0	2,252	10,104
BUT	Chico	1031	Bikeway Phase 5 - 20th St. Pedestrian/Bicycle Overcrossing		3/25/2020		4	Mar-20	10,104	0	0	10,104	0	0	0	0	0	0	0	0	0	0	0	0	0	10,104	0
COL	Colusa Co	1108	Colusa County SRTS Plan - Advance				2	Jun-16	200	200	0	200	0	0	0	0	0	0	0	0	0	0	0	0	0	0	200
HUM	Arcata	2404	Humboldt Bay Trail Arcata Rail with Trail (ext. 6-15)	6/30/2016			1	Jun-16	5,366	3,100	3,100	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3,100	0
HUM	Eureka	2406	Eureka Waterfront Trail				1	Jun-16	4,382	2,298	0	2,298	0	0	0	0	0	0	0	0	0	0	0	0	0	2,298	0
HUM	Eureka	2406	Eureka Waterfront Trail				1	Jun-15	150	150	0	150	0	0	0	0	0	0	0	0	0	0	0	0	150	0	
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities				1	Jun-16	917	712	0	712	0	0	0	0	0	0	0	0	0	0	0	0	0	712	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities				1	Jan-15	35	35	0	35	0	0	0	0	0	0	0	0	0	0	0	0	0	35	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities - NI				1	Dec-15	75	0	0	75	0	0	0	0	0	0	0	0	0	0	0	0	0	75	0
HUM	Fortuna	2405	SRTS Safety Improvements on Bike/Pedestrian Facilities (ext. 6-15)	12/31/2015			1	Oct-15	95	95	0	95	0	0	0	0	0	0	0	0	0	0	0	0	0	95	0
HUM	Arcata	2444A	Arcata SRTS Improvements 2015				2	Jun-17	606	22	0	22	0	0	0	0	0	0	0	0	0	0	0	22	0	0	
HUM	Arcata	2444A	Arcata SRTS Improvements 2015				2	Oct-15	442	0	0	442	0	0	0	0	0	0	0	0	0	0	0	0	0	442	0
HUM	Arcata	2444A	Arcata SRTS Improvements 2015				2	Dec-17	20	0	0	20	0	0	0	0	0	0	0	0	0	0	0	0	20	0	
HUM	Arcata	2444B	Arcata SRTS Improvements 2015				2	Jun-17	42	0	0	42	0	0	0	0	0	0	0	0	0	0	0	0	0	42	
HUM	Humboldt Co PW	2445A	Manila Moves Campaign and Shared Use Path				2	Dec-16	1,718	140	0	140	0	0	0	0	0	0	0	0	0	0	140	0	0	0	
HUM	Humboldt Co PW	2445A	Manila Moves Campaign and Shared Use Path (ext. 6-18)	3/31/2019			2	Mar-19	210	210	0	210	0	0	0	0	0	0	0	0	0	0	160	50	0	0	
HUM	Humboldt Co PW	2445A	Manila Moves Campaign and Shared Use Path (ext. 6-19)	6/30/2020			2	Mar-20	1,358	0	0	1,358	0	0	0	0	0	0	0	0	0	0	0	0	0	1,358	
HUM	Humboldt Co PW	2445B	Manila Moves Campaign and Shared Use Path (ext. 6-19)	6/30/2020			2	Jun-20	10	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	0	10	
HUM	Humboldt Co PW	2508	Fortuna & McKinleyville Active Transportation Education Program (Advance in 3A)				3	May-18	595	595	0	595	0	0	0	0	0	0	0	0	0	0	0	0	0	595	
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail Phase 1				3A	Jan-19	63	0	0	63	0	0	0	0	0	0	0	0	0	0	0	63	0	0	
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail Phase 1				3A	Jan-19	10	0	0	10	0	0	0	0	0	0	0	0	0	0	0	0	10	0	
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail Phase 1				3A	Jan-18	120	0	0	120	0	0	0	0	0	0	0	0	0	0	120	0	0	0	
HUM	Blue Lake	2505A	Blue Lake Annie & Mary Trail Phase 1 (ext. 6-19)	10/30/2020			3A	Dec-19	777	0	0	777	0	0	0	0	0	0	0	0	0	0	0	0	0	777	
HUM	Blue Lake	2505B	Blue Lake Annie & Mary Trail Phase 1 (ext. 6-19)	10/30/2020			3A	Dec-19	6	0	0	6	0	0	0	0	0	0	0	0	0	0	0	0	0	6	
INY	Bishop	671	Spruce Yaney Hanby Sidewalks				2	Jun-16	1,158	86	0	86	0	0	0	0	0	0	0	0	0	0	0	86	0	0	
INY	Bishop	671	Spruce Yaney Hanby Sidewalks				2	Aug-16	129	0	0	129	0	0	0	0	0	0	0	0	0	0	0	0	129	0	
INY	Bishop	671	Spruce Yaney Hanby Sidewalks				2	Jun-19	943	0	0	943	0	0	0	0	0	0	0	0	0	0	0	0	0	943	
KIN	Avenal	7002	Avenal SRTS SR 269 Improvement Project				4	Aug-19	537	10	0	10	0	0	10	0	0	0	0	0	0	0	10	0	0	0	
KIN	Avenal	7002	Avenal SRTS SR 269 Improvement Project				4	Jan-21	86	0	0	86	0	0	86	0	0	0	0	0	0	0	0	86	0	0	
KIN	Avenal	7002	Avenal SRTS SR 269 Improvement Project				5	Jan-21	5	0	0	5	0	0	5	0	0	0	0	0	0	0	0	5	0	0	
KIN	Avenal	7002	Avenal SRTS SR 269 Improvement Project	</																							

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year												Project Totals by Component							
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI				
FRE	Clovis	FCOG	6754	Enterprise Canal Trail/Pedestrian Bridge over Route 168				1	Jan-15	190	168	168	0	0	0	0	0	0	0	0	0	0	0	0	168	0	0	0	0		
FRE	Coalinga	FCOG	6755	Coalinga Active Transportation Plan				1	Jan-15	240	240	240	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	240	
FRE	Fowler	FCOG	6756	Fowler-Merced St. 3rd St.-5th St. Pedestrian Facilities				1	Jan-15	302	267	267	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	267	0	
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Jun-16	477	389	389	0	389	0	0	0	0	0	0	0	0	0	0	0	0	0	0	313	76	
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Jun-15	34	34	34	0	0	0	0	0	0	0	0	0	0	0	0	0	0	34	0	0		
FRE	Fresno	FCOG	6760	Fresno, at Clinton and Thorne, Install Traffic Signal				1	Mar-15	1	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0		
FRE	Fresno	FCOG	6757	Fresno, Butler Ave., Hazelwood-Peach, Bike Lane				1	Jun-16	274	164	164	0	164	0	0	0	0	0	0	0	0	0	0	0	0	0	0	164	0	
FRE	Fresno	FCOG	6757	Fresno, Butler Ave., Hazelwood-Peach, Bike Lane				1	Jun-15	32	32	32	0	0	0	0	0	0	0	0	0	0	0	0	0	0	32	0	0		
FRE	Fresno	FCOG	6757	Fresno, Butler Ave., Hazelwood-Peach, Bike Lane				1	Mar-15	1	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	1	0	0	0		
FRE	Fresno	FCOG	6759	Hughes Ave., Hedges to Floradora, Sidewalks				1	Mar-15	234	2	2	0	0	0	0	0	0	0	0	0	0	0	0	2	0	0	0	0		
FRE	Fresno	FCOG	6759	Hughes Ave., Hedges to Floradora, Sidewalks (ext. 6-15)	12/31/2015			1	Aug-15	79	79	79	0	0	0	0	0	0	0	0	0	0	0	0	0	0	8	8	71	0	
FRE	Fresno	FCOG	6759	Hughes Ave., Hedges to Floradora, Sidewalks (ext. 6-16)	6/30/2017			1	May-17	127	0	127	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	98	29	
FRE	Fresno	FCOG	6758	Update Fresno Bicycle/Pedestrian Master Plan				1	Mar-15	250	221	221	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	221	
FRE	Fresno Co	FCOG	6763	Dunlap Elementary-Ldr Academy; Sidewalk, Lighted Crosswalk				1	May-15	162	32	32	0	0	0	0	0	0	0	0	0	0	0	0	0	32	0	0	0	0	
FRE	Fresno Co	FCOG	6763	Dunlap Elementary-Ldr Academy; Sidewalk, Lighted Crosswalk (ext. 6-16)	2/28/2017			1	Aug-16	130	0	130	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	130	0	
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave., 9th St.-Cedar Ave., ADA path				1	May-16	448	247	247	0	247	0	0	0	0	0	0	0	0	0	0	0	0	0	0	247	0	
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave., 9th St.-Cedar Ave., ADA path				1	Dec-15	161	161	161	0	0	0	0	0	0	0	0	0	0	0	0	0	0	100	61	0	0	
FRE	Fresno Co	FCOG	6762	Grove and Jensen Ave., 9th St.-Cedar Ave., ADA path				1	May-15	40	40	40	0	0	0	0	0	0	0	0	0	0	0	0	0	40	0	0	0	0	
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	Dec-15	141	61	61	0	61	0	0	0	0	0	0	0	0	0	0	0	0	0	0	61	0	
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	Dec-15	61	0	61	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	50	0	0	
FRE	Fresno Co	FCOG	6764	Mt. Whitney, Grantland-Garfield, Paved Pedestrian Path/Bikeway				1	May-15	30	30	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	30	0	0	0	
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem			X	1	Mar-16	503	155	155	0	155	0	0	0	0	0	0	0	0	0	0	0	0	120	35	0	0	
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem			X	1	May-15	40	40	40	0	0	0	0	0	0	0	0	0	0	0	0	0	40	0	0	0	0	
FRE	Fresno Co	FCOG	6765	Riverdale Pedestrian Path, on Hazel, Mt. Whitney-Stathem (ext. 5-16)	4/30/2017		X	1	May-17	308	308	308	0	308	0	0	0	0	0	0	0	0	0	0	0	0	0	0	308	0	
FRE	Fresno - PARCS	FCOG	6761	Pedestrian/Bike Safety Education Program				1	Jan-15	255	250	250	0	250	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	250	
FRE	Kerman	FCOG	6766	Pedestrian Safety Improvements Throughout City				1	May-16	250	224	224	0	224	0	0	0	0	0	0	0	0	0	0	0	0	0	0	224	0	
FRE	Kerman	FCOG	6766	Pedestrian Safety Improvements Throughout City				1	May-15	26	26	26	0	0	0	0	0	0	0	0	0	0	0	0	0	0	26	0	0	0	0
FRE	Mendota School-District Mendota	FCOG	6767	Mendota Elementary, 2nd, Bass and Perez, Pedestrian Improvements				1	Jun-15	254	229	229	0	229	0	0	0	0	0	0	0	0	0	0	0	0	0	0	224	5	
FRE	Mendota School-District Mendota	FCOG	6767	Mendota Elementary, 2nd, Bass and Perez, Pedestrian Improvements				1	May-15	25	25	25	0	0	0	0	0	0	0	0	0	0	0	0	0	0	25	0	0	0	
FRE	Parlier	FCOG	6768	Manning Ave. SRTS Connectivity Improvements				1	May-16	358	17	17	0	17	0	0	0	0	0	0	0	0	0	0	0	0	17	0	0	0	
FRE	Parlier	FCOG	6768	Manning Ave. SRTS Connectivity Improvements				1	Oct-15	3	3	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	3	0	0	0	
FRE	Parlier	FCOG	6768	Manning Ave. SRTS Connectivity Improvements (ext. 5-16)	6/30/2017			1	May-17	180	0	180	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	180	0	
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave.				2	May-18	852	576	576	0	576	0	0	0	0	0	0	0	0	0	0	0	0	0	0	576	0	
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave.				2	May-17	11	0	11	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	11	0	0	
FRE	Clovis	FCOG	6829	Construct Trail along SR 168 Shepherd Ave. to DeWolf Ave.				2	Dec-16	4	0	4	0	0	0	0	0	0	0	0	0	0	0	0	0	0	4	0	0	0	
FRE	Coalinga	FCOG	6838	Close Sidewalk Gaps and Construct ADA Ramps				2	Jun-18	393	323	323	0	0	0	0	323	0	0	0	0	0	0	0	0	0	0	0	323	0	
FRE	Firebaugh	FCOG	6830	Trail Rehab & Pedestrian Improvement; San Joaquin River from 9th to River (allocated 6-17)				2	Deallocated	375	25	25	0	0	25	0	0	0	0	0	0	0	0	0	0	25	0	0	0	0	
FRE	Firebaugh	FCOG	6830	Trail Rehab & Pedestrian Improvement; San Joaquin River from 9th to River				2	Withdrawn	307	307	307	0	0	0	0	307	0	0	0	0	0	0	0	0	0	0	0	307	0	
FRE	Firebaugh	FCOG	6830	Trail Rehab & Pedestrian Improvement; San Joaquin River from 9th to River (ext. 6-18)	6/30/2019			2	Withdrawn	39	39	39	0	0	0	0	39	0	0	0	0	0	0	0	0	0	39	0	0	0	
FRE	Fowler	FCOG	6834	Pedestrian Crossing & other Improvements; E Walter & S Temperance Ave.				2	Jun-18	112	17	17	0	0	0	17	0	0	0	0	0	0	0	0	0	0	17	0	0	0	
FRE	Fowler	FCOG	6834	Pedestrian Crossing & other Improvements; E Walter & S Temperance Ave.				2	Mar-17	2	2	2	0	0	2	0	0	0	0	0	0	0	0	0	0	2	0	0	0	0	
FRE	Fowler	FCOG	6834	Pedestrian Crossing & other Improvements; E Walter & S Temperance Ave.				2	May-19	93	93	93	0	0	0	0	93	0	0	0	0	0	0	0	0	0	0	0	93	0	
FRE	Fresno	FCOG	6837	Sidewalk Installation; Ashlan from Effie to SR 41				2	Dec-17	269	49	49	0	0	0	49	0	0	0	0	0	0	0	0	0	0	17	32	0	0	
FRE	Fresno	FCOG	6837	Sidewalk Installation; Ashlan from Effie to SR 41				2	Mar-17	7	7	7	0	0	7	0	0	0	0	0	0	0	0	0	0	7	0	0	0		
FRE	Fresno	FCOG	6837	Sidewalk Installation; Ashlan from Effie to SR 41 (ext. 5-19)	6/30/2020			2	Mar-20	182	0	182	0	0	0	0	182	0	0	0	0	0	0	0	0	0	0	0	182	0	
FRE	Fresno	FCOG	6832	Traffic Signal; Cedar & Woodward Intersection				2	Jan-18	500	52	52	0	0	0	52	0	0	0	0	0	0	0	0	0	0	34	18	0	0	
FRE	Fresno	FCOG	6832	Traffic Signal; Cedar & Woodward Intersection				2	Mar-17	15	0	15	0	0	15	0	0	0	0	0	0	0	0	0	0	15	0	0	0		
FRE	Fresno	FCOG	6832	Traffic Signal; Cedar & Woodward Intersection (ext. 5-19)	6/30/2020			2	Mar-20	376	376	376	0	0	0	0	376	0	0	0	0	0	0	0	0	0	0	0	376	0	
FRE	Fresno Co	FCOG	6833	Sidewalk Installation; in Biola on G St. from 5th to 7th																											

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Projects Totals by Fiscal Year											Project Totals by Component						
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI		
FRE	Fowler	FCOG	6946	Golden State Blvd Bike/Pedestrian Trail from Adams to Clayton				3A	May-20	269	3	0	0	0	0	0	3	0	0	0	0	0	0	0	3	0	0	0	0
FRE	Fowler	FCOG	6946	Golden State Blvd Bike/Pedestrian Trail from Adams to Clayton (ext.)	4/30/2021			3A	Mar-21		35	0	0	0	0	0	35	0	0	0	0	0	0	0	0	35	0	0	0
FRE	Fowler	FCOG	6946	Golden State Blvd Bike/Pedestrian Trail from Adams to Clayton				3A	Jun-21		204	0	0	0	0	0	204	0	0	0	0	0	0	0	0	0	204	0	0
FRE	Fresno Co	FCOG	6947	Biola Community Sidewalk				3A	Dec-20	1,364	15	0	0	0	0	0	15	0	0	0	0	0	0	0	15	0	0	0	0
FRE	Fresno Co	FCOG	6947	Biola Community Sidewalk				3A	Jun-21		230	0	0	0	0	0	230	0	0	0	0	0	0	0	0	230	0	0	0
FRE	Mendota	FCOG	6945	Mendota Junior High SRTS				3A	Mar-20	158	1	0	0	0	0	1	0	0	0	0	0	0	0	0	1	0	0	0	0
FRE	Mendota	FCOG	6945	Mendota Junior High SRTS				3A	Dec-20		28	0	0	0	0	28	0	0	0	0	0	0	0	0	0	28	0	0	0
FRE	Mendota	FCOG	6945	Mendota Junior High SRTS (ext. 12-20)	10/31/2021			3A			129	0	0	0	0	129	0	0	0	0	0	0	0	0	0	129	0	0	0
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail				4	Oct-19	952	100	0	0	0	0	100	0	0	0	0	0	0	0	0	100	0	0	0	0
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail (ext. 6-21)	3/31/2022			4			65	0	0	0	0	65	0	0	0	0	0	0	0	0	0	65	0	0	0
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail (ext. 6-21)	3/31/2022			4			60	0	0	0	0	60	0	0	0	0	0	0	0	0	0	60	0	0	0
FRE	Coalinga	FCOG	7025	Coalinga Perimeter Multi-Use Trail				4			660	0	0	0	0	0	0	660	0	0	0	0	0	0	0	0	660	0	0
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4	Oct-19	1,251	1	0	0	0	0	1	0	0	0	0	0	0	0	0	1	0	0	0	0
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4	Mar-20		86	0	0	0	0	86	0	0	0	0	0	0	0	0	0	86	0	0	0
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4	Dec-20		31	0	0	0	0	31	0	0	0	0	0	0	0	0	0	0	31	0	0
FRE	Fresno	FCOG	7017	Connecting the Winchell Neighborhood, Butler/8th & Orange/Lowe Signals				4			990	0	0	0	0	0	0	990	0	0	0	0	0	0	0	0	990	0	0
FRE	Fresno	FCOG	7024	Maple Ave. Cycle Track and Pedestrian Scramble				4	Mar-20	182	111	0	0	0	0	0	111	0	0	0	0	0	0	0	0	0	0	111	0
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4	Oct-19	422	2	0	0	0	0	2	0	0	0	0	0	0	0	0	2	0	0	0	0
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4	May-20		30	0	0	0	0	30	0	0	0	0	0	0	0	0	0	30	0	0	0
FRE	Fresno	FCOG	7023	Mckenzie Trail Crossing Improvements				4	May-21		342	0	0	0	0	342	0	0	0	0	0	0	0	0	0	0	342	0	0
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks				4	Oct-19	361	1	0	0	0	0	1	0	0	0	0	0	0	0	0	1	0	0	0	0
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks				4	May-20		16	0	0	0	0	16	0	0	0	0	0	0	0	0	0	16	0	0	0
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks - Advance				4	May-20		79	0	0	0	0	79	0	0	0	0	0	0	0	0	0	0	79	0	0
FRE	Fresno	FCOG	7021	Pathway to Play at Calwa Park - Barton/Florence Sidewalks				4			192	0	0	0	0	0	0	192	0	0	0	0	0	0	0	0	192	0	0
FRE	Fresno	FCOG	7018	Pathway to Play at Inspiration Park - Gettysburg/Polk Sidewalk/Signal				4	Jun-21	865	616	0	0	0	0	0	616	0	0	0	0	0	0	0	0	0	0	616	0
FRE	Fresno	FCOG	7022	Robinson Elementary Crossing Improvements				4	Oct-19	660	2	0	0	0	0	2	0	0	0	0	0	0	0	0	2	0	0	0	0
FRE	Fresno	FCOG	7022	Robinson Elementary Crossing Improvements				4	Mar-20		43	0	0	0	0	43	0	0	0	0	0	0	0	0	0	43	0	0	0
FRE	Fresno	FCOG	7022	Robinson Elementary Crossing Improvements				4	Mar-21		35	0	0	0	0	35	0	0	0	0	0	0	0	0	0	0	35	0	0
FRE	Fresno	FCOG	7022	Robinson Elementary Crossing Improvements				4			504	0	0	0	0	0	0	504	0	0	0	0	0	0	0	0	504	0	0
FRE	Fresno	FCOG	7019	Southeast Fresno Cycle Track, First from Tulare to Ventura/Hazelwood				4	May-21	902	258	0	0	0	0	0	258	0	0	0	0	0	0	0	0	0	0	258	0
FRE	Fresno Co	FCOG	7020	West Park Pedestrian Pathway				4	Aug-20	548	20	0	0	0	0	0	20	0	0	0	0	0	0	0	20	0	0	0	0
FRE	Fresno Co	FCOG	7020	West Park Pedestrian Pathway				4	May-21		78	0	0	0	0	78	0	0	0	0	0	0	0	0	0	78	0	0	0
FRE	Fresno Co	FCOG	7020	West Park Pedestrian Pathway				4			450	0	0	0	0	0	450	0	0	0	0	0	0	0	0	0	450	0	0
FRE	Orange Cove	FCOG	7091	Bike Lane, Sidewalk and Crossing Improvement Project				5			973	0	0	0	0	0	0	25	109	839	0	0	0	25	109	0	839	0	0
FRE	Coalinga	FCOG	7085	Coalinga East Polk Street Bike/Ped Safety and Connectivity Initiative				5			1,770	218	0	0	0	0	0	23	144	51	0	0	0	23	144	51	0	0	0
FRE	Fresno	FCOG	7088A	Cross Walk & Roll SRTS in Central Fresno				5			1,512	1,253	0	0	0	0	0	2	129	0	1,122	0	2	119	10	1,122	0	0	
FRE	Fresno	FCOG	7088B	Cross Walk & Roll SRTS in Central Fresno				5			21	0	0	0	0	0	0	0	0	21	0	0	0	0	0	0	21	0	
FRE	Reedley	FCOG	7092	Jefferson Elementary Safe Routes to School				5			1,428	1,353	0	0	0	0	0	0	340	0	1,013	0	0	125	215	1,013	0	0	
FRE	Clovis	FCOG	7085	Sierra Vista Elementary Area Sidewalk Improvements				5			997	997	0	0	0	0	0	25	96	876	0	0	25	96	0	876	0	0	
KER	Arvin	KCOG	6769	T02 Sidewalk Improvements				1	Jun-15	680	580	580	0	0	0	0	0	0	0	0	0	0	0	0	0	0	580	0	
KER	Arvin	KCOG	6769	T02 Sidewalk Improvements				1	Mar-15		100	100	0	0	0	0	0	0	0	0	0	0	0	0	0	100	0	0	
KER	Bakersfield	KCOG	6770	Frank West Elementary, SRTS Improvements				1	May-16	312	312	0	312	0	0	0	0	0	0	0	0	0	0	0	0	0	312	0	
KER	Kern Co	KCOG	6772	Mojave Pedestrian Improvements (ext. 5-16)	12/31/2016		X	1	Dec-16	640	249	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	249	0	
KER	Kern Co	KCOG	6771	Siern Middle School Pedestrian Improvements				1	Jun-16	150	125	0	125	0	0	0	0	0	0	0	0	0	0	0	0	0	125	0	
KER	Tehachapi	KCOG	2614	Tehachapi SRTS				1	May-16	900	780	0	780	0	0	0	0	0	0	0	0	0	0	0	0	0	780	0	
KER	Tehachapi	KCOG	2614	Tehachapi SRTS				1	Jun-15	70	70	0	70	0	0	0	0	0	0	0	0	0	0	0	0	0	70	0	
KER	Tehachapi	KCOG	2614	Tehachapi SRTS (ext. 5-15)	2/28/2016			1	Jan-16	50	50	0	50	0	0	0	0	0	0	0	0	0	0	0	0	0	50	0	
KER	Wasco	KCOG	6776	Highway 43 Pedestrian Lighting				1	Savings	593	24	24	0	0	0	0	0	0	0	0	0	0	0	0	0	0	24	0	
KER	Wasco	KCOG	6776	Highway 43 Pedestrian Lighting				1	Oct-15	530	0	0	530	0	0	0	0	0	0	0	0	0	0	0	0	0	530	0	
KER	Wasco	KCOG	6776	Highway 43 Pedestrian Lighting				1	Mar-15	39	39	0	39	0	0	0	0	0	0	0	0	0	0	0	0	0	39	0	
KER	Wasco	KCOG	6775	JL Prueitt Pedestrian Improvements				1	Savings	473	22	22	0	0	0	0	0	0	0	0	0	0	0	0	0	0	22	0	
KER	Wasco	KCOG	6775	JL Prueitt Pedestrian Improvements				1	Mar-16	420	0	0	420	0	0														

MPO Component

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Projects Totals by Fiscal Year											Project Totals by Component							
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	23-24	24-25	PA&ED	PS&E	ROW	CON	CON NI			
STA	Ceres	StanCOG	3291	SRTS Morgan Road Corridor Improvements				3A	Dec-19	979	71	0	0	0	0	0	71	0	0	0	0	0	0	0	0	71	0	0	0	0
STA	Ceres	StanCOG	3291	SRTS Morgan Road Corridor Improvements (ext. 5-21)	12/31/2021			3A		674		0	0	0	0	0	0	674	0	0	0	0	0	0	0	0	0	674	0	
STA	Patterson	StanCOG	3464	Patterson - Citywide Active Transportation Plan				4	Oct-19	99	99	0	0	0	0	0	99	0	0	0	0	0	0	0	0	0	0	0	99	
STA	Stanislaus Co	StanCOG	3463A	Bret Harle Elementary Safe Crossing & Active Transportation Connectivity Project				4		3,005	2,380	0	0	0	0	0	0	0	0	2,380	0	0	0	0	0	0	0	2,380	0	
STA	Stanislaus Co	StanCOG	3463B	Bret Harle Elementary Safe Crossing & Active Transportation Connectivity Project				4			22	0	0	0	0	0	0	0	0	22	0	0	0	0	0	0	0	0	22	
STA	Stanislaus Co	StanCOG	3520	Robertson Rd Elementary Safe Crossing & Active Transportation Connectivity Project				5		1,997	1,609	0	0	0	0	0	0	0	0	0	0	0	1,609	0	0	0	0	1,609	0	
STA	Waterford	StanCOG	3521	Waterford SRTS Project - Yosemite Boulevard				5		946	946	0	0	0	0	0	0	0	0	15	128	803	0	15	40	88	803	0		
TUL	Dmuba	TCAG	6777	Class II and III Bike Lanes (ext. 6-15)	12/31/2015			1	Dec-15	344	261	261	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	139	122	
TUL	Farmersville	TCAG	6778	Farmersville Comprehensive ATP Initiative				1	May-16	350	261	0	261	0	0	0	0	0	0	0	0	0	0	0	0	0	0	261	0	
TUL	Porterville	TCAG	6779	Garden Ave. Pedestrian Access Corridor				1	Jun-16	589	232	0	232	0	0	0	0	0	0	0	0	0	0	0	0	0	0	232	0	
TUL	Tulare Co	TCAG	6781	Terra Bella Sidewalk Improvements				1	Jun-15	417	397	397	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	392	5	
TUL	Tulare Co	TCAG	6780	Tooleville Sidewalk Improvement				1	Jun-15	414	379	379	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	374	5	
TUL	Visalia	TCAG	6782	Mill Creek Trail Downtown Corridor				1	May-16	454	141	0	141	0	0	0	0	0	0	0	0	0	0	0	0	0	0	141	0	
TUL	Woodlake	TCAG	6783	SRTS Improvements				1	Jun-15	289	245	0	245	0	0	0	0	0	0	0	0	0	0	0	0	0	0	245	0	
TUL	Farmersville	TCAG	6723	SRTS Walnut Ave. Project (ext. 6-19)	9/30/2019			2	Oct-19	417	322	0	0	0	0	322	0	0	0	0	0	0	0	0	0	0	0	322	0	
TUL	Porterville	TCAG	6826	Olive Ave. Corridor Crosswalk Warning Light Installation				2	Jun-18	360	307	0	0	0	0	307	0	0	0	0	0	0	0	0	0	0	0	307	0	
TUL	Porterville	TCAG	6825	Rails to Trails Corridor Crosswalk Warning Lights Installation				2	Jun-18	142	107	0	0	0	0	107	0	0	0	0	0	0	0	0	0	0	0	107	0	
TUL	Tulare Co	TCAG	6822	Earlhart SRTS Community Projects				2	May-19	525	159	0	0	0	0	159	0	0	0	0	0	0	0	0	0	0	0	159	0	
TUL	Visalia	TCAG	6824	Green Acres Middle School Enhanced Crosswalk (ext. 6-18)	10/31/2018			2	Oct-18	105	79	0	0	0	0	79	0	0	0	0	0	0	0	0	0	0	0	79	0	
TUL	Woodlake	TCAG	6821	North Valencia SRTS Improvements				2	Jun-17	1,310	895	0	0	0	0	895	0	0	0	0	0	0	0	0	0	0	0	895	0	
TUL	Farmersville	TCAG	6920	Farmersville SRTS East Walnut Ave. (Advance in 3A)				3	Oct-18	827	6	0	0	0	0	0	6	0	0	0	0	0	0	0	0	0	6	0	0	
TUL	Farmersville	TCAG	6920	Farmersville SRTS East Walnut Ave. (Advance in 3A)				3	Jun-18	63	63	0	0	0	0	63	0	0	0	0	0	0	0	0	0	63	0	0	0	
TUL	Farmersville	TCAG	6920	Farmersville SRTS East Walnut Ave. (Advance in 3A)				3	Mar-18	25	25	0	0	0	25	0	0	0	0	0	0	0	0	0	25	0	0	0	0	
TUL	Farmersville	TCAG	6920	Farmersville SRTS East Walnut Ave. (Advance in 3A)				3	Jun-19	426	426	0	0	0	0	426	0	0	0	0	0	0	0	0	0	0	0	426	0	
TUL	Tulare Co	TCAG	7012	Woodville Sidewalk Improvements along Road 168 (Advance in 3A)				3	Dec-18	837	757	0	0	0	0	757	0	0	0	0	0	0	0	0	0	0	0	757	0	
TUL	Tulare Co	TCAG	7012	Woodville Sidewalk Improvements along Road 168 (Advance in 3A)				3	Mar-18	75	75	0	0	0	75	0	0	0	0	0	0	0	0	0	0	0	75	0	0	
TUL	Visalia	TCAG	6948	Visalia Greenway Belt Trail Connection				3A	Dec-20	1,140	1,000	0	0	0	0	0	1,000	0	0	0	0	0	0	0	0	0	0	1,000	0	
TUL	Tulare Co	TCAG	7028	County of Tulare: Road 160 Sidewalk Improvements, Ivanhoe				4	Oct-20	1,575	263	0	0	0	0	0	263	0	0	0	0	0	0	0	0	0	263	0	0	
TUL	Tulare Co	TCAG	7028	County of Tulare: Road 160 Sidewalk Improvements, Ivanhoe				4			1,025	0	0	0	0	0	0	1,025	0	0	0	0	0	0	0	0	0	1,025	0	
TUL	Woodlake	TCAG	7027	North Valencia Blvd. SRTS Extension, Gap Improvements				4	Aug-20	1,204	980	0	0	0	0	980	0	0	0	0	0	0	0	0	0	0	0	980	0	
TUL	Caltrans	TCAG	7084	Ivanhoe Safe Routes to School				5		1,788	1,070	0	0	0	0	0	0	120	181	0	769	120	90	91	769	0	0	0		
TUL	Tulare Co	TCAG	7093	Tipton Sidewalk Improvements Project				5		3,430	1,218	0	0	0	0	0	0	0	0	0	1,218	0	0	0	0	0	0	1,218	0	
ED	South Lake Tahoe	TMPO	1227	Lake Tahoe Blvd. Class I Bicycle Trail				4	Jun-21	3,025	744	0	0	0	0	0	744	0	0	0	0	0	0	0	0	0	0	744	0	
PLA	Placer Co	TMPO	1528	Placer County West Shore Highway Crossing Improvements				3A	May-18	426	75	0	0	0	0	75	0	0	0	0	0	0	0	0	75	0	0	0	0	
PLA	Placer Co	TMPO	1528	Placer County West Shore Highway Crossing Improvements (ext. 6-18)	9/30/2018			3A	Oct-18	88	88	0	0	0	0	88	0	0	0	0	0	0	0	0	0	88	0	0	0	
PLA	Placer Co	TMPO	1528	Placer County West Shore Highway Crossing Improvements				3A	Jun-19	13	13	0	0	0	0	13	0	0	0	0	0	0	0	0	0	0	13	0	0	
PLA	Placer Co	TMPO	1528	Placer County West Shore Highway Crossing Improvements (ext. 6-19)	9/30/2019			3A	Oct-19	150	150	0	0	0	0	150	0	0	0	0	0	0	0	0	0	0	0	150	0	
PLA	Placer Co	TMPO	5403	Kinos Beach Western Approach Project				5		8,330	750	0	0	0	0	0	0	0	0	280	490	0	0	0	0	0	280	490	0	

Quick-Build

County	Agency	MPO	PPNO	Project Title	Extension	Baseline Agreement	Scope Change	Cycle	Voted	Total Project Cost	ATP Funding	Project Totals by Fiscal Year							Project Totals by Component									
												14-15	15-16	16-17	17-18	18-19	19-20	20-21	21-22	22-23	PA&ED	PS&E	ROW	CON	CON NI			
ALA	Berkeley	MTC	2338Q	Martin Luther King Jr. Way Vision Zero Phase I Quick-Build				5	Mar-21	700	130	0	0	0	0	0	0	130	0	0	0	0	0	0	0	0		
ALA	Berkeley	MTC	2338Q	Martin Luther King Jr. Way Vision Zero Phase I Quick-Build				5	Mar-21	700	470	0	0	0	0	0	0	0	0	470	0	0	0	130	0	0	470	
CC	Richmond	MTC	2339Q	Richmond Bay Trail Bicyclist and Pedestrian Safe Connection Quick-Build Project				5	Dec-20	725	75	0	0	0	0	0	0	75	0	0	0	0	0	75	0	0	0	
CC	Richmond	MTC	2339Q	Richmond Bay Trail Bicyclist and Pedestrian Safe Connection Quick-Build Project - Advance				5	Mar-21	650	650	0	0	0	0	0	0	0	0	650	0	0	0	0	0	650	0	
FRE	Fresno	FCOG	7075Q	Palm & Belmont Class IV Protected Bikeway Project				5		1,522	1,400	0	0	0	0	0	0	0	0	1,400	0	0	0	0	0	1,400	0	
LA	Culver City	SCAG	5758Q	Overland-Kelmore-Ranch Intersection Safety Redesign (ext. 6-21)	11/30/2021			5		157	157	0	0	0	0	0	0	0	0	157	0	0	0	0	0	157	0	
LA	Los Angeles	SCAG	5757Q	Shatto Place Redesign Project: SRTS School Zone Crossing				5		250	250	0	0	0	0	0	0	0	0	250	0	0	0	0	0	250	0	
LA	Palmdale	SCAG	5756Q	Domenic Massari Park Bike Lane System				5	Jun-21	413	7	0	0	0	0	0	0	0	7	0	0	0	7	0	0	0	0	
LA	Palmdale	SCAG	5756Q	Domenic Massari Park Bike Lane System (ext. 6-21)	10/31/2021			5		13	13	0	0	0	0	0	0	0	13	0	0	0	0	13	0	0	0	
LA	Palmdale	SCAG	5756Q	Domenic Massari Park Bike Lane System (ext. 6-21)	3/31/2022			5		393	393	0	0	0	0	0	0	0	0	393	0	0	0	0	0	393	0	
SCL	San Jose	MTC	2340Q	Edenvale and Sylvandale Schools Pedestrian and Bicycle Safety Improvements - Advance				5	May-21	622	54	0	0	0	0	0	0	0	0	54	0	0	0	0	54	0	0	0
SCL	San Jose	MTC	2340Q	Edenvale and Sylvandale Schools Pedestrian and Bicycle Safety Improvements				5		568	568	0	0	0	0	0	0	0	0	568	0	0	0	0	0	568	0	
SM	San Carlos	MTC	2341Q	San Carlos Avenue Quick-Build Project				5	May-21	274	23	0	0	0	0	0	0	0	23	0	0	0	0	23	0	0	0	
SM	San Carlos	MTC	2341Q	San Carlos Avenue Quick-Build Project				5		251	251	0	0	0	0	0	0	0	0	251	0	0	0	0	0	251	0	

