

MEMORANDUM

TAB 31

To: CHAIR AND COMMISSIONERS
CALIFORNIA TRANSPORTATION COMMISSION

CTC Meeting: August 15-16, 2024

From: STEVEN KECK, Chief Financial Officer

Reference Number: 3.2a., Information Item - **YELLOW REPLACEMENT ITEM**

Prepared By: James R. Anderson, Chief
Division of Financial Programming

Subject: **STATUS OF CONSTRUCTION CONTRACT AWARD FOR STATE HIGHWAY PROJECTS**

ACTION UPDATE: *Update to the number of projects awarded and pending award for Fiscal Year 2023-24.*

SUMMARY:

The California Department of Transportation (Department) is presenting this Information Item to provide the status of construction contract award for projects on the State Highway System allocated in Fiscal Years 2022-23, and 2023-24.

In 2022-23, the California Transportation Commission (Commission) allocated \$3.82 billion to construct 495 State-Administered State Transportation Improvement Program (STIP), and State Highway Operation and Protection Program (SHOPP) projects on the State Highway System. As of July 8, 2024, 492 projects totaling \$4.47 billion have been awarded, two projects have lapsed, and the Department plans to re-program their Construction phase, and one project has an approved time extension and should be awarded by its extended deadline.

In 2023-24, the Commission allocated \$4.18 billion to construct 466 State-Administered STIP, and SHOPP projects on the State Highway System. As of July 8, 2024, 338 projects totaling \$2.96 billion have been awarded, two projects have lapsed, and the Department plans to re-program their Construction phases, 8 projects have concurrent time extensions, 8 projects have approved time extensions, and the remaining 110 projects should be awarded by their original deadlines.

BACKGROUND:

In accordance with STIP and SHOPP Guidelines, projects are required to be ready to proceed to construction within six months of allocation.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

FY 2022-23 Allocations

| Month Allocated | No. Projects Voted | Voted Projects (x1000) CONST | No. Projects Awarded | No. Projects Funds Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|-----------------|--------------------|------------------------------|----------------------|--------------------------|----------------------------|--------------------------------------|
| August 2022 | 104 | \$1,600,849 | 102 | 2 | 0 | 72 |
| October 2022 | 49 | \$453,420 | 49 | 0 | 0 | 41 |
| December 2022 | 31 | \$254,887 | 31 | 0 | 0 | 24 |
| January 2023 | 21 | \$345,721 | 21 | 0 | 0 | 18 |
| March 2023 | 58 | \$347,890 | 58 | 0 | 0 | 53 |
| May 2023 | 127 | \$376,453 | 127 | 0 | 0 | 115 |
| June 2023 | 105 | \$440,275 | 104 | 0 | 1 | 91 |
| Total | 495 | \$3,819,495 | 492 | 2 | 1 | 414 |

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

FY 2023-24 Allocations

| Month Allocated | No. Projects Voted | Voted Projects (x1000) CONST | No. Projects Awarded | No. Projects Funds Lapse | No. Projects Pending Award | No. Projects Awarded within 6 months |
|-----------------|--------------------|------------------------------|----------------------|--------------------------|----------------------------|--------------------------------------|
| August 2023 | 127 | \$1,696,940 | 117 | 2 | 8 | 61 |
| October 2023 | 67 | \$322,093 | 67 | 0 | 0 | 44 |
| December 2023 | 46 | \$298,029 | 45 | 0 | 1 | 25 |
| January 2024 | 33 | \$349,926 | 18 | 0 | 15 | 9 |
| March 2024 | 42 | \$330,894 | 23 | 0 | 19 | 19 |
| May 2024 | 76 | \$615,659 | 48 | 0 | 28 | 44 |
| June 2024 | 75 | \$565,644 | 20 | 0 | 55 | 20 |
| Total | 466 | \$4,179,185 | 338 | 2 | 126 | 222 |

Note: 1. Awarded amount reflects total project allocation.
2. Total project amount reflects projects with financial contribution only, delegated safety projects and emergency projects.

“Provide a safe and reliable transportation network that serves all people and respects the environment.”

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 1
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|--|-----------------|-------------------|----------------|--|
| 1 | 07-33230 | 5145 | VEN | 33 | Near Ojai, from 0.2 mile to 0.4 mile north of North Fork Matilija Creek Bridge. Widen the roadway, replace existing rock block wall with a concrete barrier, and install additional warning signs to improve safety. This project will reduce the number and severity of collisions. | 8/17/22 | \$5,960,000 | 6/30/24 | The Department lapsed this phase and plans to reprogram in 2025. |
| 2 | 08-1J550 | 3012A | SBD | 18 | Near Twin Peaks, from Route 189 to east of Route 189; also on Route 189, from 0.2 mile to 0.3 mile east of Route 18 (PM 0.16/0.26). Construct soldier pile wall, replace guardrail with concrete barrier, and upgrade drainage system to restore slope and prevent continued erosion. | 8/17/22 | \$5,749,000 | 12/31/23 | The Department lapsed this phase and plans to reprogram in 2025. |
| 3 | 12-0Q980 | 3102A | ORA | 241 | In Rancho Santa Margarita, Mission Viejo, Lake Forest, and Irvine, from Oso Parkway to 0.7 mile north of Portola Parkway. Rehabilitate Trabuco Creek Bridge No. 55-0700R/L, upgrade Transportation Management System (TMS) elements, upgrade safety devices, and improve highway worker safety. This project will maintain bridge health, improve TMS system functionality, and enhance highway worker safety. | 6/28/23 | \$22,618,000 | 10/31/24 | The project will be awarded within the extended deadline. |
| 4 | 04-0Q190 | 2026G | Sol | 80 | In and near Fairfield, from 0.2 mile west of Green Valley Road to 0.5 mile west of North Texas Street, at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture. | 8/16/23 | \$7,367,000 | 2/29/24 | The Department lapsed this phase and plans to reprogram in 2025. |
| 5 | 04-3W560 | 1493P | Sol | 80 | In and near Fairfield, Vacaville, and Dixon, on Routes 12, 80, and 680 at various locations. Apply polyester concrete overlay to bridge decks. Bridge Deck Preservation | 8/16/23 | \$12,655,000 | 9/30/24 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 2
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|--|-----------------|-------------------|----------------|---|
| 6 | 04-0Q210 | 2020E | CC | 80 | In and near Richmond, San Pablo, Pinole, and Hercules, from Alameda County line to 0.3 mile east of Willow Avenue at various locations. Construct permanent Best Management Practices (BMPs) to achieve statewide National Pollutant Discharge Elimination System (NPDES) permit compliance units for trash capture and Total Maximum Daily Load (TMDL). | 8/16/23 | \$10,126,000 | 8/31/24 | The project will be awarded within the extended deadline. |
| 7 | 08-1J850 | 3012N | SBD | Var | In San Bernardino County, on various routes at various locations. Install Changeable Message Signs (CMS) to provide enroute traveler information of real-time road and weather conditions. | 8/16/23 | \$18,499,000 | 9/30/24 | The project will be awarded within the extended deadline. |
| 8 | 04-3K360 | 1488Z | ALA | 980 | In various counties, on various routes at various locations. Replace controllers and related electronic components at vehicle detection and traffic signal systems. This is a Design-Build project. | 8/16/23 | \$8,540,000 | 8/31/24 | The project will be awarded within the extended deadline. |
| 9 | 04-3K510 | 1457C | SCI | Var | In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television (CCTV) camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project. | 8/16/23 | \$18,660,000 | 8/31/24 | The project will be awarded within the extended deadline. |
| 10 | 04-2Q540 | 2028B | ALA | Var | In various counties, on various routes at various locations. Replace camera units and related technology components at existing Closed Circuit Television (CCTV) camera systems. Components include camera controller, video encoder units, communication and networking equipment, and power distribution assemblies. This is a Design-Build project. | 8/16/23 | \$19,350,000 | 8/31/24 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 3
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|--|-----------------|-------------------|----------------|--|
| 11 | 10-0S751 | 3138A | ALP | 4 | Near Bear Valley, at 2.0 miles east of Route 207 (PM 4.96); also on Route 207 north of Route 4. Environmental mitigation for drainage rehabilitation project EA 0S750. | 1/25/24 | \$544,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 12 | 07-32580 | 5034 | LA | 1 | In the cities of Torrance, Redondo Beach, Hermosa Beach, Manhattan Beach, El Segundo, and Los Angeles, from Paseo De Las Delicias to Dewey Street. Upgrade Americans with Disabilities Act (ADA) curb ramps and guardrail, repair concrete pavement, reconstruct bus pads, replace asphalt pavement with Portland Cement Concrete (PCC) at intersections, grind pavement, and place Hot Mix Asphalt (HMA) and Rubberized Hot Mix Asphalt (RHMA) to rehabilitate pavement. This project will extend the pavement service life and improve ride quality. | 8/16/23 | \$63,282,000 | 6/30/24 | The Department lapsed this phase and plans to reprogram in 2025. |
| 13 | 07-34790 | 5382 | LA | 405 | In and near the city of Los Angeles, from 0.4 mile south of Wilshire Boulevard to Victory Boulevard. Rehabilitate roadway, rehabilitate culverts, replace bridge approach/departure slabs, replace overhead sign structures and sign panels, upgrade Transportation Management System (TMS) elements, upgrade guardrail, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will improve safety and ride quality. | 8/16/23 | \$124,289,000 | 12/31/24 | The project will be awarded within the extended deadline. |
| 14 | 08-1J540 | 3011R | SBD | 15 | In Ontario, at the S15-E10 Connector Overcrossing Bridge No. 54-0910F. Upgrade bridge rail, apply polyester concrete on bridge deck, install ramp meter, maintenance vehicle pullout, and upgrade drainage. | 12/6/23 | \$15,683,000 | 10/31/24 | The project will be awarded within the extended deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 4
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------|----------------|---|
| 15 | 04-0K800 | 1495K | MRN | 101 | In San Rafael, at Manuel T Freitas Parkway. Upgrade curb ramps, sidewalk, other facilities to make compliant with Americans with Disabilities Act (ADA) standards, construct roundabout, and relocate existing bus stop. (Additional contribution of \$400,000 for PS&E from City of San Rafael.) | 1/25/24 | \$8,405,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |
| 16 | 04-0Q820 | 2022G | NAP | 29 | In Napa, from First Street to 0.1 mile south of Redwood Road/Trancas Street. Replace culvert with a reinforced concrete pipe using jack and bore and open-trench construction to restore drainage system. | 1/25/24 | \$15,523,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |
| 17 | 07-4X970 | 5059 | LA | 1 | In Malibu, at Big Rock Drive. Restore shoreline embankment restoration by installing a secant pile wall. This project will prevent erosion and flooding. | 1/25/24 | \$11,458,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |
| 18 | 07-30160 | 4704 | LA | 91 | In Compton, at Compton Creek Bridge Overhead and offramp No. 53-2235 and No. 53-2237S; also in Long Beach, on Routes 710 and 110, at Harbor Scenic Drive Overhead No. 53-2934 (PM 6.0) and Gaffy Street Bridge No. 53-0397Y (PM R0.8). Bridge seismic retrofit and bridge rail upgrade. This project will preserve the structural integrity of the bridges and upgrade the rail to a standard concrete barrier. | 1/25/24 | \$22,243,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |
| 19 | 01-0B091 | 1137M | DN | 101 | Near Klamath, at Panther Creek Bridge No. 01-0025 and at Hunter Creek Bridge No. 01-0003. Environmental mitigation and revegetation for project EA 0B090 which includes five year maintenance and monitoring period. | 1/25/24 | \$430,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 20 | 03-3H830 | 1530A | Pla | 049 | PLA-49 Sidewalk Gap Closure/ Along SR 49 from I-80 to Dry Creek Rd in the city of Auburn and County of Placer/ Construct Sidewalks and ADA curb ramps at various locations. This is a Local Oversight AAA Project. | 1/25/24 | \$13,320,000 | 7/31/24 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 5
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|--|-----------------|-------------------|----------------|---|
| 21 | 07-33360 | 5184 | LA | 2 | In and near the city of Los Angeles, from Centinela Avenue to Cotner Avenue, North La Brea Avenue to North Oxford Avenue and Route 101 to Glendale Boulevard Undercrossing. Rehabilitate pavement, construct bus pads, make bicycle and intersection improvements, modify traffic signals, upgrade curb and gutters and lighting, and upgrade facilities to Americans with Disabilities Act (ADA) standards. (Additional Contribution: \$825,000 CONST in Measure M funds from City of Los Angeles.) | 1/25/24 | \$53,091,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |
| 22 | 03-1J910 | 2119 | BUT | 32 | In Chico, at Main Street and Oroville Avenue (PM R9.5R/L to PM R9.57R/L). Upgrade traffic signals, install pedestrian push buttons and countdown signals, and restripe crosswalks to improve pedestrian safety. This project will reduce the number and severity of collisions. | 1/25/24 | \$1,059,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 23 | 03-0J921 | 6257A | BUT | 32 | In and near Chico, from West 8th Avenue to West 2nd Street. Add green bike lane treatment, install signs, and construct curb ramps to improve pedestrian and bicyclist safety. This project will reduce the number and severity of collisions. | 1/25/24 | \$517,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 24 | 03-4H760 | 2115 | BUT | 32 | In and near Chico, from Muir Avenue to Route 99 (PM 5.0/10.2L/R). Rehabilitate pavement, install signals and lighting, upgrade Transportation Management System (TMS) elements, rehabilitate drainage systems, and upgrade facilities to Americans with Disabilities Act (ADA) standards. This project will extend the pavement service life and improve ride quality. | 1/25/24 | \$32,468,000 | 7/31/24 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 6
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------|----------------|---|
| 25 | 01-0E112 | 4588M | MEN | 1 | Near Fort Bragg, at Elk Creek Bridge No. 10-0120; also at 0.4 mile north of Iversen Road (PM 10.17). Onsite and offsite mitigation and monitoring work for bridge replacement EA 0E110. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites. | 1/25/24 | \$1,088,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 26 | 01-43485 | 4682M | MEN | 1 | Near the Mendocino community, at Jack Peters Creek Bridge No. 10-0150 (PM 51.87). Onsite and offsite mitigation and monitoring work for bridge rail upgrade project EA 43484. The work includes seed collecting, cultivating the plants for two years, and ten years of maintenance and monitoring at the revegetation sites. | 1/25/24 | \$1,440,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 27 | 10-0S751 | 3138A | ALP | 207 | Near Bear Valley, at 0.3 mile north of Route 4; also at 0.38 mile north of Route 4 (PM 0.38); also in Amador county near Plymouth on Route 16, 0.1 mile west of Route 124 (PM 8.97). Environmental mitigation for drainage rehabilitation project EA 0S750. | 1/25/24 | \$869,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 28 | 03-0N620 | 6265 | Sac | 50 | In the city of Sacramento, at 5900 Folsom Boulevard. Repair HVAC system at the Transportation Laboratory. This project will utilize the Emergency Force Account contract method. | 1/25/24 | \$18,500,000 | 7/31/24 | The project will be awarded prior to its deadline. |
| 29 | 06-0U500 | 6985 | KER | 5 | Near Grapevine, from Grapevine Road to Route 5/99 Separation. Rehabilitate pavement, replace signs, install Transportation Management System (TMS) elements, and rehabilitate drainage systems. This project will preserve and extend the life of the pavement, improve ride quality, and improve safety. | 1/25/24 | \$20,510,000 | 7/31/24 | The project has a concurrent time extension on the August 2024 agenda |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 7
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------|----------------|---|
| 30 | 07-34490 | 5355 | LA | 103 | In the city of Los Angeles, near Wilmington, at the Anaheim Street Overhead No. 53-2627. Upgrade bridge rail to current standards. This project will improve safety and reduce the number and severity of collisions. | 3/21/24 | \$7,623,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 31 | 02-3H700 | 3701 | Tri | 299 | Near Del Loma, from 1.0 mile east of Trinity River Bridge to 0.1 mile west of Prairie Creek Road. Rehabilitate pavement, upgrade guardrail and Transportation Management System (TMS) elements, widen lanes to make standard, and rehabilitate drainage systems. This project will extend the pavement service life and improve ride quality. | 3/21/24 | \$21,380,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 32 | 05-0N704 | 7101F | SB | 101 | In Santa Barbara County at Montecito from 0.2 mile north of Sheffield drive undercrossing to 0.1 mile north of San Ysidro Road undercrossing to 0.3 mile south of San Ysidro Road overcrossing. Construct HOV Lanes. This is a CMGC project. | 3/21/24 | \$51,955,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 33 | 11-43032 | 1309 | SD | 805 | In the city of San Diego, from Route 15 to Route 52. Add and upgrade Transportation Management System (TMS) elements, rehabilitate pavement, rehabilitate drainage, replace signs, and enhance highway worker safety. | 3/21/24 | \$91,590,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 34 | 04-2Q460 | 2026H | SF | 101 | In the City and County of San Francisco, at Twenty Third Street Overcrossing No. 34-0035 (PM 3.37); also at Third Street Undercrossing No. 34-0030S (PM 0.77). Replace and upgrade existing bridge rails with new bridge rails to meet current crash and safety standards. | 3/21/24 | \$5,884,000 | 9/30/24 | The project has a concurrent time extension on the August 2024 agenda |
| 35 | 04-3G631 | 2914W | SCI | 9 | Near Saratoga, at Saratoga Creek Bridge No. 37-0074. Mitigation project for two years of onsite plant establishment period and plant monitoring for project EA 3G630. | 3/21/24 | \$400,000 | 9/30/24 | The project has a concurrent time extension on the August 2024 agenda |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 8
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|--|-----------------|-------------------|----------------|--|
| 36 | 08-1J470 | 3011Q | Riv | 10 | Near Chiriaco Summit, at Three Star Ditch Bridge No. 56-0129R/L; also at Determination Ditch Bridge No. 56-0124R/L (PM R90.98). Replace existing Rock Slope Protection (RSP) to restore scour protection and upgrade bridge rail to maintain bridge stability and functionality, and improve the safety of the traveling public. | 3/21/24 | \$11,204,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 37 | 07-35380 | 5489 | LA | 5 | In the city of Los Angeles, near Sylmar at Truck Undercrossing Tunnels No. 53-1959 and No. 53-1983. Upgrade lighting to Light Emitting Diode (LED) lighting, paint tunnel interiors, and install Transportation Management System (TMS) elements. | 3/21/24 | \$25,104,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 38 | 04-0X260 | 2923H | SCI | 280 | In San Jose, at 0.2 mile north of Race Street (Southwest Expressway Overcrossing Pump Plant 37-0259W). Repair drainage pump plant. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$1,976,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 39 | 04-3Y880 | 2924B | Mrn | 1 | Near Hamlet, at 2.4 miles south of Tomales-Petaluma Road. Repair roadway slipout and embankment, install retaining wall, and place rock slope protection. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$1,352,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 40 | 04-0X330 | 2923S | SM | 84 | In Menlo Park, at 0.2 mile south of Route 109 (Ravenswood Slough Pump Plant 35-0292W). Repair drainage pump plant and facility. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$1,755,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 41 | 04-0X090 | 2923C | SM | 280 | In South San Francisco, at 0.1 mile south of Avalon Drive. Repair slope and fencing and modify drainage system. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$1,165,000 | 9/30/24 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 9
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|-----|----------|-------|--------|-------|---|-----------------|-------------------|----------------|--|
| 42 | 04-3Y890 | 2925K | Nap | 128 | Near Calistoga, from 1.9 to 5.6 miles east of Wragg Canyon Road. Repair roadway embankment, side slope, and drainage system. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$7,394,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 43 | 04-3Y920 | 2923E | Nap | 29 | Near Calistoga, at 1.6 miles north of Tubbs Lane. Remove debris and install Double Twisted Wire Mesh (DTWM) system to control rockfall. This project will utilize the Emergency Limited Bid contract method. | 3/21/24 | \$1,139,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 44 | 05-1C824 | 2426D | SB | 101 | Near the city of Santa Barbara, from 0.2 mile north of Sheffield Drive to 0.3 mile south of San Ysidro Road. Upgrade median barrier, enhance highway worker safety, rehabilitate drainage systems and pavement, and install Transportation Management System (TMS) elements. This is a Construction Manager/General Contractor (CMGC) project. (Local contribution: \$966,000 PA&ED, \$3,433,000 PS&E, and \$156,000 R/W Support as part of STIP project EA 0N70B.) | 3/21/24 | \$17,535,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 45 | 01-0G611 | 2461M | HUM | 101 | In and near Fortuna, from 0.5 mile south of Route 36 to 0.4 mile south of Hookton Road. Environmental mitigation and revegetation for project EA 0G610 which includes five year maintenance and monitoring period. | 3/21/24 | \$275,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 46 | 06-0S050 | 6726 | Ker | 166 | Near Mettler, at the California Aqueduct Bridge No. 50-0323. Bridge rehabilitation and seismically retrofit bridge. | 3/21/24 | \$12,470,000 | 9/30/24 | The project will be awarded prior to its deadline. |

Voted Not Awarded Project Status
Four-Month & Time Extension Award Project Status

(Note: All projects are SHOPP unless otherwise noted)

Reference No.: 3.2a.
 August 15-16, 2024
 Page 10
 Attachment
YELLOW REPLACEMENT ITEM

| No. | Dist-EA | PPNO | County | Route | Description | Allocation Date | Allocation Amount | Award Deadline | Project Status |
|------------|----------------|-------------|---------------|--------------|--|------------------------|--------------------------|-----------------------|--|
| 47 | 06-0W900 | 6696 | Tul | 216 | In and near Visalia, from Route 198 to 0.2 mile east of North McAuliff Street. Rehabilitate roadway by replacing distressed asphalt, provide non-motorized transportation facilities and bring Americans with Disabilities Act (ADA) facilities to current standards. (Additional contribution: \$300,000 PS&E, \$1,500,000 R/W Capital, and \$258,000 R/W Support from Tulare County Association of Governments (TCAG) local measure funds.) | 3/21/24 | \$25,811,000 | 9/30/24 | The project will be awarded prior to its deadline. |
| 48 | 10-0V480 | 3132 | Cal | 26 | Near Mokelumne Hill and West Point, at various locations from 3.6 miles east of Route 49 to 0.9 mile south of Woodhouse Mine Road. Stabilize failing and eroded slopes. | 3/21/24 | \$11,481,000 | 9/30/24 | The project will be awarded prior to its deadline. |