

TIME EXTENSIONS
STAFF RECOMMENDATIONS

California Transportation Commission
August 17-18, 2016 Meeting - Extension Requests

| Agenda | | | | | | | Extension | Recommendations | |
|--------|----------|----------------------------|--------|-----------------|---------------|-----------------------|-----------|---------------------|--|
| Item # | Ref # | Extension Type | Proj # | PPNO | County | Agency | Request | CTC Staff | Notes |
| 78 | 2.8.(1) | Project Award (SHOPP) | 1 | 4419 | Los Angeles | Caltrans | 2 months | 2 months | First Low Bidder was non-responsive and second bidder requested relief from bid. Two months additional time is needed to process award to the third bidder. |
| | | | 2 | 4458 | Los Angeles | Caltrans | 2 months | 0 months | Project is now awarded and extension is no longer needed. Department pulled the request. WITHDRAWN |
| 79 | 2.8b.(2) | Project Award (ATP) | 1 | 2122D | Contra Costa | City of Pleasant Hill | 3 months | 3 months | Delayed due to the low bid lacking DBE Good Faith Effort documentation. Contractor working on documentation for City review. |
| | | | 2 | 2611 | Santa Barbara | City of Goleta | 7 months | 7 months | Design needs to be reevaluated at the direction of the City Council. City staff will explore alternatives and bring back to City Council for approval. |
| | | | 3 | 6766 | Fresno | City of Lerman | 6 months | 6 months | Low bid exceeded Engineer's Estimate. City will re-bid when bidder turnout is higher and expects more competitive bid submittals. |
| | | | 4 | 4917 | Los Angeles | City of Los Angeles | 12 months | 12 months | Regulatory agencies imposed additional construction regulations. City is negotiating with regulatory agencies in an attempt to avoid delays and constructability issues. |
| 80 | 2.8b.(3) | Project Award - A&D (AERO) | 1 | 6-14-1 | EL Dorado | Cameron Park Airport | 6 months | 6 months | Delays in completing PS&E due to the coordination/staging of multiple projects. |